KEY PERFORMANCE INDICATORS

The key performance indicators (KPI) as defined by the PAD/DPP are listed below along with their cumulative values. There was minimal change in the KPI during the quarter. A more detailed table showing targets and achievements is found in Annex 7.

Table 51: Key performance indicators (KPI)

S. No.	PDO Indicators per PAD/DPP	Indicator Type	Total Project Target	Cumulative Value as of 31 June 2020	Cumulative Value as of <mark>31 March</mark> 2021	Cumulative Value as of 30 June 2021
1	Gross area protected	outcome	66,012 ha	All Pkg – 31,789 (48.16%)	All Pkg – 38,537 (51.02%)	All Pkg – 41,385 (59.62%)
				Pkg 01 – 29,329 (80.26%) Pkg 02 – 5,098 (17.30%)	Pkg 01 – 32.398 (89.48%) Pkg 02 – 6,139 (23.18%)	Pkg 01 – 32.846 90.55%) Pkg 02 – 8,539 (29.89%)
2	Direct beneficiaries from increased resilience to climate change (number) and % women (PPCR core indic. A1.3)	outcome - core	724,202 (50% women)	All Pkg –348,749 (48.16%)	All Pkg –358,061 (51.02%)	All Pkg – 399,534 Pkg 01- 292,561
				Pkg 01- 265,085 (80.26%) Pkg 02 – 68,151 (17.30%)	Pkg 01- 287,726 (89.48%) Pkg 02 - 70,334 (17.30%)	Pkg 02 – 106,973
3	Cropping intensity	outcome	180		Pkg -01: 180.06 Pkg – 02: 197.88	
4	Contingent Emergency Appropriation	input	No target			
5	Length of Upgraded Embankment	Output	409.33 kms Pkg 01: 200.62	All Pkg – 197.114 done Pkg 01: 161.008 kms	All Pkg – 227.89 kms done	All Pkg – 244.04 kms done
			Pkg 02: 208.71	_	Pkg 01: 179.509 kms done Pkg 02: 48.38 kms done	Pkg 01: 181.639 kms done Pkg 02: 62.38 kms done
6	Drainage structures replaced	output	88 no Pkg 01: 38 no	All Pkg –38 fully done; 22 substantially complete and other 13 are in progress	All Pkg –41fully done; and others 37 are in progress	All Pkg – 56 fully done; and others 25 are in progress
				Pkg 01: 38 fully done	Pkg 01: 38 fully done	Pkg 01: 38 fully done
			Pkg 02: 50 no	Pkg 02: 22 substantially done and other 13 are in progress	Pkg 02: 3 fully completed and others 37 are in progress	Pkg 02: 18 fully completed and others 25 are in progress
7	Drainage sluices repaired	output	8 nos.	All Pkg – 2 done	All Pkg – 2 done	All Pkg – 2 done
			Pkg 01: 2 no Pkg 02: 6 no	Pkg 01: 2 done Pkg 02: 0 done (and 2 in progress)	Pkg 01: 2 done Pkg 02: 0 done (and 2 in progress)	Pkg 01: 2 done Pkg 02: 0 done (and 2 in progress)
8	Flushing inlets constructed and upgraded	output	77 nos	All Pkg – 29 fully done; 16 substantially complete and other 5 are in progress	All Pkg – 30 fully done; other 29 are in progress	All Pkg – 41 fully done; other 11 are in progress
			Pkg 01: 29 no Pkg 02: 48 no	Pkg 01: 29 fully done Pkg 02: 16 substantially complete and other 5 are in progress	Pkg 01: 29 fully done Pkg 02: 1 is fully completed and other 29 are in progress	Pkg 01: 29 fully done Pkg 02: 12 is fully completed and 12 are in progress
8a	Flushing inlets repaired	output	46 nos	All Pkg – 14 substantially done	All Pkg – 15 substantially done	All Pkg – 15 substantially done
			Pkg 01: 14 no		Pkg 01: 14 done;	Pkg 01: 14 done;

S. No.	PDO Indicators per PAD/DPP	Indicator Type	Total Project Target	Cumulative Value as of 31 June 2020	Cumulative Value as of <mark>31 March</mark> <mark>2021</mark>	Cumulative Value as of 30 June 2021
			Pkg 02: 32 no	Pkg 01: 13 done; 1 in progress Pkg 02: 1 done; 9 in progress	Pkg 02: 1 done; 16 in progress	Pkg 02: 1 done; 16 in progress
9	Length of drainage channels upgraded	output	305 km Pkg 01: 150 Pkg 02: 155	157.802 kms done Pkg 01: 131.821 kms done (87.71 % of Pkg 1) Pkg 02: 25.981 kms done (16.81 % of Pkg 2)	205.07 kms done Pkg 01: 131.821 kms done (86.45 % of Pkg 1) Pkg 02: 68.27 kms done. (44.06 % of Pkg 2)	215.46 kms done Pkg 01: 136.8 kms done (91.02% of Pkg 1) Pkg 02: 78.66 kms done. (50.77 % of Pkg 2)
9 A	NEW PROPOSED INDICATOR – Riverbank Protection	output	9.370 kms (excl Pkg 03)	All Pkg – 8.18 kms	All Pkg – 8.55 kms	All Pkg – 8.67 kms
	works		Pkg 01: 4.250 kms Pkg 02: 5.120 kms	Pkg 01: 4.15 kms Pkg 02: 4.03 kms	Pkg 01: 4.25 kms Pkg 02: 4.30 kms	Pkg 01: 4.25 kms Pkg 02: 4.42 kms
9В	NEW PROPOSED INDICATOR – Slope Protection works	output	29.444 kms (excl Pkg 03)	All Pkg – 14.916 kms	All Pkg – 17.813 kms	All Pkg – 18.503 kms
			Pkg 01: 19.966 kms Pkg 02: 9.480 kms	Pkg 01: 14.166 kms Pkg 02: 0.75 kms	Pkg 01: 16.663 kms Pkg 02: 1.150 kms	Pkg 01: 16.803 kms Pkg 02: 1.70 kms
LO	Area Afforested (PPCR core indic. B3)	output - core	300 ha	All Pkg – 208 ha Pkg 01: 162 ha Pkg 02: 46 ha Seedling (nos) All Pkg – 517,000 Pkg 01: 402,300 Pkg 02: 115,000	All Pkg – 352.2 ha	All Pkg – 416.6 ha Pkg 01: 294 ha Pkg 02: 122.6 ha
11	Water Management Organizations functioning (meeting regularly, operations, no. of disputes)	outcome	10 no	0	0	0
12	Water Management Organization (WMO) formed	output	4 no	52 formed, and 111 ad hoc formation committees are in place: P-32: 9 WMG P-33: 2 WMG P-35/1: 29 WMG P-35/3: 12 WMG	WMG: 139 formed. Remaining In Polder 33 = 2 Polder 43/2C = 2 WMA: 7 formed. 3 registered	WMG: 139 formed. Remaining In Polder 33 = 2 Polder 43/2C = 2 WMA: 8 formed. 6 registered
13	Improved coastal monitoring - studies undertaken (as related to PPCR core indicator on the use of climate information in decisionmaking)	output	2 no	Consultant commenced services October 2018.	1. Same status. 2. Same status.	Same status. Same status.
14	BWDB days of training provided (total person-days) (women person-days)	output - core	1200 p-day	527 p-day	536 p-day	536 p-day
15	Grievance Redress Committees (GRC) established	output	10 no of polders	10 polders (Pkg-01: 15 GRC, functioning; Pkg-02: 21 GRC formed)	10 polders (Pkg-01: 15 GRC, functioning; Pkg-02: 21 GRC formed)	10 polders (Pkg-01: 15 GRC, functioning; Pkg-02: 21 GRC formed)

S. No.	PDO Indicators per PAD/DPP	Indicator Type	Total Project Target	Cumulative Value as of 31 June 2020	Cumulative Value as of <mark>31 March</mark> 2021	Cumulative Value as of 30 June 2021
16	Detailed design of future 7 polders (including EIA, RAP/LAP)	output		All Design completed by consultant. Embankment: Approved (all, 209.98 kms) Design done, approval (141.74 kms) Design done (53), approval (52) FS: Design done (19), approval (19) RBP: Design done (1.6 km), approval (0) SPW: Design done (4.78), approval (0)	All Design completed by consultant. Embankment: Approved (all, 209.98 kms) Drainage Channel (all 167.37 kms) DS: Design done (53), approval (52) FS: Design done (19), approval (19) RBP: Design done (1.8 km), approval	All Design completed by consultant. Embankment: Approved (all, 209.98 kms) Drainage Channel (all 167.37 kms) DS: Design done (53), approval (52) FS: Design done (19), approval (19) RBP: Design done (1.8 km), approval (1.8) SPW: Design done (4.78)
				Draft final EIAs for 7 polders have been submitted to PMU.	(1.8) SPW: Design done (4.78), approval (4.78) Draft final EIAs for 7 polders have been submitted to PMU.	Draft final EIAs for 7 polders have been submitted to PMU.