



Coastal Embankment Improvement Project, Phase-1 (CEIP-1)



**Consultancy Services for Detailed Design, Construction
Supervision and Project Management Support**

**Progress Report No. 67
Month of November, 2020**

Table of Contents

Table of Contents	i
List of Tables	iv
List of Figures	vi
Abbreviations and Acronyms	1
1. Executive Summary	4
1.1 General	4
1.2 Implementation of works under Package W/01 and Package W/02	4
1.2.1 Package W/01 implementation	4
1.2.2 Package-2 implementation	5
1.3 Other tasks of Consultants	6
1.4 Key challenges and risks and recommendations	7
1.4.1 Key challenges and risks	7
1.4.2 Recommendations	7
1.5 Contractual Tasks of DDCS & PMS Consultants	7
2. Summary of Key Achievements during the reporting month	8
2.1 Package-1	8
2.2 Package-2	9
2.3 Package-3	11
2.4 DDCS & PMS Consultancy Services	11
3. Project Progress	12
3.1 Task A: Review and updated the designs budding documents and related environmental and social plans (EIAs, EMPs and RAPs) already prepared, ...	12
3.1.1 Review and update of Design of Package-1	12
3.1.2 RAP Implementation Package-1	12
3.1.3 Grievance Redress Mechanism (GRM)	13
3.1.4 Status of Land Acquisition of Package-1	14
3.1.5 Land Acquisition for Package-2	15
3.1.6 Implementation of RAP for Package-2	16
3.1.7 Implementation Activities	16
3.1.8 Payment of Compensation / Resettlement Benefits for Package-2	16
3.1.9 Payment of Compensation under Law (CUL), Package-2	16
3.1.10 Relocation Status of Package-2	17
3.1.11 Grievance Redress Mechanism (GRM)	17
3.1.12 Preparation of EIA of Package-1	17

3.2 Task B: Prepare Design, Bid Documents, EIAs, RAP, etc. for Package-2 Polders	17
3.2.1 Data processing and reviewing the shop drawings	17
3.2.2 Design status of Package-2	18
3.2.3 Preparation of EIA of Package-2.....	18
3.2.4 Preparation of Monthly Progress Report for November, 2020	18
3.2.5 Updating EIA reports of Package-3	18
3.2.6 Progress in testing of Water, Soil, Noise and Air Quality	18
3.2.7 Environment-related information, Package-1	18
3.2.8 Information of working areas, no. of workers involved (both local and expatriate) and steps taken by the Contractor, Package-1 on COVID-19 pandemic	19
3.2.9 Noise measurement of Package-1	20
3.2.10 Novel coronavirus response, Package-1	20
3.2.11 Environment-related information, Package-2	20
3.2.12 Information of working areas, no. of workers involved (both local and expatriate) and steps taken by the Contractor, Package-2 on COVID-19 pandemic	21
3.2.13 Novel coronavirus response of Package-2.....	22
3.2.14 Noise measurement of Package-2	22
3.2.15 Recording of Workers' History	22
3.2.16 EAP/C-ESMP Monitoring.....	22
3.2.16.1 Key EHS compliance Issues (Package-1)	22
3.2.16.2 Key EHS compliance (Package-2)	24
3.2.17 Progress of Mechanical Works.....	25
3.3 Task B: Prepare Design, Bid Documents, EIAs, RAP, etc. for Package-3 Polders	26
3.3.1 Design	26
3.3.2 Bidding Document of Package-3	26
3.3.3 Preparation of EIA of Package-3.....	26
3.3.4 RAP Preparation of Package-3	26
3.3.5 LAP Preparation for Package-3.....	27
3.4 Task C: Supervise Construction & Administer Contract of Package-1	27
3.4.1 Introduction.....	27
3.4.2 Physical Progress (Mile Stone Matrix)	28
3.4.3 Staffing	42
3.4.4 Equipment Mobilization.....	42
3.4.5 Finances of Contractor Package-1	42
3.4.6 Emergency Works in Package-CEIP-1/W-01.....	44

3.5 Task C: Supervise Construction & Administer Contract of Package-2	56
3.5.1 Introduction.....	56
3.5.2 Physical Progress (Mile Stone Matrix)	57
3.5.3 Deployment List of Contractor Personnel.....	67
3.5.4 Equipment mobilization	68
3.5.5 Plans for execution of works Please replace the above figure by a new good one either by D/S or F/S	70
3.5.6 Construction of Regional Office Building at Patuakhali, Kalapara and Pathorghata,71	
3.5.7 Emergency works in different Polders	71
3.5.8 Finance (Invoices) Contractor Package-2	75
3.5.9 Contract Modifications	75
3.5.10 Tentative Forecast of Payment of Package-W-2:.....	78
3.6 Task D: Project Management Support Services.....	78
3.6.1 Financial Projection.....	78
3.6.2 Modification of Consultancy Contract	78
3.7 Consultant Inputs	78
3.7.1 Staffing and staff changes approved or in process during the month	78
3.7.2 Monthly Tentative Forecast of Payment for DDCS & PMS Consultants:	80
3.7.3 Finance (Invoices) RHDHV/DDCS & PMS Consultants	81
Annex 1: Updated Physical Site Works: Package-1& 2	82
Annex 3: Labour Influx Report	84
Annex 3: Key Performance Indicators and Targets per PAD/DPP.....	95

List of Tables

Table 3-1: Updated numbers of Non-titled entities up to November, 2020	12
Table 3-2: Polder- wise payment of CUL made by DCs Khulna & Bagerhat till November, 2020..	12
Table 3-3: Updated Relocation Status as of November, 2020	13
Table 3-4: The status of complaints/cases received and resolved by GRC	13
Table 3-5: Status of land acquisition for four Polders under Package-1.....	14
Table 3-6: Status of land acquisition for Package-2	15
Table 3-7: Payment of Resettlement Benefit to squatter in Package-2.....	16
Table 3-8: Polder- wise payment made by DCs (Pirojpur, Patuakhali & Barguna)	16
Table 3-9: Status of relocation in Package-2	17
Table 3-10: The status of complaints/cases received and resolved by GRC	17
Table 3-11: Information for the month of November, 2020	18
Table 3-12: Work site information of Package 1, CEIP-1 during the period from 01.11.2020 to 30.11.2020	19
Table 3-13: Information relating to Environment under Package-2 for November, 2020	20
Table 3-14: Work site information of Package 2, CEIP-1 during the period from 1. 11.2020 to 30.11.2020	21
Table 3-15: Noise measurement result of Polder 43/2C for the month of November, 2020	22
Table 3-16: Measures taken on EHS Risk Management and EAP for Package-1	23
Table 3-17: Measures taken on EHS Risk Management and C-ESMP for Package-2	24
Table 3-18: Status of Design for Package-3	26
Table 3-19: Physical Works Status of Package-1 as on November, 2020	28
Table 3-20: Polder wise Physical Works status of Package-1 as on November, 2020	29
Table 3-21: Detailed information of Construction Status of Embankment of Package-1.....	30
Table 3-22: Detailed information of Construction Status of Drainage Channel of Package-1	32
Table 3-23: Detailed information of Construction Status of Drainage Sluices of Package-1	33
Table 3-24: Detailed Information of Construction Status of Flushing Sluices of Package-1.....	34
Table 3-25: Detailed Information of Repair of Drainage & Flushing Sluices of Package-1.....	35
Table 3-26: Detailed Information of Slope Protection Works of Package-1	36
Table 3-27: Detailed Information of Bank Protection Works of Package-1	37
Table 3-28: Detailed Information of Construction of Closure Dam of Package-1.....	37
Table 3-29: CC Blocks Production as on November, 2020.....	40
Table 3-30: Information of Repair of Flushing Sluices and Drainage Sluices	41
Table 3-31: List of Flushing Sluices Dropped from the repairing Program	41
Table 3-32: List of Polder-wise Manpower Deployed to the Site of Package-1.....	42
Table 3-33: List of Equipment	42
Table 3-34: Tentative forecast of Payment for FY 2020-21 of Package-1	42
Table 3-35: Summary of Emergency works under the head of "Environmental Mitigation Works" 44	
Table 3-36: Summary of Emergency works under the head of "Physical & Price Contingency" ...	44
Table 3-37: Details of Emergency Works under the head of "Environmental Mitigation Works" ..	45
Table 3-38: Detailed of Emergency Works under the head of "Physical & Price Contingencies" ...	48
Table 3-39: Physical Works Status of Package-02 as on 30 November, 2020	57
Table 3-40: Polder wise Physical Works status of Package-2 as on 30 November, 2020	58

Table 3-41: Chainage wise detailed Information of Construction of Embankment for Package-2.	59
Table 3-42: Channel Wise detailed Information for Construction of Drainage Channel for Package-2	61
Table 3-43: Detailed Information of Construction Status of Drainage Sluice for Package-2	62
Table 3-44: Detailed Information of Construction Status of Flushing Sluice for Package-2	63
Table 3-45: Detailed Information of Repair of Drainage & Flushing Sluice for Package-2	64
Table 3-46: Detailed Information for Slope Protection Work for Package-2	64
Table 3-47: Detailed Information Bank Protection Work for Package-2	65
Table 3-48: Detailed Information Construction of Closure Dam for Package-2	65
Table 3-49: CC Blocks Production as on November, 2020	67
Table 3-50: Contractor Staffs available in Package-2	68
Table 3-51: Mobilisation List of Equipment for Package-2	68
Table 3-52: Summary of Emergency works under the head of "Environmental Mitigation Works"	71
Table 3-53: Summary of Emergency works under the head of "Physical & Price Contingency" ...	72
Table 3-54: Detailed of Emergency Works under the head of "Provisional Sum"	73
Table 3-55: Detailed of Emergency Works under the head of "Physical & Price Contingency"	74
Table 3-56: Tentative forecast of Payment for FY 2020-21 of Package-2	78
Table 3-57: Overview of Staffing (including Proposed Replacements)	78
Table 3-58: Tentative forecast of payment for DDCS & PMS Consultants for FY 2020-2021	80
Table 3-59: Overview of Consultants Invoices since Project Inception	81

List of Figures

Figure 1-1: Polder Wise Progress of Package-1	5
Figure 1-2: Polder wise Progress of Package-2	6
Figure 3-1: Item Wise Progress of Package-1	27
Figure 3-2: Construction/Re-sectioning of Embankment of Package-1	38
Figure 3-3: Drainage Channel of Package-1	38
Figure 3-4: Construction of Drainage Sluices of Package-1	38
Figure 3-5: Construction of Flushing Sluice of Package-1	39
Figure 3-6: Construction of Slope Protection of Package-1	39
Figure 3-7: Construction of Bank Protection works of Package-1	39
Figure 3-8: CC Blocks Production of Package-1.....	40
Figure 3-9: Completed DS of Polder-32	40
Figure 3-10: Completed Slope Protection Works in Polder-32.....	40
Figure 3-11: Nalian Closure Dam of Polder-32 (ongoing)	40
Figure 3-12: Nalian Closure Dam of Polder-32 (completed)	40
Figure 3-13: Nalian Closure Dam of Polder-32.....	41
Figure 3-14: Completed DS-10 of Polder-33.....	41
Figure 3-15: DS-9 of Polder-33	41
Figure 3-16: DS-6 of Polder-35/3 (Completed)	41
Figure 3-17: Revised S-Curve of Package-1	43
Figure 3-18: Item Wise Progress of Package-2	56
Figure 3-19: Construction/Re-sectioning of Embankment of Package-2	65
Figure 3-20: Construction of Drainage Channel of Package-2.....	65
Figure 3-21: Construction of Drainage Sluice of Package-2.....	66
Figure 3-22: Construction of Flushing Sluice of Package-2.....	66
Figure 3-23: Construction of Slope Protection of Package-2.....	66
Figure 3-24: Construction of River Bank Protection of Package-2	67
Figure 3-25: CC Blocks Production of Package-2	67
Figure 3-26: Bank Protection with Pitching Works (Polder 39/2C).....	69
Figure 3-27: Ongoing Slope Protection Works (Polder 40/2), Barguna.....	69
Figure 3-28: Ongoing DS-3 In Polder-43/2C	69
Figure 3-29: Grassing from k9+600 to k10+700 in Polder 43/2C	69
Figure 3-30: S-Curve for Package-2.....	77

Abbreviations and Acronyms

ARIPO	Acquisition and Requisition of Immovable Property Ordinance
BADC	Bangladesh Agriculture Development Corporation
BARI	Bangladesh Agriculture Research Institute
BBS	Bangladesh Bureau of Statistics
BIWTA	Bangladesh Inland Water Transport Authority
BoQ	Bill of Quantities
BRRRI	Bangladesh Rice Research Institute
BTM	Bangladesh Transverse Mercator
BWDB	Bangladesh Water Development Board
BM	Bench Mark
CC	Climate Change or Cement Concrete (no re-bar, e.g. CC blocks)
CCL	Cash Compensation under Law
CDP	Coastal Development Policy
CDMP	Comprehensive Disaster Management Program
CDS	Coastal Development Strategy
CDSP	Char Development and Settlement Project
CEGIS	Centre for Environmental and Geographic Information Services
CEIP-1	Coastal Embankment Improvement Project – Phase 1
CEP	Coastal Embankment Project
CERP	Coastal Embankment Rehabilitation Project
CES	Coastal Embankment System
CPP-I	Cyclone Protection Project - I
CPP-II	Cyclone Protection Project - II
CZE	Coastal Zone Embankment
CZPo	Coastal Zone Policy
CZWMP	Coastal Zone Water Management Program
CSPS	Cyclone Shelter Preparatory Study
DAE	Department of Agriculture <i>Extension</i>
DC	Deputy Commissioner
DDCS&PMS	Detailed Design Construction Supervision and Project Management Support (RHDHV)
DEM	Digital Elevation Model
DevCon	DevConsultants Ltd. Bangladesh Consultants
DHI	Danish Hydraulic Institute, Denmark
DLR	Director Land Records
DoE	Department of Environment
DoF	Department of Fisheries
DPM	Design Planning & Management Consultants
EAP	Environmental Action Plan
ECRRP	Emergency Cyclone Recovery and Restoration Project
EDP	Estuary Development Program
EHS	Environmental Health and Safety
EIA	Environmental Impact Assessment
EMA	External Monitoring Agency
EMP	Environmental Management Plan

EPG	Embankment Protection Group
EPs	Entitled Persons
ES	Embankment Settlers
FAP-7	Flood Action Plan -7
FCDI	Flood Control Drainage & Irrigation
FGD	Focus Group Discussion
FFG	Foreshore Forestry Group
GoB	Government of Bangladesh
GPP	Guidelines for People's Participation
GPS	Global Positioning System
GRM	Grievances Redress Mechanism
GRRP	Gorai River Restoration Project
IBRD	International Bank for Reconstruction & Development
ICB	International Competitive Bidding
ICZM	Integrated Coastal Zone Management
ICZMP	Integrated Coastal Zone Management Plan
ICZMP	Integrated Coastal Zone Management Program
IDA	International Development Agency
IESCs	Important Environmental and Social Components
IoL	Inventory of Losses
IPC	Interim Payment Certificate (invoice of Contractor)
IPSWAM	Integrated Planning for Sustainable Water Management
IWM	Institute of Water Modelling
IEE	Initial Environmental Examination
KJDRP	Khulna Jessore Drainage Rehabilitation Project
KAFCO	Karnaphuli Fertilizer Company Limited
LAP	Land Acquisition Plan
M&EC	Monitoring and Evaluation Consultants (Third Party Consultants)
MES	Meghna Estuary Studies
MOEF	<i>Ministry of Environment and Forest</i>
MOFDF	Ministry of Food and Disaster Management
MOWR	Ministry of Water Resources
MSL	Mean Sea Level (expressed in + or - mPWD)
NEPo	National Environmental Policy
NGO	Non-Government Organization
NWMP	National Water Management Plan
PAP	Project Affected People
PAVC	Property Assessment and Valuation Committee
PBM	Permanent Bench Mark
PDC	Polder Development Committee
PMU	Project Management Unit
PWD	Public Works Department (e.g. + 3 mPWD)
RHDHV	Royal HaskoningDHV and Partners (The Engineer, DDCS & PMS Consultants)
RAP	Resettlement Action Plan
RF	Result Framework
RoR	Record of Rights

SIA	Social Impact Assessment
SLR	Sea Level Rise
SMRPFW	Social Management and Resettlement Policy Framework
SRP	System Rehabilitation Project
SWZ	South Western Zone
SZ	Southern Zone
SoB	Survey of Bangladesh
TRM	Tidal River Management
TBM	Temporary Bench Mark
ToR	Terms of Reference
WARPO	Water Resources Planning Organization
WB	World Bank
WMA	Water Management Association
WMIP	Water Management Improvement Project
WSIP	Water Sector Improvement Project
WUA	Water Users Association

1. Executive Summary

1.1 General

This Monthly Progress Report (MPR) is over the month of **November, 2020**. The Executive Summary Chapter will highlight the various developments and issues at stake in a qualitative manner whereas the remaining Chapters will provide more quantitative information and details on the activities and progress of the month of November, 2020.

The Executive Summary will also first focus on the implementation of the 2 (two) Construction Contracts for **Package W/01** and **Package W/02**. In this section, the Consultants activities are also addressed. Activities and issues of a more general nature will be addressed thereafter.

1.2 Implementation of works under Package W/01 and Package W/02

In the current phases of the CEIP-1 Project, Consultants focus is on the progress of the construction of Civil Works for Package W/01 and Package W/02. Other Consultant's tasks are summarised separately in this Chapter. However, no significant progress is achieved during November, 2020 for the absence of contractor's Field staffs as because visa applications have become more strict by the Bangladesh Embassy in Beijing and as such hampering the return of Chinese Staff to Bangladesh. Also, the impact of the pandemic of Corona Virus is not positively contributing to the progress of the Works.

1.2.1 Package W/01 implementation

The key issues for the month of November, 2020 regarding Package-1 are summarised below as follows:

1. The physical progress up to November, 2020 is 90.02% against the revised target of 90.82%. The Revised Work Program has been finalized based on the extension of time of the Contract up to 30th June, 2021 by the Employer and submitted to the PMU vide Engineer's letter no. RDCOR_BC5883-100_L002703_JHL_MAR dated: 7th September, 2020. The monsoon is already over and the working season is started but due to visa problem, returning of Chinese Staff to Bangladesh is being delayed as such the Contractor has not yet able to start the work in full swing. They have started the works from the last week of November, 2020 but in a very small scale and on the other hand due to the pandemic of Corona Virus the progress of works is affecting. The Engineer and the Employer are taking all types of possible measures so that the Staff of the Contractor can get the visa within the earliest possible time. At the same time, the Engineer is advising the Contractor to revise the plan of activities so that they can cope up the lagging target of the progress. The overall progress up to November, 2020 is lagging by 0.80% in respect of the revised target.
2. In addition to the aforementioned issues, the Contract was initially extended up to 30th June, 2020 but due to land acquisition problem in few sections of the Contract area and the pandemic of Corona Virus the Contractor could not complete all the works within the extended time. The Contractor has submitted a Claim for Extension of Time with detailed report and supporting documents. Meanwhile, considering the pandemic of Corona Virus, the Government of Bangladesh has issued a circular for one-year extension of all the projects. Accordingly, the Employer has approved the Extension of Time for execution of the works of this Contract up to 30th June, 2021 vide Memo No. CEIP-1/W-01/534 dated: 30th June, 2020 with the condition that no claim will be acceptable due to this Extension of Time;




Figure 1-1: Polder Wise Progress of Package-1

- The Contractor has completed 38 nos. Drainage Sluices and 29 nos. Flushing Sluices up to November, 2020 and has been working together with the Engineer on the handing over procedures;
- As per requirement of the World Bank Mission during 16th August, 2020 to 20th August, 2020 on environmental aspects of the CEIP-1 Project, the Contractor is undertaking various steps required for improving the EHS issues through the training and motivation of Environment Specialists of the Project in the light as desired by the World Bank's Environmental Specialist;
- The Contractor has successfully completed the closing of Nalian Closure dam on 17th February, 2020 and the raising of crest level and improvement of C/S & R/S slopes have been completed as per design of the closure but very minor works are yet to be completed;
- In the Contract, there was a Provision for repairing works of 30 nos. Flushing Sluices out of which 16 nos. have been dropped (for falling the structures outside the alignment of retired embankment or not repairable). Out of the remaining 14 nos. of repairing of Flushing Sluices 13 nos. have already been completed, 1 no. is ongoing. There was a provision for repairing works of 2 nos. Drainage Sluices which were already been completed;
- The Engineer has requested the Contractor to implement additional bank protection works which are urgently needed to safeguard the embankments of Polder-32 against erosion. The Engineer has provided the terms and conditions as per Works Contract and accordingly the Contractor has submitted a draft Variation Proposal including Bill of Quantities. Contractor and Engineer had various meetings and Engineer is now preparing the final draft Variation Proposal. It is to be noted that the Variation Order for these additional bank protection works can only be effectuated once the RDPP has been approved by the Competent Authority; the latter is envisaged in the course of the month December 2020;

1.2.2 Package-2 implementation

The key issues for the month of November, 2020 regarding Package-2 are summarised below as follows:

- The physical progress up to November, 2020 is 52.89% against the revised target of 57.47%. The Revised work program has been finalized based on the assurance of the Competent Authority that the completion date of this Contract will be extended up to 30th June, 2022 and submitted to the PMU vide Engineer's letter no. RDCOR_BC5883-100_L002719_JHL_MAR dated: 20th September, 2020. The overall progress is lagging by 4.58% in respect of the revised target;
- Due to the land acquisition problem in some Polders and the pandemic of Corona Virus, it will not be possible by the Contractor to complete all the works of this Contract within the original contract period. Based on this, the Contractor submitted a Claim for Extension of Time with a detailed report and supporting documents. The Claim for Extension of Time has

been evaluated by the Engineer and submitted the evaluation report to the PMU vide Engineer's letter no. RDCOR_BC5883-100_L002759_JHL_MAR dated: 25th October, 2020;




Figure 1-2: Polder wise Progress of Package-2

- As per requirement of the World Bank Mission of 16th August, 2020 to 20th August, 2020 on environmental aspects of the CEIP-1 Project, the Contractor is undertaking various steps required for improving the EHS issues through the training and motivation of Environment Specialists of the Project in the light as desired by the World Bank's Environmental Specialist;
- The monsoon is already over and the working season has started but due to visa problem, returning of Chinese Staff to Bangladesh is being delayed as such the Contractor has not yet able to start the works in full swing. They have started the works from the last week of November, 2020 but in a very small scale and on the other hand due to the pandemic of Corona Virus the progress of works is affecting. The Engineer and the Employer are taking all types of possible measures so that the Staff of the Contractor can get the visa within the earliest possible time. At the same time, the Engineer is advising the Contractor to revised the plan of activities so that they can cope up the lagging target of the progress.

1.3 Other tasks of Consultants

The key issues for the month of November, 2020 regarding the other tasks of Consultants are summarised below:

- At the present context, during the recent visit of the World Bank Mission (August 16-20, 2020), some new comments have been given on the EIA Reports of Polder-14/1. As per latest development, the review of the Polder 14/1 has been carried out along with responses of the World Bank comments and it has been submitted to PMU. Similarly, the EIA reports of the remaining 6(six) Polders (Polder-15,16,17/1,17/2,23 and 34/3) have already been reviewed in accordance with the EIA reports of Polder-14/1 incorporating the comments of the World Bank and submitted to the PMU for onward transmission to the World Bank.
- Activities also involved the development of a Web based system for tracking of land acquisition, GRM and various video call meetings were conducted to this end with World Bank and the Project Director; this task is nearly completed and awaiting the finalisation of the user acceptance test (UAT);
- Consultants in consultation with the Project Director have prepared a draft Addendum No. 1 to the Consultancy Agreement. The Addendum allows for an extension until June 2022 and provides additional consultancy services to cope up with the extension of Works Contracts for Packages 1 and 2. The Addendum No. 1 will increase the cost of original Consultancy Agreement: the latter has also been included in the said RDPP yet to be approved. In connection to the latter, it is also mentioned that the current Consultancy Agreement terminates on 20th January 2021. The Addendum No 1 also provides budget to develop and implement a pilot for an ICT (Information and Communications Technology) remote monitoring system.

4. The Consultants supported the PMU with various reports and recommendations and attended various video call meetings with World Bank and other stakeholders as and whenever required.

1.4 Key challenges and risks and recommendations

1.4.1 Key challenges and risks

The key challenges and risks are listed below:

1. The weather conditions in November, 2020 were more or less favourable for construction of Civil Works including the works of embankment re-sectioning but due to non-availability of Chinese Field Staffs for visa problem the works could not be started in full swing.;
2. Risks related to the site situations with respect to availability of lands in some cases remain almost same till November, 2020; all stakeholders, including the Client, Client's Local Offices, DC's, Contractor and Consultants, are applying their utmost efforts to organise this in a practical and pragmatic manner. It is Consultant's view that the progress is possible to be made only by the joint efforts of BWDB & Consultants in the interest of the CEIP-1 Project. This is an area which requires continued highest attention of all concerned;
3. The global Corona virus is hampering and limiting and, in some cases, stopped the movement of Staff of both the Contractors of Package-W/01 and W/02 and the Consultants. Consultants are following the international developments closely and adhering to travel guidance of e.g., World Health Organisation and Bangladesh Authorities. Restrictions have been imposed on travellers from outside Bangladesh and as a result this has impact on the progress of the Works. Consultants has advised to all their Staff and Contractor how to deal with Corona virus and provided guidance and mouth caps. Non-essential travelling is being highly discouraged.

1.4.2 Recommendations

The following recommendations are being furnished:

- When there would be a land availability issue, joint efforts of Contractors, Engineer and Employer should be enhanced to solve the issues at stake. It is highly appreciated that the Employer plays a vital role here and increased efforts should continue; rooms for improvement are less reporting and more resolving on the spot;
- In view of the delays, Engineer will continue pushing the Contractors and making them aware of their contractual obligations;
- Engineer will intensify the frequency of progress review meetings with the Contractors while the Polder Managers will be in place again in the month of December 2020.

1.5 Contractual Tasks of DDCS & PMS Consultants

The specific objectives of the CEIP-1 Consultancy Services are described by the following tasks:

- Task A : Review and update the designs bidding documents and related environmental and social plans (EIAs, EMPs, and RAPs) already prepared;
- Task B : Prepare detailed designs for all remaining polders and works that would be included in the project, including the Engineering and Environment and Social studies (i.e. preparation of EIA, EMP and RAP for each remaining polders);
- Task C : Supervise construction of all works under the Project, and do the contract management as "The Engineer", according to FIDIC rules and regulations and the World Bank Guidelines and its standard bidding documents;
- Task D : Provide overall project management support to the BWDB and Project Management Unit (PMU).

The Construction Works will be executed by BWDB as Employer and the Consultant will function as the Engineer of the Civil Works contracts as per FIDIC. The Consultant will administer the Civil Works contracts and ensure that the project works are implemented in accordance with the provision of the Contracts. The Consultant nominated an Engineer's representative for 4 and 6 Polders under each respective Works Contract.

2. Summary of Key Achievements during the reporting month

2.1 Package-1

No.	Item	Key Achievements during the month – Package-1
1	Works	<ul style="list-style-type: none"> ➤ Construction / Re-Sectioning of Embankment: 0.00 Km (Full) & 19.517 Km (Part); ➤ Excavation / Re-Excavation of Drainage Channel: 0.00 Km; ➤ Construction of Drainage Sluice: 38 nos. Completed; ➤ Repair of Drainage Sluice: 2 nos. completed; ➤ Construction of Flushing Inlet: 29 nos. Completed; ➤ Repair of Flushing Inlet: 13 nos. completed & 1 no. in progress; ➤ Embankment Slope Protection Works: 0.00 Km; ➤ River Bank Protection Works: 0.040 Km; ➤ Nalian Closure Dam: Overall Physical progress 98.90%.
2	Contractor Resources	Updated by Contractor Package-1 in terms of labour and equipment.
3	RAP and status of resettlement Payment	<ul style="list-style-type: none"> • 6,127 entities (residential HHs, commercial premises and common property structures) were identified during updating of Inventory of Losses (IoL) in August-December 2015 of whom 820 on private land (titled) and 4,633 on government land non-titled EPs (Squatters) and among 4,633 EPs, 448 tenants and 226 were wage labourers. • The numbers of entities as of November, 2020 stands at 5,373 of whom 4,645 non-titled (Squatters), 448 tenants and 280 as wage labours. • BDT 6,082.22 lac has been paid to the 4,328 non-titled EPs (squatters) including 174 numbers tenant and 137 numbers wedge labours as compensation/resettlement benefit against their affected residential, fish gher, commercial, tress. Moreover, the compensation has been paid for Social Forestry (27 nos. for CPR) is BDT 16.12 lac and for removing 67 nos. electric poles an amount of BDT 22.20 lac. Total 6,120.54 lac has been compensated against Package-1 up to November, 2020.
4	Status of Land Acquisition	<ul style="list-style-type: none"> • 132.47 ha. land was programmed for Land Acquisition (LA) in four Polders. • Possession received a total of 126.75 ha and total of 5.72 ha lands are yet to be received are pending for procession (0.58 ha for Polder no. 32, 4.46 ha of Polder 35/1 against three mouzas (Shrankhola Mouza- 0.13 ha, Rayenda-2.57 ha, Kumarkhali-1.76 ha.) and 0.68 ha land for Polder 35/3. • Persuasion going on with APs to expedite the CUL payment. Joint verification survey (JVS) has been completed on 16 September 2020 for 2.57 ha land of Rayenda mouza, 11 November 2020 for 0.14ha land of Kumarkhali mouza, 23 November 2020 for 1.62 ha land of Kumarkhali mouza and newly submission of 0.13 ha land at Shrankhola Mouza on 12 November 2020 Joint verification survey (JVS) has been completed (0.68 ha) land on 19 October 2020 of Polder 35/3 and finally approved by the DC under section-6. Now issuance of notices U/S-7 is going on. Collection of self-Figures for preparation of estimate are under progress. • Joint verification survey (JVS) has been completed on 05 November 2020 for 0.58 ha land and waiting for final approval under section -6. • As of November 2020, DC office Khulna & Bagerhat has paid a total BDT 7074.92 lac against 2922 nos. of awardees among Titled EPs (865 nos. of Polder-32, 526 nos. of Polder-33, 1100 nos. of Polder-35/1, 431 nos. of Polder-35/3).

No.	Item	Key Achievements during the month – Package-1
5	Relocation	98.38% of paid EPs have already been relocated. 49.86% EPs have relocated on their own land; 10.54% on newly purchased land; 16.08% EP has replaced to their relatives or others' land; 11.67% have relocated temporarily at nearby area 1.02% and 2.03% have relocated respectively in Market & Group Relocation. In addition, wage labour 3.17% and tenant 4.02% are relocated. 1.62% of the paid EPs are yet to be relocated from the ROW.
6	Grievances	175 complaints/grievances have received up to November, 2020 by GRC. 42 complaints/grievances have been resolved at the entry level; while 114 cases have been resolved through investigations and formal hearing by GRC & 19 cases including 6 nos. newly lodged grievances have been trying to resolve in entry level by the GRC. All records of GRC preserved according to the guidelines of RAP policy.
7	Environment	The World Bank environment, health and safeguard mission visited the project area in August, 2020 and requested to adopt some new EHS compliances which are being complied by the Contractors under supervision of the project Environmentalists. EHS monthly meetings will be held to address the Contractors for compliance of new EHS issues in the light of the requirement of the World Bank Sr. Environmental Specialist and other EHS requirements according to EAP/C-ESMP. The Contractor is also complying some COVID-19 issues for safety of workers, which will be further improved according to the World Bank/ WHO/ GoB requirements.
8	Value of Physical Work Done	The total value of physical work done up to November, 2020 is BDT 6,261.99 million and during November, 2020 is BDT 1.53 million .
9	Finance	Total expenditure incurred up to IPC-23 is BDT 5,884.53 million including Adjustment for Changes in Legislation (VAT & IT) & Adjustment for Changes in Cost. An amount of BDT 660.89 million has been recovered from the advance payment of BDT 660.89 million .

2.2 Package-2

No.	Item	Key Achievements during the month – Package-2
1	Surveys and Design	The pre-sections surveys for the remaining sections of the Polders are conducting during FY 2020-2021 depending on the availability of land and subsequently shop drawings are being prepared before execution of Physical works.
2	Works	<ul style="list-style-type: none"> ➤ Construction / Re-sectioning of Embankment: 0.00 Km (F) & 21.124 Km (Partially); ➤ Drainage Channel Excavation/Re-excavation: 0.00 km completed; ➤ Construction of Drainage Sluices: 35 nos. (Partially); ➤ Repair of Drainage Sluices: 2 nos. (Partially); ➤ Construction of Flushing Inlets: 21 nos. (Partially); ➤ Repair of Flushing Inlets: 9 nos. (Partially); ➤ River Bank Protections: 0.00 Km completed; ➤ Embankment Slope Protection Work: 0.00 km completed.
3	RAP and status of resettlement Payment	<ul style="list-style-type: none"> • A total of 6,778 entities have been identified of whom 1,777 entities are titled and 4,747 are non-titled on Government land (squatters) which fluctuate, 135 units are identified as community properties and 119 as other institutions will be affected. A total of 814 tenants have been identified among them 751 are commercial and 63 are residential HHs. Moreover, 328 wage labours have also been identified as affected in commercial premises; • BDT 3250.71 lac has been paid to 2,915 non-titled (squatter) as compensation/resettlement benefits against affected residential and commercial structures. An amount of BDT 0.33 lac paid for shifting of

No.	Item	Key Achievements during the month – Package-2
		electric poles from Polder no-43/2C. The total 3251.04 lac has been compensated up to November, 2020.
4	Preparation of LAP	<ul style="list-style-type: none"> • 163.79ha land was programmed for Land Acquisition (LA) in six Polders of Package-2. • The lands Acquisition Proposal (LAP) for six Polders under Package -2 were submitted to concern DC (Pirojpur, Jhalokathi, Barguna and Patuakhali) for acquisition. • 139.50ha land has been approved by MoL for Polder 39/2C, 40/2, 41/1, 43/2c, 47/2 & 48. BWDB has placed fund against final estimated of CUL to DC, Barguna for Polder-40/2 and Polder-41/1, DC, Pirojpur & Jhalokathi for 39/2C, & DC, Patuakhali for Polder-47/2 & 48. • Possession received a total of 72.88 ha land in Polder 39/2C-49.53 ha, in Polder 40/2- 11.68 ha, for Polder 41/1- 8.29, Polder 47/2-2.31 & Polder 48- 1.07 ha. • For Polder-39/2C, Notices U/S-7 has been served for all mouzas (Pirojpur district total mouzas 22) under Pirojpur district. Notices U/S-7 served for 5 mouzas under Jhalokathi district. Fund placed against final estimate to DC Pirojpur for 105.91 ha and DC, Jhalokathi for 10.18 ha. Payment of CUL has been started. • DLAC approved 23.06 ha of land against 10 mouzas under polder no-43/2C. Now the issuance of notices U/S-4 is under process. • Payment of CUL has been started in Polder-39/2C, Polder-40/2, 41/1, 47/2 & 48 and paid BDT 1739.19 Lac to 1105 Awardees. During November, 2020 CUL has been paid to 221 APs.
5	Relocation	<ul style="list-style-type: none"> • 44.91% EPs have relocated on their own land; 09.26% on newly purchased land; 14.58% EPs have relocated to relative's or others' land; 17.67% have relocated temporarily at nearby area. 05.25% made group relocation.
6	GRC & FGD	<ul style="list-style-type: none"> • A total number of 45 complaints/grievances have been received up to August 2020 by GRC. 30 of them have been resolved in the entry level by the field investigation and remaining 15 cases under process for investigation and formal hearing by GRC. • Total of 1019 focus group meetings have been held with resolution. Some of the groups have been met twice or more.
7	Environment	The Contractor is carrying out the EHS compliances, which is improving with time through monitoring and learning. They are improving the EHS compliance in the light of the latest field visit of the World Bank Senior Environmental Specialist. They are also involved in translation of approved EHS risk assessment and C-ESMP into Bangla and Chinese languages for easy understanding for implementation. The Contractors also prepared Draft Guidelines Tool to avoid/check infection from COVID-19 and other infectious diseases with reference to "COVID-19 OHS Protocols" provided by the World Bank.
8	Value of Physical Work Done	The total value of physical work done up to November, 2020 is BDT 5,489.36 million and during November, 2020 is BDT 6.29 million .
9	Finance	Total expenditure incurred up to IPC-14 is BDT 5,052.72 million including Adjustment for Changes in Legislation (VAT & IT) & Adjustment for Changes in Cost. An amount of BDT 278.12 million has been recovered against the advance payment of BDT 1,028.40 million .
10	Contract Administration	The Variation Order No. 3 for construction of Rest House cum Office Building at Bhandaria was submitted to the PMU after recasting the same as per observations of the PMU vide Engineer's letter RDCOR_BC5883-100_L002586_JHL_MAR dated: 28 th May, 2020 in the name of Variation Order No.02. The Engineer has not yet received any response in this respect from the Project Director.

2.3 Package-3

No.	Item	Key Achievements during the Month – Package-3
1	Surveys and Design	The draft detailed design of all the infrastructures like Embankment, Drainage Channels, Drainage Regulators, Flushing Regulators, Slope Protection works, Bank Protections works etc. were submitted to the concerned design office of BWDB within June, 2019. Among them the design of Embankment of 7 (Seven) Polders and design of 52 nos. Drainage Regulators have been approved by the BWDB Design Circle-5. The design of the remaining infrastructures is under process of approval by the concerned Design office. The mechanical design for Flap Gates & Vertical lift gates for the D/S & F/S of Package-3 have already been completed.
2	Bid Documents	The Draft Bidding Documents was prepared and submitted to PMU vide Consultant's reference: RDCOR-BE5883-100-L002255_MHR_MAR dated: 17 th October, 2019. As per Aide-Memoire of the WB Implementation Support Review Mission, the submitted Bid Documents are to be updated based on the approved design of the related works and to be submitted to the PMU by February, 2021. The preparation of Bidding Documents is under process.
3	RAP	The original RAP was prepared based on original LAP. Meanwhile, the crest width of the embankment has been increased by BWDB from 4.50 to 6.00 m based on which the LAP is being updated. Hence, the original RAP has also to be updated based on updated LAP. Following the updated LAP, the LAP/RAP team has to revise the Households (HHs) numbering and Inventory of Losses (IoL) survey in all 7 Polders under Package-3 of CEIP-1.
4	LAP	The draft LAP was prepared for all Polders, but as per latest decision, the LAP has to be revised based on revised crest width of embankment 6.00m instead of 4.50 m. The process of updating of LAP is in progress. The updating of LAP is expected to be completed by January, 2021.
5	Environment	EIA report of Polder-14/1 has again been reviewed by the World Bank Environmental Specialist during recent visit of the World Bank Mission and had sent back for compliance. In the present context, the EIA report of Polder 14/1 has been finally reviewed that includes the response of World Bank's latest comments and submitted to PMU for submitting to the World Bank. In accordance with the reviewed EIA of Polder-14/1, the remaining EIAs of 6 Polders under Package-2 have been submitted to the PMU for onward transmission to the World Bank.

2.4 DDCS & PMS Consultancy Services

No.	Item	Key Achievements upto this Month - Consultant
1	Construction Supervision Systems/Tools	Package-1 physical progress is 90.02% (4 Polders); Package-2 physical progress is 52.89% (6 Polders); Package-3 no works contract, hence no physical progress (7 Polders).

3. Project Progress

3.1 Task A: Review and updated the designs budding documents and related environmental and social plans (EIAs, EMPs and RAPs) already prepared,

3.1.1 Review and update of Design of Package-1

The approved designs were reviewed and updated at the time of commencement of Implementation of the Civil Works. At present the works are being going on accordingly.

3.1.2 RAP Implementation Package-1

3.1.2.1 Implementation Activities

RAP Implementation for Polders-32, 33, 35/1 and 35/3 under Package-1 is going on. Individual entitlement has been calculated based on Inventory of Losses (IoL) survey and as per PAVC recommended rate of the structures and other assets. A total of **6,127** entities (residential HHs, commercial premises and common property structures) were identified during updating of Inventory of Losses (IoL) in August-October 2015 of whom 820 on private land (titled) and 4,633 on government land non-titled EPs (Squatters). Among 4,633 EPs, 448 tenants and 226 wage labourers were identified.

The Polder-wise non-titled EPs and payment of compensation as resettlement benefit is reflected in Table 3-1 below.

Table 3-1: Updated numbers of Non-titled entities up to November, 2020

Polder	Non-titled EP's (Squatters)			Paid Non-titled EP's (Squatters)			Total Tenants	Paid Tenant	Total Wage Labourers	Paid wage labor	Total Entities	Total Paid Entities	Amount paid in BDT (Lac)
	Residence (Squatters)	Commercial (Squatters)	Total (Squatters)	Residence (Squatters)	Commercial (Squatters)	Total Paid (Squatters)							
1	2	3	4=(2+3)	5	6	7=(5+6)	8	9	10	11	12=(4+8+10)	(7+9+11)=13	14
32	872	391	1,263	872	390	1,262	86	83	23	23	1,372	1,368	1,621.88
33	871	599	1,470	871	339	1,210	157	44	75	14	1,702	1,268	1,756.08
35/1	905	719	1,624	905	372	1,277	196	38	171	88	1,991	1,403	2,288.65
35/3	152	136	288	152	116	268	9	9	11	12	308	289	415.6115
Total	2,800	1,845	4,645	2,800	1,217	4,017	448	174	280	137	5,373	4,328	6,082.22
Paid for Social Forestry for 27 unit in 33 & 35/3												27	16.12
Paid for Electric Pole for 48 Unit in 33, 35/1 & 35/3												67	22.20
Grand Total=												4,422	6,120.54

3.1.2.2 Payment of Compensation under Law (CUL)

The progress of payment of compensation under law (CUL) is shown in Table 3-2.

Table 3-2: Polder- wise payment of CUL made by DCs Khulna & Bagerhat till November, 2020

Polder No.	Total Awardees	No of awardees applied to DC	Total estimated amount of CUL (BDT) Lac	No. of Paid awardees	Nos. of payment cheque distributed by DC	Total paid Amount in BDT Lac	Progress (%)
32	3003	2090	1615.37	865	514	1177.85	72.91
33	2208	1535	1673.70	526	280	1062.41	63.47
35/1	1502	1387	5354.81	1100	954	3723.37	69.53
35/3	565	564	1510.51	431	346	1111.29	73.57
Total	7278	5576	10154.39	2922	2094	7074.92	69.67

3.1.2.3 Relocation Status and Assessment of Relocation in Package-1

The relocation status and assessment of relocation are reflected in Table 3-3:

Table 3-3: Updated Relocation Status as of November, 2020

Status of relocation	Number of squatters relocated by Polders					
	Polder 32	Polder 33	Polder 35/1	Polder 35/3	Total	Progress (in %)
Relocated on own land	674	722	629	133	2,158	49.86
Relocated on purchased land	97	42	272	45	456	10.54
Relocated on relative & other's land	245	173	213	65	696	16.08
Relocated Temporarily at nearby area (Govt. Land)	208	190	104	3	505	11.67
Group Relocation	29	30	29	0	88	2.03
Market Relocation	6	0	21	17	44	1.02
Wage Labour	23	14	88	12	137	3.17
Tenant	83	44	38	9	174	4.02
Total Relocated-A	1,365	1,215	1,394	284	4,258	98.38
Not yet relocated	3	53	9	5	70	1.62
Total Relocation-B	3	53	9	5	70	1.62
Total Relocation target (A+B) =	1,368	1,268	1,403	289	4,328	100

3.1.3 Grievance Redress Mechanism (GRM)

A total **15** Grievance Redress Committees (GRC) have been formed (**1 for each Union**) in four Polders under Package-1 with the representatives of BWDB, Union Parishad, Educational Institution, PAPs, Women representatives and LAP/RAP team.

The status of complaints/cases received and resolved by GRC are reflected in the table below:

Table 3-4: The status of complaints/cases received and resolved by GRC

SL No.	District	Polder No.	Total Complaints/cases	Resolved at entry level	Resolved by GRC	Newly lodged Grievances
1	Khulna	32	58	19	29	10
2	Khulna	33	15	8	6	3
3	Bagerhat	35/1	30	8	19	3
4	Bagerhat	35/3	70	7	60	3
Total =			175	42	114	19

3.1.4 Status of Land Acquisition of Package-1

Status of land acquisition for four Polders under Package-1 is shown in Table 3-5.

Table 3-5: Status of land acquisition for four Polders under Package-1

SL No	Polder no.	District	Program for L.A. (ha)	Proposal submitted to DC (ha)	Approved (ha)		Possession received (ha/date)	Pending (ha)		Fund placed BDT in Lac	Payment of CUL by DC in BDT Lac	Remarks
					DLAC	MoL		DC	MoL			
1	2	3	4	5	6	7	8	9	10	11	12	13
1	32	Khulna	51.23	51.23	51.23	50.65	50.65 (26.09.17)	0.58	-	1615.37	1177.85 72.91%	Joint verification survey (JVS) has been completed for 0.58 ha land on 05 November 2020.
2	33	Khulna	14.28	14.28	14.28	14.28	10.94 (27.09.17) & 3.34 (23.09.19)	-	-	1673.70	1062.41 63.47%	Persuasion is going on APs & DC's office to expedite the CUL payment.
3	35/1	Bagerhat	41.47	41.47	41.34	37.01	30.17 (22.03.18) & 6.84 (26.11.20)	4.46	-	(4525.92+ 828.89) = 5354.81	3727.37 69.53%	Persuasion going on with APs to expedite the CUL payment. Joint verification survey (JVS) has been completed on 16 September 2020 for 2.57 ha land of Rayenda mouza, 11 November 2020 for 0.14 ha land of Kumarkhali mouza, 23 November 2020 for 1.62 ha land of Kumarkhali mouza and newly submission of 0.1255 ha land was field recognize on 12 November 2020.
4	35/3	Bagerhat	25.49	25.49	25.49	24.81	24.81 (08.11.17)	0.68	-	1510.51	1111.29 73.57%	Joint verification survey (JVS) has been completed on 19 October 2020. Waiting for final approval U/S-6 (0.68 ha)
Sub-Total =			132.47	132.47	132.34	126.75	126.75	5.72		10154.39	7074.92 (69.67%)	

N.B: The progress (%) is less than the previous month (October, 2020) due to included estimated amount of 6.84 ha land in Polder-35/1

3.1.5 Land Acquisition for Package-2

The status of land acquisition for Package-2 is furnished in the following Table 3-6.

Table 3-6: Status of land acquisition for Package-2

Sl. No	Polder no.	District	Program for L.A. (ha)	Proposal submitted to DC (ha)	Approved (ha)		Possession received (ha)	Pending (ha)			Fund placed BDT in Lac	Payment of CUL by DC in BDT Lac	Remarks
					DLAC	MoL		DC	MoL	Court Case portion			
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	39/2C	Pirojpur & Jhalokathi	116.09	116.09	116.09	116.09	49.53 (19-12-2019 & 16-03-2020)	66.56	--	--	10052.33	523.71 (5.21%)	CUL Payment has been started in Pirojpur District but the payment is very slow. Persuasion is going on APs & DC's office to expedite the CUL payment.
2	40/2	Barguna	12.45	12.45	12.45	11.68	11.68 (31-7-19, 29-9-19 & 30-11-19)	--	--	0.77 (court Case)	879.92	693.66 (78.83%)	Approved by MoL at 13.03.2018. All land handed over by DC to BWDB except Court Case portion (0.77 ha). CUL payment is ongoing.
3	41/1	Barguna	8.41	8.41	8.29	8.29	8.29 (16-1-19, 5-5-19 & 24-11-19)	0.12	--	--	444.52	340.99 (76.71%)	Total 8.29 ha approved by MoL at 13.03.2018 & handed over by DC to BWDB. Remaining 0.12ha submitted to DC office on 30.01.2020.
4	43/2C	Patuakhali	23.20	23.20	23.20	0.06	--	23.20	--	--	--	--	DLAC approved 23.14 ha land for acquisition against 10 mouzas. Issuance of Notices U/S-4 is in progress.
5	47/2	Patuakhali	2.57	2.57	2.57	2.31	2.31 (25-11-20)	-	0.26	--	407.17	78.51 (19.28%)	Total 2.31 ha land handed over by DC to BWDB one 25.11.2020. CUL payment is ongoing. And 0.26 ha land is lying with MOL or final approval.
6	48	Patuakhali	1.07	1.07	1.07	1.07	1.07 (28-12-19 & 25-11-20)	-	-	--	515.16	102.32 (19.86%)	Total 1.07 ha approved by MoL on 09.07.2018 & 18.12.2019. All land handed over by DC to BWDB CUL payment is ongoing.
Total=			163.79	163.79	163.67	139.50	72.88	89.88	0.26	0.77	12299.10	1739.19 (14.14 %)	

3.1.6 Implementation of RAP for Package-2

3.1.7 Implementation Activities

The RAP for Package-2 was prepared and cleared by the World Bank in March 2017, later on updated to incorporating some changes of land acquisition and resettlement issues. This updated RAP-2 was cleared by World Bank in December, 2018. As per updated a total of 6,778 entities have been identified of whom 1,777 entities are titled and 4,747 are non-titled on Government land (squatters) which may fluctuate, 135 units are identified as community properties and 119 as other institutions will be affected. A total of 814 tenants have been identified among them 751 are commercial and 63 are residential HHs.

3.1.8 Payment of Compensation / Resettlement Benefits for Package-2

Payment for Compensation and resettlement benefits for non-titled EPs (Squatters) has been started from October 2018. A total of 2,915 EPs have been paid amounting BDT 3,250.71 lac and shifting of electric poles 0.33 lacs total amounting of 3,251.04 lacs. The detail of the payment of compensation is shown in Table 3-7.

Table 3-7: Payment of Resettlement Benefit to squatter in Package-2

Polder	Non-titled EP's (Squatters)			Paid Non-titled EP's (Squatters)			Total Tenants	Paid Tenant	Total Wage Labourers	Paid wage labor	Total Entities	Total Paid Entities	Amount paid in BDT (Lac)
	Residence (Squatters)	Commercial (Squatters)	Total (Squatters)	Residence (Squatters)	Commercial (Squatters)	Total Paid (Squatters)							
1	2	3	4=(2+3)	5	6	7=(5+6)	8	9	10	11	12=(4+8+10)	13=(7+9+11)	14
39/2C	15	37	52	0	0	0	27	0	11	0	90	0	0
40/2	1040	705	1,745	653	171	824	398	0	95	0	2238	824	895.85
41/1	467	377	844	315	156	471	68	0	12	0	924	471	599.22
43/2C	323	249	572	293	165	458	115	0	24	0	711	458	536.58
47/2	95	70	165	93	67	160	8	0	1	0	174	160	155.87
48	776	593	1,369	631	371	1002	198	0	185	0	1752	1,002	1063.19
Total =	2716	2031	4747	1985	930	2915	814	0	328	0	5889	2915	3250.71
Shifting of electric poles													0.33
Total													3251.04

3.1.9 Payment of Compensation under Law (CUL), Package-2

The Polder wise payment of compensation Under Law (CUL) is furnished in Table 3-8 below:

Table 3-8: Polder- wise payment made by DCs (Pirojpur, Patuakhali & Barguna)

SI No.	Polder No.	District	Total No. of Awardees	No of awardees applied to DC to get CUL	Total estimated amount (BDT Lac)	No. of awardees paid	Cheque distribution	Amount in BDT Lac
1	2	3	4	5	6	7	8	9
1	39/2C	Pirojpur & Jhalokathi	15890	4533	10052.33	215	72	523.71 (5.21%)
2	40/2	Barguna	798	726	879.92	526	317	693.66 (78.83%)
3	41/1	Barguna	546	482	444.52	344	172	340.99 (76.70%)
4	43/2C	Patuakhali	-	-	-	-	-	-
5	47/2	Patuakhali	114	30	407.17	15	15	78.51 (19.28%)
6	48	Patuakhali	30	15	515.16	05	05	102.32 (19.86%)
Total=			17,378	5,786	12299.10	1105	20	1739.19 (14.14%)

3.1.10 Relocation Status of Package-2

The status of relocation has been given below in Table 3-9 after the first indent payment made.

Table 3-9: Status of relocation in Package-2

Status of Relocation	Number of squatters relocated by Polders						
	Polder 40/2	Polder 41/1	Polder 43/2C	Polder 47/2	Polder 48	Total	%
Relocated on own land	441	189	259	98	322	1309	44.91
Relocated on purchased land	41	65	29	5	130	270	9.26
Relocated on relative & other's land	144	60	98	3	120	425	14.58
Relocated Temporarily at nearby area (Govt. Land)	111	90	57	49	208	515	17.67
Group Relocation	19	10	0	0	124	153	5.25
Market Relocation	0	0	0	0	0	0	0.00
Total Relocated-A =	756	414	443	155	904	2672	91.66
Not yet relocated	68	57	15	5	98	243	8.34
Total Relocation target (A+B) =	824	471	458	160	1002	2915	100

3.1.11 Grievance Redress Mechanism (GRM)

A total 21 Grievance Redress Committees (GRC) have been formed (1 for each Union) in six Polders under Package-2 with the representatives of BWDB, Union Parishad, Educational Institution, PAPs, Women representatives and LAP/RAP team.

The status of complaints/cases received & resolved by GRC are shown in Table 3-10.

Table 3-10: The status of complaints/cases received and resolved by GRC

SI No.	District	Polder no	Total Complaints/cases	Resolved at entry level	Not Resolved (Under Investigation)	Newly lodged Grievances
1	Barguna	40/2	18	04	08	6
2	Barguna	41/1	16	13	3	0
3	Patuakhali	43/2C	17	17	0	0
4	Kalapara	47/2	0	0	0	0
5	Kalapara	48	0	0	0	0
Total =			51	34	11	6

3.1.12 Preparation of EIA of Package-1

The EIA of 4 Polders under Package-1 were completed during the study period and duly been approved by the competent authorities including World Bank.

3.2 Task B: Prepare Design, Bid Documents, EIAs, RAP, etc. for Package-2 Polders

3.2.1 Data processing and reviewing the shop drawings

Immediately after the completion of each day's survey work, the raw data is submitted to the DRE. Then the raw data is processed to check the quality by using the field log sheet. The shop drawings of embankment and khals are also verified with the received raw data/field log sheet and reviewing the proposed alignment before giving final approval.

3.2.2 Design status of Package-2

All the Detailed Designs of Package-2 were completed and duly been approved by the respective Design Circle of BWDB.

3.2.3 Preparation of EIA of Package-2

The EIA of 6 Polders under Package-2 were completed and duly been approved by the competent authorities including World Bank.

The period involves the starting of working season and thus the Contractors getting involved in carrying out new works along with continuation of the previously involved activities. The environmental activities related to Environment, Health and Safety (EHS) including COVID measures and others as carried out during the month of November, 2020 are as follows:

3.2.4 Preparation of Monthly Progress Report for November, 2020

Monthly progress report for the month of November, 2020 was prepared as a routine task that covers various environmental information as submitted by the Contractors for month of November, 2020 along with other environment related issues. The report has also accommodated various environmental issues as to fulfil the World Bank's latest requirements.

3.2.5 Updating EIA reports of Package-3

The Draft Final EIA reports of 6 Polders of Package-3 have been reviewed by inclusion of responses of the World Bank's latest comments on them. Thus, all the 7 (seven) EIA reports of all the 7 Polders of Package-3 have been finalized and submitted to Project Monitoring Unit (PMU) for onward transmission to the PD, PMU.

3.2.6 Progress in testing of Water, Soil, Noise and Air Quality

The Contractors of Package-1 and Package-2 of CEIP-1 are in progress with the testing of environmental parameters like water (drinking as well as surface water), soil, noise and air qualities of various specified locations all working Polders. Sample collections along with testing/analysis of collected samples are progressing for submission to the project proponent in due course. It may be mentioned herewith that the compliance of this assignment has been delayed due to outbreak of COVID-19 pandemic.

3.2.7 Environment-related information, Package-1

The Contractor, Package-1 has forwarded some information related to environment for the month of November, 2020 as part of the regular exercise. The Contractor recruits no under-aged worker and worker's age is verified through cross checking their National ID Cards. The related information are provided in the following Table 3-11.

Table 3-11: Information for the month of November, 2020

Locations	No. of total workers in 4 Polders in this month		No. of Env. training and trainees in this month		No. of total accidents took place in this month	No. of env. grievance recorded this month	No. of problem faced for env. compliance in this month	Comments
	Local worker	Expatriate workers	No. of training	No. of trainee				
Polder 32	43	03	02	46	00	00	00	No accident took place
Polder 33	36	01	02	37	00	00	00	No accident took place
Polder 35/1	58	06	03	63	00	00	00	No accident took place
Polder 35/3	27	01	01	28	00	00	00	No accident took place

Locations	No. of total workers in 4 Polders in this month		No. of Env. training and trainees in this month		No. of total accidents took place in this month	No. of env. grievance recorded this month	No. of problem faced for env. compliance in this month	Comments
	Local worker	Expatriate workers	No. of training	No. of trainee				
Khulna	02	06	01	08	00	00	00	No accident took place
Dhaka	01	01	00	02	00	00	00	No accident took place
Total of Package-1	167	18	09	185	00	00	00	

3.2.8 Information of working areas, no. of workers involved (both local and expatriate) and steps taken by the Contractor, Package-1 on COVID-19 pandemic

The Contractor of Package-1 has been involved in various construction /civil activities where a number of local and expatriate workers/ staffs are involved. The works were continued at various work sites during the month of November, 2020 in the Pandemic situation. The Contractors took some measures like provision of PPE, mask, hand gloves, hand sanitizer (containing 75% alcohol), checking of workers' temperature, disinfection of camp and work sites and imposition of some restrictions including social/personal distancing and preparation of isolation areas. Information on workers and work sites and safety issues provided by the contractors as follows Table 3-12 along with measures taken to combat COVID-19 have been described as follows):

Table 3-12: Work site information of Package 1, CEIP-1 during the period from 01.11.2020 to 30.11.2020

Sl. No.	Location, Polder No. Work site	Type of work	No of workers involved during 01.11.2020 to 30.11.2020		Expected date of work completion	Comments
			Local	Expatriate		
1	Dacope Polder-32	Office work	10	03	2020.12.31	Use mask, hand gloves and temperature screening
2	KM40+000-KM42+200 Polder-32	Embankment	25	00	2020.12.27	Use mask and temperature screening
3	KM47+500-KM48+100 Polder-32	Embankment	08	00	2020.12.28	Use mask and temperature screening
4	KM0+000-1+500 Polder-33	Back filling of Embankment	6	01	2020.12.31	Use mask and temperature screening
5	KM48+152-49+300 Polder-33	Back filing and slope cutting	10	00	2020.12.31	Use mask and temperature screening
6	KM47+870-48+170 Polder-33	Slope protection	20	00	2020.12.20	Use mask and temperature screening
7	Reyanda Polder-35/1	Embankment earth filling	25	00	2020.12.31	Use mask and temperature screening
8	Pollimongal Polder-35/1	Sluice work & embankment earth filling	23	00	2020.12.26	Use mask and temperature screening
9	Khuriakhali Polder-35/1	Embankment earth filling	08	00	2020.12.31	Use mask and temperature screening
10	Tafalbari Polder-35/1	Office work	2	06	2020.12.31	Use mask and temperature screening
11	Bhadhaghat Polder-35/3	Embankment earth filling	27	01	2020.12.31	Use mask and temperature screening
12	Khulna	Office work	2	06	2020.12.31	Use mask, hand gloves and temperature screening
13	Dhaka	Office work	1	01	2020.12.31	Use mask and temperature screening
Total workers			167	18		

3.2.9 Noise measurement of Package-1

None of the automated CC block manufacturing plants of Package-1 was in operation during the month of November, 2020. Moreover, no generator was in operation during the whole month. Thus, noise level was not measured at susceptible sites of Package-1.

3.2.10 Novel coronavirus response, Package-1

The Contractor, Package-1 has undertaken various measures to avoid/check infection of COVID-19 among the workers and staff working under them. The measures are described as follows:

- All personnel shall take temperature every day and arrange special personnel to take temperature and check, including office, camp, local construction, Sluice and Slope Protection construction.
- All personnel shall wear surgical masks during operation and shall be provided masks before going to work every day.
- Keep hands clean with hand sanitizer and disinfectant to avoid spreading of the virus.
- Thorough disinfection drive is conducted every Friday, including office areas, camps, pre-fabrication plants, construction vehicles and motor vehicles.
- Provision of PPE like surgical masks, medical gloves, eye mask to supporting staff (such as gate guard, police).
- Provision of training and awareness on prevention and safety issues related to Corona virus infection during tool box talking.
- Workers are not allowed any leave during work and leaving work site is forbidden strictly.

3.2.11 Environment-related information, Package-2

The Contractor, Package-2 has forwarded some information related to environment for the month of November, 2020 as part of the regular exercise. The Contractor recruits no under-aged worker and workers' age is verified cross checking their National ID Cards. The related information are provided in Table as follows Table 3-13:

Table 3-13: Information relating to Environment under Package-2 for November, 2020

Locations	No. of Total Workers in 6 Polders this Month		No. of environmental trainees in this month	No. of total accidents took place in this month	No. of total environmental grievance in this month	No. of problem faced for environmental compliance in this month	Comment
	Local Workers	Expatriate workers					
Polder 39/2C	50	5	24	0	0	0	Faced no injury
Polder 40/2	51	5	28	0	0	0	Faced no injury
Polder 41/1	30	6	13	0	0	0	Faced no injury
Polder 43/2C	69	3	25	0	0	0	Faced no injury
Polder 47/2	0	0	0	0	0	0	Faced no injury
Polder 48	51	6	24	0	0	0	Faced no injury
Patuakhali office	5	5					
Dhaka office	4	9					
Total	260	39	114	0	0	0	

3.2.12 Information of working areas, no. of workers involved (both local and expatriate) and steps taken by the Contractor, Package-2 on COVID-19 pandemic

The Contractor of Package-2 has been involved in various construction /civil activities, where local and expatriate workers/ staffs are involved, although work has reduced a lot due to COVID-19 situations. Most of the workers continued at various work sites during the month of November, 2020 during the prevailing incidence of COVID-19 pandemic, although according to the Contractor, the availability of workers has a reducing trend due to outbreak and continuation of COVID-19 mainly are as follows Table 3-14.

Table 3-14: Work site information of Package 2, CEIP-1 during the period from 1. 11.2020 to 30.11.2020

Sl. No.	Location, Polder No. Work site	Type of work	No of workers involved during 01.11.2020 to 30.11.2020		Expected date of work completion	Comments
			Local	Expatriate		
1.	39/2C	Sluice pier Steel Bar binding work for DS-8 and Embankment measurement work	50	5	Already finished	
2.	40/2	Embankment Work For KM1+380-KM4+100 and Slope Protection work For KM1+240 Sluice Inlet-Outlet work for FS-9 & FS-10	51	5	The work just started from 1.11.2020	
3.	41/1	CC Block Manufactured & transfer work And Embankment work & Sluice Repair work	30	6	Embankment work already kept a large amount of soil ; will start work form 1.11.2020	
4.	43/2C	CC Block Manufactured work(DS-1) and Sluice Inlet-Outlet Casting the concrete & Inlet-Outlet CC Block placing work	69	3	Sluice Inlet Outlet work already finished & CC Block Manufactured always continue	
5.	47/2	No work	0	0		
6.	48	Slope Protection work For KM 30+800-31+450 and Sluice Inlet-Outlet formwork for DS-2A	51	6	Started protective and sluice (DS-2A) work from 1.11.2020	
7.	Dhaka office	Administration and Supervisory works	4	9		
8.	Patuakhali office	Administration and Supervisory works	5	5		
Total workers			260	39		

3.2.13 Novel coronavirus response of Package-2

The Contractor, Package-2 has undertaken various measures to avoid/check infection of COVID-19 among the workers and staff working under them. The measures are described as follows:

During this period (November, 2020), contractor has always provided the protective tools to workers against infection from COVID-19, such as Mask, Hand Sanitizer containing at least 75% of alcohol and made arrangement for checking of workers` temperature everyday with Temperature measuring gun. In addition, every Polders` camp had arrangement of the isolation facility. The workers have been trained at all worksites on COVID-19 during tool box talk every day.

3.2.14 Noise measurement of Package-2

No automated CC block manufacturing plants of Package-2 was in operation during the month of November, 2020. However, production of CC block by mixer machine is continued in Polder 43/2C. The noise measurement of the work site (camp site) of Polder 43/2C has been carried out as given below Table 3-15.

Table 3-15: Noise measurement result of Polder 43/2C for the month of November, 2020

Polder 43/2C Noise Record	
Month: November, 2020	
Monitoring Location	Polder 43/2C, construction camp Coordinates: N454928.496 E540920.040
Monitoring Date	30-November-2020 (Day time)
Noise Meter Model	Digital sound level meter AS804
Major noise sources during monitoring	labour working
Location category	Mixed area
Measurement results, dB	Camp area N454928.496 E540920.040 49 51.2 52
Daytime standard of sound, dB (ECR 1997)	50(residential area); 60 (mixed area); 70 (commercial area); 75 (industrial area)

3.2.15 Recording of Workers' History

The Contractor, Package-2 is keeping/ maintaining various records of their workers specially information on their age, gender, medical history, contact details of next of kin to notify in case of accident and emergency. The recording is monitored by the Environmentalists of PMU, DDCS&PMS Consultants and Third-party M&E Consultants during their visits at field level.

3.2.16 EAP/C-ESMP Monitoring

Monitoring of key EHS risk management according to EAP/C-ESMP in Package-1 and Package-2 have been carried out during the Month of November, 2020 are as follows:

3.2.16.1 Key EHS compliance Issues (Package-1)

Various key EHS measures complied based on EHS risk management in the light of EAP (in Package-1) during the month of November, 2020 are presented in Table 3-16 below:

Table 3-16: Measures taken on EHS Risk Management and EAP for Package-1

Sl. No.	Polder/site	Specific individual area	EHS Risk issues	Measures taken to mitigate the risk issues	Remarks
1	Polder 32 & 35/1 Re-sectioning of Embankment	Starting and ending of working length	May occur accident, top soil disruption	<ul style="list-style-type: none"> • Demarcated all work sites clearly • Installed cautionary/informative signals to indicate the entry and exits of vehicles and movement of construction equipment in the working area. • Disposed of excess soil at site with no objection from local authority. • Conducted regular toolbox talk before starting the work • Informed the community before the start of work • Provided PPE to the workers during conduct of work • Erected the wire up to enough height before starting and ending of the work • Checked the physical condition of excavator regularly • Checked the physical condition of compaction vehicle regularly • Checked the physical condition of truck regularly • Conducted training on driving safety at regular interval • Borrow area of earth was fixed on agreement with land owners • Documented all borrow agreements • Complied borrow area excavation with safe distance from embankment as per technical specification. 	
2	Polder 32,35/1 & 35/3	Automatic CC block manufacturing plants	Lockout-tagout (LOTO) of automatic plant	<ul style="list-style-type: none"> • The CC block manufacturing plants are closed kept encircled by security enclosure. 	No work during the month of November, 2020 in the automated CC block manufacturing plants of these Polders
3	All work sites under Package-1	Covid-19 crisis	Spreading of the germ of novel corona virus	<ul style="list-style-type: none"> • Strengthening the body resistance through providing enough potable and required medicine • Checking the body temperature before entrance in the work sites • Reduce the work load • Make arrangement for hand washing/hand sanitizer • Maintaining the required physical distance • Provided additional PPE with regard to Covid-19 situation • Enhancement of awareness for checking contamination of COVID-19 	

3.2.16.2 Key EHS compliance (Package-2)

Various key EHS measures complied based on EHS risk management in the light of C-ESMP (in Package-2) during the month of November, 2020 are presented in Table 3-17:

Table 3-17: Measures taken on EHS Risk Management and C-ESMP for Package-2

Sl. No.	Polder/site	Specific individual area	EHS Risk issues	Measures taken to mitigate the risk issues	Remarks
1.	40/2,41/1, 43/2C, 47/2 and 48 CC block manufacturing concrete mixture machine		Lockout-tagout (LOTO) of automatic CC block manufacturing plant	<ul style="list-style-type: none"> The concrete mixture machines used for manufacturing of CC blocks were closed and kept encircled by security enclosure 	
			Stockpile area	<ul style="list-style-type: none"> Sprayed water at regular intervals Maintained safe height of the stockpile Provided coverage of stockpiled materials 	
			Electric firing	<ul style="list-style-type: none"> Checked the switch board and wire system regularly Provided fire extinguisher and sand at strategic locations 	
			Fuel Storage	<ul style="list-style-type: none"> Established fuel storage shed Paved the fuel storage area Provided firefighting equipment and checked the expiration date of hydrants Avoided underground storage of fuel Maintained minimum distance during fuelling and re-fuelling Made available of fuel absorbent facility at site 	
			Forklift	<ul style="list-style-type: none"> Maintained Speed limit Prepared Safe operation manual Provided separate lane for pedestrians and forklift 	
		Waste storage and disposal	<ul style="list-style-type: none"> Provided separate collection bins for different waste types Installed designated dumping area Installed decanting boxes Established facility for collection of industrial waste Ensured safe waste disposal 		
2.	Polder 40/2, 43/2C & 48 Re-sectioning of Embankment	Starting and ending of working length	May occur accident, top soil disruption	<ul style="list-style-type: none"> Installed cautionary/informative signals to indicate the entry and exits of vehicles and movement of construction equipment in the working area. Disposed of excess soil at site with no objection from local authority. Erected the wire up to enough height before starting and ending of the work Checked the physical condition of excavator regularly Checked the physical condition of compaction vehicle regularly Checked the physical condition of truck regularly Conducted training on driving safety at regular interval 	

Sl. No.	Polder/site	Specific individual area	EHS Risk issues	Measures taken to mitigate the risk issues	Remarks
				<ul style="list-style-type: none"> Borrow area of earth was fixed on agreement with land owners Documented all borrow agreements Complied borrow area excavation with safe distance from embankment as per technical specification. 	
3.	All Polders under Package-2	Covid-19 crisis	Spreading of the germ of novel corona virus	<ul style="list-style-type: none"> Checking of body temperature of workers by experienced personnel at all work sites before entrance. Reduce the work load Make arrangement for hand washing/hand sanitizer Maintaining the required distance Provided additional PPE regard to Covid-19 situation Improvement of workers' awareness on control of outbreak and spread of COVID-19 	

3.2.17 Progress of Mechanical Works

With regard to mechanical aspects the following activities were performed.

Package-1

The Contractor made fabrication contract with local manufacturer based on the revised design and the fabrication work was started but due to worldwide pandemic of Corona Virus no further progress could be in fabrication of Gates and Hoists in China and in local factory up to the month of May, 2020. In June 2020, the local manufacturer has started to fabricate the Gates and Hoists in their factory based on revised design. Up to November, 2020 fabrication of the New Hoisting system is in progress and around 80% of the total work has already been completed. Phosphor Bronze material which is required to fabricate the bronze nut (a vital part of the Hoisting System) was supplied by the Contractor and that was sent for testing in BUET. The test results have satisfied the requirements of the Technical Specifications and accordingly, the Contractor has been requested to fabricate the bronze nut.

Package-2

Shop Drawings of Gates and Hoists approved and sent to the Contractor to start fabrication work in China. Pre-Fabrication material test was done at BUET and found in order. Gates and Hoists are being fabricated in China. Already 45 no. gates and hoists have arrived at site. Inspection and testing of these Gates have already been done. Contractor has been advised to install these Gates as early as possible. 10 Nos. gates have been partially installed in the completed structures. For the remaining Gates the Contractor is being persuaded and they promised to bring those Gates shortly but due to worldwide pandemic of Corona Virus no further progress could be in fabrication of Gates and Hoists in China and in local factory up to the month of November, 2020. The Contractor has been persuaded several times and they have given order for more 59 nos. gates and hoists and as per the statement of the Contractor those will be arrived at site by January, 2021.

Package-3

Remaining Design of Flushing cum Drainage Regulators for Package-3 has got approval from BWDB Design Office. With this all the mechanical Design works in connection with Package-3, CEIP-1 has completed.

3.3 Task B: Prepare Design, Bid Documents, EIAs, RAP, etc. for Package-3 Polders

3.3.1 Design

The detailed information with regard to status of preparation and approval of the design of different items of works of Package-3 has been shown in the Table 3-18 below:

Table 3-18: Status of Design for Package-3

Sl No.	Polder	Embankment (Km)			Drainage Channel (Km)			Drainage Sluice (No.)			Flushing Sluice (No.)		
		Target	Achievement		Target	Achievement		Target	Achievement		Target	Achievement	
			Design Prepared	Design Approved		Design Prepared	Design Approved		Design Prepared	Design Approved		Design Prepared	Design Approved
1	14/1	31.25	31.25	31.25	13.23	13.23	0	4	4	4	1	1	0
2	15	30.78	30.78	30.78	15.44	15.44	0	4	4	4	0	0	0
3	16	44.75	44.75	44.75	47.90	47.90	0	17	17	16	0	0	0
4	17/1	38.50	38.50	38.50	35.80	35.80	0	10	10	10	0	0	0
5	17/2	11.00	11.00	11.00	12.40	12.40	0	3	3	3	0	0	0
6	23	36.70	36.70	36.70	31.50	31.50	0	12	12	12	12	12	0
7	34/3	17.00	17.00	17.00	11.10	11.10	0	3	3	3	6	6	0
Total		209.98	209.98	209.98	167.37	167.37	0	53	53	52	19	19	0

River Bank Protection Works (Km)			Embankment Slope Protection Works (Km)			Gates & Hoists					
Target	Achievement		Target	Achievement		Target	Drainage Sluice (No.)		Target	Flushing Sluice (No.)	
	Design Prepared	Design Approved		Design Prepared	Design Approved		Design Prepared	Design Approved		Design Prepared	Design Approved
0.00	0.00	0	4.78	4.78	0			0		0	0
1.60	1.60	0	0.00	0.00	0			0		0	0
0.00	0	0	0.00	0	0			0		0	0
0.00	0	0	0.00	0	0			0		0	0
0.00	0	0	0.00	0	0			0		0	0
0.00	0	0	0.00	0	0			0		0	0
0.00	0	0	0.00	0	0			0		0	0
1.60	1.60	0.00	4.78	4.78	0.00	1	1	1	1	1	0

3.3.2 Bidding Document of Package-3

Preparation of the Bidding Documents based on estimate prepared on the basis of draft design submitted to the concerned design office for approval had been completed and submitted to PMU on 17th October, 2019. As per Aide-Memoire of the WB Implementation Support Review Mission during 16th August, 2020 to 20th August, 2020, the submitted Bid Documents are to be updated based on the approved design of the related works and to be submitted to the PMU by February, 2021.

3.3.3 Preparation of EIA of Package-3

Review of all the 7 EIA reports of Polder-3 (Polders 14/1, 15, 16, 17/1, 17/2, 23 and 34/3) have been reviewed along with responses of World Bank's latest comments made during the latest visit of the World Bank Mission. Draft Final EIA reports of 7 polders have been submitted to PMU for their observation and onward transmission to the World Bank.

3.3.4 RAP Preparation of Package-3

The design crest level has been increased from 4.50 m to 6.00 m with the instruction of BWDB and the design of embankment was approved accordingly. At present, the LAP is being updated

in accordance with the approved design of embankment. However, the RAP submitted earlier has also to be updated based on updated LAP.

3.3.5 LAP Preparation for Package-3

BWDB had decided to change the design of embankment providing the crest width 6.00m instead of 4.50 m. At the present context, the designs of embankment have been approved by the Design Circle-5, BWDB considering the crest width 6.00 m. The works of Package-3 proposes to acquire 85.95 ha land for improvement of Seven Polders. The 3rd Package is likely to displace 4785 households (HH) and other units. But all these activities will require updated in accordance with the revised LAP.

3.4 Task C: Supervise Construction & Administer Contract of Package-1

3.4.1 Introduction

The Progress report covers the events up to 30th November, 2020. The contract Package-1 was signed on 1st November, 2015 for the execution of Rehabilitation/ Reconstruction and Upgrading of Polder-32; Polder-33; Polder 35/1 and 35/3 under Package-1. The date of formal commencement of work was on 26th January, 2016.




Figure 3-1: Item Wise Progress of Package-1

3.4.2 Physical Progress (Mile Stone Matrix)

Table 3-19: Physical Works Status of Package-1 as on November, 2020

Item	Unit	RF Target	Revised Quantity	Tentative Program FY 2020-2021		Cumulative upto June 2020		Cumulative upto 31 October 2020		Current Month		Cumulative upto 30 November, 2020		Cumulative During FY 2020-21	
				Full	Part	Completed	Partially Completed	Completed	Partially Completed	Completed	Partially Completed	Completed	Partially Completed	Completed	Partially Completed
1	2	3	4	5	6	7	8	9	10	11=(13-9)	12	13	14	15=(13-7)	16
General Mobilization	LS	-	-	-	0	90.00%		90.00%		0.000		90.00%		0.00%	
Embankment Construction/Re-sectioning	Km	200.617	200.617	39.609	0	161.008	19.517	161.008	19.517	0.000	19.517	161.008	19.517	0.00	19.517
						93.61%		93.74%		0.00%		93.74%		0.14%	
Drainage Channel Excavation/Re-excavation	Km	151.210	150.299	18.48	0	131.82	0.000	131.82	0.000	0.000	0.000	131.82	0	0.00	0.00
						83.12%		83.12%		0.00%		83.12%		0.00%	
Drainage Sluice Construction	No.	38	38	0	0	38	0	38	0	0	0	38	0	0	0
						98.35%		98.35%		0.00%		98.35%		0.00%	
Drainage Sluice Repair	No.	2	2	0	0	2	0	2	0	0	0	2	0	0	0
						95.90%		95.90%		0.00%		95.90%		0.00%	
Flushing Inlet Construction	No.	30	29	0	0	29	0	29	0	0	0	29	0	0	0
						98.27%		98.27%		0.00%		98.27%		0.00%	
Flushing Inlet Repair	No.	14	14	1	0	13	1	13	1	0	1	13	1	0	1
						96.33%		96.33%		0.00%		96.33%		0.00%	
Embankment Slope Protection Work	Km	19.966	19.766	5.600	0	14.166	-	14.366	-	0.000	-	14.366	-	0.20	0.00
						82.34%		82.38%		0.00%		82.38%		0.04%	
River Bank Protection Work	Km	4.45	4.25	0.060	0	4.150	-	4.150	-	0.040	-	4.190	-	0.04	0.00
						89.88%		89.88%		0.10%		89.98%		0.10%	
Closure Dam Construction	No.	1	1	1	0	100% of the foundation & 100% Closing of the Closure works	90% Protection Work of the Closure	100% of the foundation & 100% Closing of the Closure works	98% Protection Work of the Closure	0% of the foundation,	0% Closing of the Closure works & 0% Protection Work of the Closure	100% of the foundation & 100% Closing of the Closure works	98% Protection Work of the Closure	0% of the foundation, 0% Closing of the Closure works	8% Protection Work of the Closure

Table 3-20: Polder wise Physical Works status of Package-1 as on November, 2020

Package No	Polder No	Progress for Construction of Drainage sluices								Progress for Construction of Flushing Sluices							
		Number of DS	Dropped	Revised target of DS	100% Completed	Ongoing	Yet to Start	Overall Progress (%)	Sluice in operation.	Number of FS	Dropped	Revised target of FS	100% Completed	Ongoing	Yet to Start	Overall Progress (%)	Sluice in Operation
1	32	8	0	8	8	0	0	100.00%	3	2	1	1	1	0	0	100.00%	0
	33	12	0	12	12	0	0	100.00%	0	12	6	6	6	0	0	100.00%	0
	35/1	15	1	14	14	0	0	100.00%	0	16	4	12	12	0	0	100.00%	0
	35/3	4	0	4	4	0	0	100.00%	2	10	0	10	10	0	0	100.00%	10
	Total		39	1	38	38	0	0	98.35%	5	40	11	29	29	0	0	98.27%

Package No	Polder No	Progress for Repair of Drainage Sluices								Progress for Repair of Flushing Sluices							
		Number of DS	Number of Dropped	Revised target of DS Repair	100% Completed	Ongoing	Yet to Start	Overall Progress (%)	Sluice in operation.	Number of FS	Number of Dropped	Revised target of FS Repair	100% Completed	Ongoing	Yet to Start	Overall Progress (%)	Sluice in operation.
1	32	0	0	0	0	0	0	NA	0	19	13	6	6	0	0	100.00%	0
	33	0	0	0	0	0	0	NA	0	6	3	3	3	0	0	100.00%	0
	35/1	2	0	2	2	0	0	95.90%	0	3	0	3	2	1	0	88.33%	0
	35/3	0	0	0	0	0	0	NA	0	2	0	2	2	0	0	100.00%	0
	Total		2	0	2	2	0	0	95.90%	0	30	16	14	13	1	0	96.33%

Package No	Polder No	Progress for Bank Protection Work			Summary of Slope Protection Work			Progress for Excavation / Re-excavation of Drainage Channel				Summary of CC Block Production Status		
		Target Length (Km)	Completed Length (Km)	% Completed	Target Length (Km)	Completed Length (Km)	% Completed	Number of Canals	RF Target Length (Km)	Completed Length (Km)	% Completed	Target Quantity	Production Quantity	% Completed
Package 1	32	2.000	2.000	100.00%	3.30	3.300	100.00%	7	17.00	17.00	100.00%	1,918,027	1,886,840	98.37%
Package 1	33	1.300	1.300	100.00%	4.02	4.016	100.00%	13	62.83	62.83	100.00%	1,619,763	1,285,083	79.34%
Package 1	35/1	0.800	0.740	92.50%	11.75	6.350	54.04%	18	70.47	51.99	73.78%	3,628,072	2,919,991	80.48%
Package 1	35/3	0.150	0.150	100.00%	0.70	0.700	100.00%	2	0.00	0.00	NA	220,567	220,567	100.00%
Package 1		4.250	4.190	89.98%	19.766	14.366	82.38%	40	150.299	131.822	83.12%	7,386,429	6,312,481	85.46%

Package No	Polder No	Progress of Construction / Re-sectioning of Embankment											Partly Completed			
		Target Length (Km)	Completed Length (Km)	% Completed	New Emb. Length (Km)	Completed New Emb. Length (Km)	% Completed	Resectioning Length (Km)	Completed Resectioning Length (Km)	% Completed	Retd. Emb. Length (Km)	Completed Retd. Emb. Length (Km)	% Completed	New Emb. Length (Km)	Resectioning Length (Km)	Retd. Emb. Length (Km)
Package 1	32	49.666	35.595	71.67%	0.00	0.00	NA	30.70	23.99	78.15%	18.96	11.60	61.18%	0.000	6.310	7.132
Package 1	33	49.154	43.461	88.42%	0.00	0.00	NA	44.33	38.86	87.68%	4.83	4.60	95.24%	0.000	0.000	0.230
Package 1	35/1	61.972	46.222	74.59%	0.00	0.00	NA	55.25	43.20	78.19%	6.72	3.02	44.96%	0.000	1.500	2.200
Package 1	35/3	39.825	35.730	89.72%	0.00	0.00	NA	28.90	25.38	87.82%	10.93	10.36	94.74%	0.000	1.570	0.575
Package 1		200.617	161.008	93.74%	0.000	0.000	NA	159.174	131.431	82.57%	41.44	29.58	71.37%	0.000	9.380	10.137

Table 2-21: Detailed information of Construction Status of Embankment of Package-1

#	Polder	Location	Status of Work	Length (Km)	Starting Chainage (Km)	End Chainage (Km)	Type of Work (New/ Retd./ Resectioning)	LA Problem	LA - Current Status	Required Earthwork Quantity (Cum)	Completed Earthwork Quantity (Cum)	Required Dressing & Turfing (Sqm)	Completed Dressing and turfing (Sqm)	Completed Earthwork %	Completed Dressing and turfing %	Progress as of Nov 2020	Completed Length (km)	Partly Completed Length (km)	Remarks
Package 1																			
1	32	Nalian	Ongoing	0.483	0.000	0.483	Resectioning	N	NA	23,228	23,228	10,272	-	100.00%	0.00%	92.00%	0.483	0.000	Work in Progress
2	32	Nalian	Ongoing	1.393	0.483	1.876	Retired	N	NA	63,519	63,519	29,624	-	100.00%	0.00%	92.00%	1.393	0.000	Work in Progress
3	32	Gunari	Ongoing	0.624	1.876	2.500	Resectioning	N	NA	29,858	29,858	13,270	-	100.00%	0.00%	92.00%	0.624	0.000	Work in Progress
4	32	Gunari	Ongoing	2.690	2.500	5.190	Retired	N	NA	141,764	141,764	57,207	-	100.00%	0.00%	92.00%	2.690	0.000	Work in Progress
5	32	Gunari	Ongoing	0.480	5.190	5.670	Resectioning	N	NA	14,075	14,075	10,208	9,187	100.00%	90.00%	99.20%	0.480	0.000	Work in Progress
6	32	Gunari	Ongoing	0.280	5.670	5.950	Retired	N	NA	15,209	15,209	5,955	5,500	100.00%	92.36%	99.39%	0.280	0.000	Work in Progress
7	32	Kalabogi	Ongoing	1.300	5.950	7.250	Resectioning	N	NA	47,121	47,121	27,647	25,000	100.00%	90.43%	99.23%	1.300	0.000	Work in Progress
8	32	Kalabogi	Ongoing	1.800	7.250	9.050	Retired	N	NA	84,911	84,900	38,280	38,000	99.99%	99.27%	99.93%	1.800	0.000	Work in Progress
9	32	Vita Bhangra	Ongoing	1.167	9.050	10.217	Resectioning	N	NA	27,523	27,400	24,818	20,000	99.55%	80.59%	98.04%	1.167	0.000	Work in Progress
10	32	Vita Bhangra	Ongoing	0.333	10.217	10.550	Retired	N	NA	12,255	12,250	7,082	7,000	99.96%	98.84%	99.87%	0.333	0.000	Work in Progress
11	32	Vita Bhangra & Joynagar	Ongoing	1.789	10.550	12.339	Resectioning	N	NA	37,410	34,000	38,046	30,000	90.88%	78.85%	89.92%	1.500	0.289	Work in Progress
12	32	Joynagar	Ongoing	0.429	12.339	12.768	Retired	N	NA	15,449	12,000	9,123	-	77.67%	0.00%	71.46%	0.000	0.200	Work not started.
13	32	Joynagar	Ongoing	0.760	12.768	13.528	Resectioning	N	NA	15,933	9,000	16,163	-	56.49%	0.00%	51.97%	0.000	0.760	Work in Progress
14	32	Jaliyakhali	Ongoing	0.772	13.528	14.300	Retired	N	NA	32,299	22,000	16,418	-	68.11%	0.00%	62.66%	0.000	0.772	Work in Progress
15	32	Jaliyakhali	Ongoing	1.415	14.300	15.715	Resectioning	N	NA	26,458	26,458	30,092	30,000	100.00%	99.69%	99.98%	1.415	0.000	Work completed.
16	32	Jaliyakhali	Ongoing	1.040	15.715	16.755	Retired	N	NA	45,253	34,000	22,117	-	75.13%	0.00%	69.12%	0.800	0.240	Work in Progress
17	32	Kamarkhola	Ongoing	1.603	16.755	18.358	Resectioning	N	NA	37,848	18,500	34,000	-	48.88%	0.00%	44.97%	0.600	0.603	Work in Progress
18	32	Kamarkhola	Ongoing	0.957	18.358	19.315	Retired	N	NA	37,999	34,000	20,352	15,000	89.48%	73.70%	88.21%	0.500	0.457	Work in Progress
19	32	Kamarkhola	Ongoing	0.959	19.315	20.274	Resectioning	N	NA	16,267	16,250	20,395	20,000	99.90%	98.06%	99.75%	0.959	0.000	Work in Progress
20	32	Kamarkhola	Ongoing	1.083	20.274	21.357	Retired	N	NA	40,650	38,500	23,032	-	94.71%	0.00%	87.13%	0.900	0.183	Work in Progress
21	32	Kamarkhola & Kalinagar	Ongoing	3.814	21.357	25.171	Resectioning	N	NA	49,814	47,500	81,111	70,000	95.35%	86.30%	94.63%	3.770	0.044	Work in Progress
22	32	Kalinagar	Ongoing	0.801	25.171	25.972	Retired	N	NA	26,259	26,250	17,035	15,000	99.97%	88.06%	99.01%	0.801	0.000	Work in Progress
23	32	Kalinagar & Sutarkhali	Ongoing	4.556	25.972	30.528	Resectioning	N	NA	68,868	61,000	96,891	80,000	88.58%	82.57%	88.09%	4.300	0.256	Work in Progress
24	32	Sutarkhali	Ongoing	0.144	30.528	30.672	Retired	N	NA	5,221	4,000	3,062	-	76.61%	0.00%	70.48%	0.000	0.144	Work in Progress
25	32	Sutarkhali	Ongoing	0.577	30.672	31.249	Resectioning	N	NA	9,238	8,000	12,271	-	86.60%	0.00%	79.67%	0.000	0.577	Work in Progress
26	32	Sutarkhali	Ongoing	0.621	31.249	31.870	Retired	N	NA	32,273	19,000	13,207	-	58.87%	0.00%	54.16%	0.000	0.621	Work in Progress
27	32	Sutarkhali	Ongoing	0.312	31.870	32.182	Resectioning	N	NA	11,679	9,500	6,635	-	81.34%	0.00%	74.84%	0.000	0.312	Work in Progress
28	32	Sutarkhali	Ongoing	0.251	32.182	32.433	Retired	N	NA	9,696	6,000	5,338	-	61.88%	0.00%	56.93%	0.000	0.251	Work in Progress
29	32	Sutarkhali	Ongoing	3.294	32.433	35.727	Resectioning	N	NA	65,968	55,000	70,052	60,000	83.37%	85.65%	83.56%	3.000	0.294	Work in Progress
30	32	Sutarkhali	Ongoing	0.838	35.727	36.565	Retired	N	NA	38,549	38,500	17,821	15,000	99.87%	84.17%	98.62%	0.838	0.000	Work in Progress
31	32	Sutarkhali	Ongoing	2.395	36.565	38.960	Resectioning	N	NA	56,875	55,000	50,934	-	96.70%	0.00%	88.97%	1.200	1.195	Work in Progress
32	32	Kalabogi	Ongoing	2.950	38.960	41.910	Retired	N	NA	134,676	95,000	62,737	-	70.54%	0.00%	64.90%	0.000	2.950	Work in Progress
33	32	Kalabogi	Ongoing	1.156	41.910	43.046	Resectioning	N	NA	42,409	33,500	24,159	-	78.99%	0.00%	72.67%	0.000	1.156	Work in Progress
34	32	Kalabogi	Ongoing	0.346	43.046	43.392	Retired	N	NA	15,286	10,000	7,358	-	65.42%	0.00%	60.19%	0.000	0.346	Work in Progress
35	32	Kalabogi	Ongoing	1.077	43.392	44.469	Resectioning	N	NA	52,885	52,885	22,904	-	100.00%	0.00%	92.00%	1.077	0.000	Work in Progress
36	32	Kalabogi	Ongoing	0.797	44.469	45.266	Retired	N	NA	47,680	37,000	16,950	-	77.60%	0.00%	71.39%	0.000	0.797	Work in Progress
37	32	Kalabogi	Ongoing	1.283	45.266	46.549	Resectioning	N	NA	33,848	31,000	27,285	-	91.59%	0.00%	84.26%	0.800	0.483	Work in Progress
38	32	Nalian	Ongoing	0.216	46.549	46.765	Retired	N	NA	11,062	11,050	4,594	4,000	99.89%	87.08%	98.87%	0.216	0.000	Work in Progress
39	32	Nalian	Ongoing	0.318	46.765	47.083	Resectioning	N	NA	9,915	9,900	6,763	-	99.85%	0.00%	91.86%	0.318	0.000	Work in Progress
40	32	Nalian	Ongoing	0.251	47.083	47.334	Retired	N	NA	15,967	15,900	5,338	5,000	99.58%	93.67%	99.11%	0.251	0.000	Work in Progress
41	32	Nalian	Ongoing	1.361	47.334	48.695	Resectioning	N	NA	49,268	43,500	28,944	-	88.29%	0.00%	81.23%	1.000	0.361	Work in Progress
42	32	Nalian	Ongoing	0.971	48.695	49.666	Retired	N	NA	65,931	61,000	20,650	10,000	92.52%	48.43%	88.99%	0.800	0.171	Work in Progress
43	33	Banishanta	Ongoing	0.474	0.000	0.474	Retired	Y	NA	24,964	24,964	9,084	4,000	100.00%	44.03%	95.52%	0.374	0.100	Work in progress
44	33	Banishanta	Ongoing	0.584	0.474	1.058	Resectioning	N	NA	11,192	11,192	11,192	7,000	100.00%	62.54%	97.00%	0.584	0.000	Work in progress
45	33	Purbo dangmari	Ongoing	0.492	1.058	1.550	Retired	N	NA	9,429	9,429	9,429	4,000	100.00%	42.42%	95.39%	0.492	0.000	Work in Progress
46	33	Dangmari	Ongoing	1.290	1.550	2.840	Resectioning	N	NA	24,723	24,723	24,723	24,723	100.00%	100.00%	100.00%	1.290	0.000	Work is completed
47	33	Dangmari	Ongoing	0.461	2.840	3.301	Retired	N	NA	8,835	8,835	8,835	8,835	100.00%	100.00%	100.00%	0.461	0.000	Work is completed
48	33	Dangmari to khajira	Ongoing	5.305	3.301	8.606	Resectioning	N	NA	101,669	101,669	101,669	101,669	100.00%	100.00%	100.00%	5.305	0.000	Work is completed
49	33	khajura	Ongoing	0.101	8.606	8.707	Retired	N	NA	1,936	1,936	1,936	1,936	100.02%	100.02%	100.02%	0.101	0.000	Work is completed
50	33	khajura	Ongoing	0.293	8.707	8.990	Resectioning	N	NA	5,424	5,424	5,424	5,424	100.01%	100.01%	100.01%	0.293	0.000	Work is completed
51	33	Burir Dabor	Ongoing	0.175	8.990	9.165	Retired	N	NA	3,354	3,354	3,354	3,354	100.00%	100.00%	100.00%	0.175	0.000	Work is completed
52	33	Burir Dabor	Ongoing	1.865	9.165	11.030	Resectioning	N	NA	35,742	35,742	35,742	35,742	100.00%	100.00%	100.00%	1.865	0.000	Work is completed
53	33	Burir Dabor	Yet to Start	0.500	11.030	11.530	Resectioning	N	NA	-	-	-	-	0.00%	0.00%	0.00%	0.000	0.000	Pavement Road.
54	33	Burir Dabor to Bon lawdob	Ongoing	2.560	11.530	14.090	Resectioning	N	NA	49,062	49,062	49,062	30,000	100.00%	61.15%	96.89%	2.560	0.000	Work in progress
55	33	Bon lawdob to Gazirji	Ongoing	0.739	14.090	14.829	Retired	N	NA	14,163	14,163	14,163	14,163	100.00%	100.00%	100.00%	0.739	0.000	Work is completed
56	33	Gazirji to Ramnagar	Ongoing	2.293	14.829	17.122	Resectioning	N	NA	43,945	43,945	43,945	43,945	100.00%	100.00%	100.00%	2.293	0.000	Work is completed
57	33	Ramnagar	Ongoing	0.528	17.122	17.650	Retired	N	NA	10,119	10,119	10,119	10,119	100.00%	100.00%	100.00%	0.528	0.000	Work is completed
58	33	Ramnagar	Ongoing	1.650	17.650	19.300	Resectioning	N	NA	31,622	31,622	31,622	31,622	100.00%	100.00%	100.00%	1.650	0.000	Work is completed
59	33	Thakurbari to khagrachhat	Yet to Start	2.600	19.300	21.900	Resectioning	N	NA	-	-	-	-	0.00					

Bangladesh Water Development Board (BWDB)
Coastal Embankment Improvement Project, Phase-1 (CEIP-1)

#	Polder	Location	Status of Work	Length (Km)	Starting Chainage (Km)	End Chainage (Km)	Type of Work (New/ Retd./ Resectioning)	LA Problem	LA - Current Status	Required Earthwork Quantity (Cum)	Completed Earthwork Quantity (Cum)	Required Dressing & Turfing (Sqm)	Completed Dressing and turfing (Sqm)	Completed Earthwork %	Completed Dressing and turfing %	Progress as of Nov 2020	Completed Length (km)	Partly Completed Length (km)	Remarks
71	35/1	Fashiatola	Ongoing	0.750	0.000	0.750	Resectioning	N	NA	28,944	28,944	20,250	15,000	100.00%	74.07%	97.93%	0.750	0.000	Work in progress
72	35/1	Fashiatola	Ongoing	1.300	0.750	2.050	Resectioning	N	NA	51,044	51,044	35,100	10,000	100.00%	28.49%	94.28%	1.300	0.000	Work in progress
73	35/1	Fashiatola	Ongoing	0.600	2.050	2.650	Retired	N	NA	23,559	23,559	10,600	-	100.00%	0.00%	92.00%	0.600	0.000	Work in progress
74	35/1	East Amtoli	Ongoing	1.250	2.650	3.900	Retired	N	NA	49,081	49,081	21,750	-	100.00%	0.00%	92.00%	1.250	0.000	Work in progress
75	35/1	East Amtoli	Ongoing	0.300	3.900	4.200	Resectioning	N	NA	11,779	11,779	3,300	-	100.00%	0.00%	92.00%	0.300	0.000	Work in progress
76	35/1	Kumarkhali	Ongoing	0.700	4.200	4.900	Resectioning	N	NA	27,485	27,485	7,700	-	100.00%	0.00%	92.00%	0.700	0.000	Work in progress
77	35/1	Kumarkhali	Ongoing	0.250	4.900	5.150	Resectioning	N	NA	9,816	9,816	2,750	-	100.00%	0.00%	92.00%	0.250	0.000	Work in progress
78	35/1	Kumarkhali	Ongoing	1.100	5.150	6.250	Resectioning	N	NA	43,191	43,191	27,300	-	100.00%	0.00%	92.00%	1.100	0.000	Work in progress
79	35/1	Kumarkhali	Ongoing	0.750	6.250	7.000	Resectioning	N	NA	29,449	29,449	17,850	-	100.00%	0.00%	92.00%	0.750	0.000	Work in progress
80	35/1	Khontakata	Ongoing	3.000	7.000	10.000	Resectioning	N	NA	117,795	117,500	69,000	-	99.75%	0.00%	91.77%	3.000	0.000	Work in progress
81	35/1	Boraitola	Ongoing	2.300	10.000	12.300	Resectioning	N	NA	81,148	75,000	50,600	-	92.42%	0.00%	85.03%	1.300	1.000	Work in progress
82	35/1	Boraitola	Ongoing	1.700	12.300	14.000	Retired	N	NA	67,073	59,000	44,900	-	87.96%	0.00%	80.93%	0.500	1.200	Work in progress
83	35/1	Boraitola	Ongoing	1.005	14.000	15.005	Resectioning	N	NA	39,652	39,652	23,115	-	100.00%	0.00%	92.00%	1.005	0.000	Work in progress
84	35/1	Boraitola	Ongoing	0.925	15.005	15.930	Resectioning	N	NA	36,320	36,320	21,275	1,116	100.00%	5.25%	92.42%	0.925	0.000	Work in progress
85	35/1	Rajoir	Ongoing	2.990	15.930	18.920	Resectioning	N	NA	188,824	188,824	88,030	17,940	100.00%	20.38%	93.63%	2.990	0.000	Work in progress
86	35/1	Chal Rayenda	Ongoing	1.060	18.920	19.980	Resectioning	N	NA	41,621	41,621	32,860	15,900	100.00%	48.39%	95.87%	1.060	0.000	Work in progress
87	35/1	Chal Rayenda	Ongoing	0.020	19.980	20.000	Resectioning	N	NA	785	785	620	-	100.00%	0.00%	92.00%	0.020	0.000	Work in progress
88	35/1	Tafalbari	Ongoing	0.500	20.000	20.500	Retired	N	NA	19,632	19,632	20,500	-	100.00%	0.00%	92.00%	0.500	0.000	Work in progress
89	35/1	Tafalbari	Ongoing	0.500	20.500	21.000	Resectioning	N	NA	19,632	19,632	14,500	-	100.00%	0.00%	92.00%	0.500	0.000	Work in progress
90	35/1	Gabtol	Ongoing	2.500	21.000	23.500	Resectioning	N	NA	98,162	98,162	72,500	-	100.00%	0.00%	92.00%	2.500	0.000	Work in progress
91	35/1	Gabtol	Ongoing	2.500	23.500	26.000	Retired	N	NA	98,162	73,000	84,500	-	74.37%	0.00%	68.42%	0.000	1.000	Work in progress
92	35/1	Terabeka	Ongoing	2.000	26.000	28.000	Resectioning	N	NA	78,530	74,000	44,000	-	94.23%	0.00%	86.69%	1.500	0.500	Work in progress
93	35/1	Sharankhola	Ongoing	1.150	28.000	29.150	Resectioning	N	NA	45,155	45,155	25,300	18,000	100.00%	71.15%	97.69%	1.150	0.000	Work in progress
94	35/1	Sharankhola	Ongoing	1.450	29.150	30.600	Resectioning	N	NA	56,934	56,934	31,900	20,000	100.00%	62.70%	97.02%	1.450	0.000	Work in progress
95	35/1	Sharankhola	Ongoing	2.100	30.600	32.700	Resectioning	N	NA	29,900	29,900	46,200	30,000	100.00%	64.94%	97.19%	2.100	0.000	Work in progress
96	35/1	Sonatala	Ongoing	2.300	32.700	35.000	Resectioning	N	NA	90,309	90,309	50,600	35,000	100.00%	69.17%	97.53%	2.300	0.000	Work in progress
97	35/1	Sonatala	Ongoing	1.500	35.000	36.500	Resectioning	N	NA	25,500	25,500	33,000	20,000	100.00%	60.61%	96.85%	1.500	0.000	Work in progress
98	35/1	Sonatala	Ongoing	2.000	36.500	38.500	Resectioning	N	NA	41,742	41,742	44,000	30,000	100.00%	68.18%	97.45%	2.000	0.000	Work in progress
99	35/1	Rasulpur	Ongoing	0.850	38.500	39.350	Resectioning	N	NA	33,536	33,536	17,850	8,000	100.00%	44.82%	95.59%	0.850	0.000	Work in progress
100	35/1	Rasulpur	Ongoing	3.110	39.350	42.460	Resectioning	N	NA	79,630	79,630	68,420	27,368	100.00%	40.00%	95.20%	3.110	0.000	Work in progress
101	35/1	Rajaour	Ongoing	1.450	42.460	43.910	Resectioning	N	NA	56,934	56,900	31,900	12,760	99.94%	40.00%	95.15%	1.450	0.000	Work in progress
102	35/1	Rajaour	Ongoing	0.140	43.910	44.050	Resectioning	N	NA	5,497	5,497	3,080	2,000	100.00%	64.94%	97.19%	0.140	0.000	Work in progress
103	35/1	Rajaour	Ongoing	6.050	44.050	50.100	Resectioning	N	NA	220,870	220,500	133,100	70,000	99.83%	52.59%	96.05%	6.050	0.000	Work in progress
104	35/1	Dhansagor	Ongoing	1.150	50.100	51.250	Resectioning	N	NA	45,155	45,155	25,300	10,120	100.00%	40.00%	95.20%	1.150	0.000	Work in progress
105	35/1	Dhansagor	Yet to Start	9.650	51.250	60.900	Resectioning	N	NA	380,739	-	202,650	-	0.00%	0.00%	0.00%	0.000	0.000	Pavement Road.
106	35/1	Sannashi	Yet to Start	0.900	60.900	61.800	Resectioning	N	NA	35,509	-	19,800	-	0.00%	0.00%	0.00%	0.000	0.000	Pavement Road.
107	35/1	Sannashi	Ongoing	0.172	61.800	61.972	Retired	N	NA	8,476	8,476	4,128	-	100.00%	0.00%	92.00%	0.172	0.000	Work in progress
108	35/3	Molliker ber	Ongoing	0.140	0.000	0.140	Resectioning	N	NA	4,724	4,000	3,046	3,046	84.67%	99.99%	85.90%	0.140	0.000	Work in Progress
109	35/3	Molliker ber	Ongoing	0.340	0.140	0.480	Retired	N	NA	15,311	14,500	7,398	7,000	94.70%	94.62%	94.70%	0.340	0.000	Work in Progress
110	35/3	Molliker ber	Ongoing	0.285	0.480	0.765	Resectioning	N	NA	7,534	7,534	6,202	6,200	100.00%	99.97%	100.00%	0.285	0.000	Work in Progress
111	35/3	Molliker ber	Completed	0.375	0.765	1.140	Retired	N	NA	16,049	16,049	8,160	8,160	100.00%	100.00%	100.00%	0.375	0.000	Work in Progress
112	35/3	Molliker ber	Ongoing	1.405	1.140	2.545	Resectioning	N	NA	53,284	51,600	30,573	20,000	96.84%	65.42%	94.33%	1.405	0.000	Work in Progress
113	35/3	Molliker ber	Ongoing	1.095	2.545	3.640	Retired	N	NA	51,415	50,200	23,827	22,000	97.64%	92.33%	97.21%	1.095	0.000	Work in Progress
114	35/3	Molliker ber	Ongoing	1.330	3.640	4.970	Resectioning	N	NA	39,093	38,300	28,941	27,000	97.97%	93.29%	97.60%	1.330	0.000	Work in Progress
115	35/3	Molliker ber	Ongoing	0.100	4.970	5.070	Retired	N	NA	4,433	4,400	2,176	2,000	99.26%	91.91%	98.67%	0.100	0.000	Work in Progress
116	35/3	Bashbaria	Ongoing	1.715	5.070	6.785	Resectioning	N	NA	49,997	49,000	37,318	36,000	98.01%	96.47%	97.88%	1.715	0.000	Work in Progress
117	35/3	Bashbaria	Ongoing	2.515	6.785	9.300	Retired	N	NA	122,038	120,000	54,726	48,000	98.33%	87.71%	97.48%	2.400	0.115	Work in Progress
118	35/3	Panchamala	Ongoing	0.320	9.300	9.620	Resectioning	N	NA	7,225	7,225	6,963	6,900	100.00%	99.09%	99.93%	0.320	0.000	Work in Progress
119	35/3	Panchamala	Ongoing	0.980	9.620	10.600	Retired	N	NA	49,393	47,900	21,325	20,000	96.98%	93.79%	96.72%	0.900	0.080	Work in Progress
120	35/3	Panchamala	Ongoing	1.900	10.600	12.500	Resectioning	N	NA	59,564	59,000	41,344	40,000	99.05%	96.75%	98.87%	1.900	0.000	Work in Progress
121	35/3	Radhaballov	Ongoing	1.365	12.500	13.865	Retired	N	NA	72,119	69,000	29,702	25,000	95.68%	84.17%	94.75%	1.200	0.165	Work in Progress
122	35/3	Radhaballov	Ongoing	0.105	13.865	13.970	Resectioning	N	NA	2,982	2,600	2,285	2,000	87.19%	87.54%	87.22%	0.105	0.000	Work in Progress
123	35/3	Radhaballov	Ongoing	0.165	13.970	14.135	Retired	N	NA	5,945	2,500	3,590	1,800	42.05%	50.13%	42.70%	0.000	0.165	Work in Progress
124	35/3	Radhaballov	Ongoing	1.165	14.135	15.300	Resectioning	N	NA	45,703	20,000	25,350	1,000	43.76%	3.94%	40.58%	0.365	0.800	Work in progress
125	35/3	Karapara	Ongoing	0.270	15.300	15.570	Retired	N	NA	17,381	12,000	5,875	2,550	69.04%	43.40%	66.99%	0.220	0.050	Work in progress
126	35/3	Karapara	Ongoing	3.770	15.570	19.340	Resectioning	N	NA	136,405	120,000	82,035	5,000	87.97%	6.09%	81.42%	3.000	0.770	Work in Progress
127	35/3	Dema	Ongoing	0.440	19.340	19.780	Retired	N	NA	10,560	9,800	9,574	8,050	92.80%	84.08%	92.11%	0.440	0.000	Work in Progress
128	35/3	Dema	Ongoing	9.320	19.780	29.100	Resectioning	N	NA	306,596	306,596	202,803	195,000	100.00%	96.15%	99.69%	9.320	0.000	Work in Progress
129	35/3	Khegraahat	Ongoing	1.160	29.100	30.260	Retired	N	NA	53,605	51,000	25,242	21,000	95.14%	83.20%	94.18%	1.160	0.000	Work in Progress
130	35/3	Dema	Ongoing	3.950	30.260	34.210	Resectioning	N	NA	110,694	109,600	87,040	80,000	99.01%	91.91%	98.44%	3.950	0.000	Work in Progress
131	35/3	Molliker ber	Yet to Start	1.950	34.210	36.160	Resectioning	N	NA	-	-	-	-	0.00%	0.00%	0.00%	0.000	0.000	Work not Required.
132	35/3	Molliker ber	Ongoing	1.220	36.160	37.380	Retired	N	NA	55,196	54,200	26,547	24,000	98.20%	90.41%	97.57%	1.220	0.000	Work in Progress
133	35/3	Molliker ber	Ongoing	0.020	37.380	37.400	Resectioning	N	NA	845	845	435	400	100.00%	91.91%	99.35%	0.020	0.000	Work in Progress
134	35/3	Molliker ber	Ongoing	0.430	37.400	37.830	Retired	N	NA	20,042	20,042	9,357	9,000	100.00%	96.19%	99.69%	0.430	0.000	Work in Progress
135	35/3	Molliker ber	Ongoing	0.735	37.830	38.565	Resectioning	N	NA	31,884	31,500	15,994	15,000	98.80%	93.79%	98.39%	0.735	0.000	Work in Progress
136	35/3	Molli																	

Table 3-22: Detailed information of Construction Status of Drainage Channel of Package-1

#	Polder	Name of Khal	Status of Work	Length (Km)	Completed Length (km)	Required Quantity (Cum)	Achieved Quantity (Cum)	Status as of November 2020	Remarks
Package 1									
1	32	Charar (DS-1)	Completed	1.470	1.470	20,240.00	20,240.00	100.00%	Work in Progress
2	32	Hatkhola (DS-2)	Completed	3.321	3.321	44,046.00	44,046.00	100.00%	Work completed.
3	32	Para (DS-3)	Completed	4.313	4.313	30,711.00	30,711.00	100.00%	Work in Progress
4	32	Kayratoli (DS-7)	Completed	3.116	3.116	25,240.00	25,240.00	100.00%	Work completed.
5	32	Clozarer (DS-8)	Completed	1.783	1.783	22,915.00	22,915.00	100.00%	Work completed.
6	32	Jaliakhali (DS-16)	Completed	3.000	3.000	8,019.15	8,019.15	100.00%	Work completed.
12	33	Bojan, DS 1	Completed	2.156	2.156	53,571.00	53,571.00	100.00%	Work completed.
9	33	Khejura, DS 2	Completed	5.500	5.500	39,452.00	39,452.00	100.00%	Work completed.
13	33	Borobage, DS 3	Completed	7.500	7.500	28,241.00	28,241.00	100.00%	Work completed.
14	33	Bolder, DS 4	Completed	0.975	0.975	18,618.00	18,618.00	100.00%	Work completed.
8	33	Chara, DS 5	Completed	10.000	10.000	89,475.00	89,475.00	100.00%	Work completed.
15	33	Dhopadi, DS 6	Completed	4.073	4.073	61,069.00	61,069.00	100.00%	Work completed.
16	33	Dacope, DS 7	Completed	3.950	3.950	115,279.00	115,279.00	100.00%	Work completed.
7	33	Bajua, DS 9	Completed	8.890	8.890	51,558.00	51,558.00	100.00%	Work completed.
11	33	Pachin Baju, DS 10	Completed	8.500	8.500	630.00	630.00	100.00%	Work completed.
10	33	Khuntakhali, DS 11	Completed	4.350	4.350	43,945.00	43,945.00	100.00%	Work completed.
17	33	Borobaker, DS 13	Completed	5.616	5.616	34,205.00	34,205.00	100.00%	Work completed.
18	33	Kata, FS 9	Completed	1.320	1.320	31,744.00	31,744.00	100.00%	Work completed.
19	35/1	Terabeka,DS-08(Khal-01)	Completed	2.505	2.505	18,304.00	18,304.00	100.00%	Work completed.
20	35/1	Rayenda,DS-04(Khal-20)	Ongoing	9.500	6.600	81,985.00	56,942.00	69.47%	Work in Progress
21	35/1	Satgharer,DS-18(Khal-02)	Yet to Start	1.000	0.000	9,365.00	-	0.00%	Not yet started
22	35/1	Gabtota,DS-07(Khal-04)	Completed	2.000	2.000	10,575.00	10,575.00	100.00%	Work completed.
23	35/1	Tafalbari(Khal-06),DS-06	Ongoing	6.197	6.197	44,382.00	44,383.00	100.00%	Work completed.
24	35/1	Sonata(Khal-11),DS-10	Completed	2.500	2.500	14,468.00	14,468.00	100.00%	Work completed.
25	35/1	Jheelbonia(Khal-19),DS-05	Completed	5.730	5.730	38,856.00	38,856.00	100.00%	Work completed.
26	35/1	Thanar(Khal-42),DS-11	Completed	3.511	3.511	70,562.00	70,562.00	100.00%	Work completed.
27	35/1	Khunta kata(Khal-61),DS-03	Completed	3.500	3.500	454.50	455.50	100.00%	Work completed.
28	35/1	Kumarkhali(Khal-64),DS-02	Yet to Start	12.500	0.000	196,165.00	-	0.00%	Not yet started
29	35/1	Sannashir(Khal-73),DS-01	Completed	1.500	1.500	11,825.00	11,825.00	100.00%	Work completed.
30	35/1	Andaria(Khal-75),DS-15	Ongoing	2.075	0.940	32,662.00	14,800.00	45.31%	Work completed.
31	35/1	Kabirajer(Khal-79),DS-13	Completed	3.151	3.151	38,743.00	38,743.00	100.00%	Work completed.
32	35/1	Rajapur(Khal-81),DS-12	Completed	3.730	3.730	77,690.00	77,690.00	100.00%	Work completed.
33	35/1	Khajurbaria(Khal-90),DS-17	Completed	5.500	5.500	75,241.00	75,241.00	100.00%	Work completed.
34	35/1	Rathiar(Khal-84),DS-16	Completed	4.625	4.625	69,186.00	69,186.00	100.00%	Work in Progress
35	35/1	Fajajipara(Khal-76),DS-14	Yet to Start	0.942	0.000	7,695.00	-	0.00%	Not yet started
36	35/3	Care Khal	Dropped	0.000	0.000	-	-	NA	Not required hence it is drop.
Total				150.299	131.822	1,517,116.65	1,260,988.65		

Table 3-23: Detailed information of Construction Status of Drainage Sluices of Package-1

#	Polder	Sluice Name	Dropped/ Not Dropped	LA Problem	LA - Current Status	Preparation cofferdam- excavation- dewatering	Foundation sand piling - Sheet Piles	Structure - Concreting Work	Installation CC block placing - Gate	Weighted % progress November 2020)	Remarks
Drainage Sluice											
1	32	DS-1	Completed	N	NA	100%	100%	100%	100%	100%	Sluice in operation.
2	32	DS-2	Completed	N	NA	100%	100%	100%	100%	100%	Sluice in operation.
3	32	DS-7	Completed	N	NA	100%	100%	100%	100%	100%	Gate Installed.
4	32	DS-8	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
5	32	DS-9	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
6	32	DS-10	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
7	32	DS-11	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
8	32	DS-16	Completed	N	NA	100%	100%	100%	100%	100%	Sluice in operation.
9	33	DS-1	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
10	33	DS-2	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
11	33	DS-3	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
12	33	DS-4	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
13	33	DS-6	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
14	33	DS-7	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
15	33	DS-8	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
16	33	DS-9	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
17	33	DS-10	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
18	33	DS-11	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
19	33	DS-12	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
20	33	DS-13	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
21	35/1	DS-1	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
22	35/1	DS-2	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
23	35/1	DS-4	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
24	35/1	DS-5	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
25	35/1	DS-6	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
26	35/1	DS-7	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
27	35/1	DS-8	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
28	35/1	DS-11	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
29	35/1	DS-12	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
30	35/1	DS-13	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
31	35/1	DS-14	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
32	35/1	DS-15	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
33	35/1	DS-16	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
34	35/1	DS-17	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
35	35/1	DS-18	Dropped	N	NA					0%	DS-18, Suspended due to vulnerable situation of Baleshor River from
36	35/3	DS-1	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
37	35/3	DS-2	Completed	N	NA	100%	100%	100%	100%	100%	Sluice in operation.
38	35/3	DS-3	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design
39	35/3	DS-4	Completed	N	NA	100%	100%	100%	100%	100%	Sluice in operation.

Table 3-24: Detailed Information of Construction Status of Flushing Sluices of Package-1

#	Polder	Sluice Name	Dropped/ Not Dropped	LA Problem	LA - Current Status	Preparation cofferdam- excavation- dewatering	Foundation sand piling - Sheet Piles	Structure - Concreting Work	Installation CC block placing - Gate	Weighted % progress November 2020)	Remarks
Flushing Sluice											
1	32	FS-3	Dropped	Y						0%	Dropped as local chairman does not allow to construct the FS-3 .
2	32	D-10	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design drawing..
3	33	FS-1	Dropped	N	NA					0%	Dropped due to Court Case
4	33	FS-3	Dropped	Y						0%	Dropped as adjacent DS-3 will serve the purpose
5	33	FS-5	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design drawing..
6	33	FS-6	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design drawing..
7	33	FS-8	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design drawing..
8	33	FS-9	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design drawing..
9	33	FS-10	Dropped	Y						0%	Dropped due to Land Problem.
10	33	FS-11	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design drawing..
11	33	FS-14	Dropped	Y						0%	Dropped due to Land Problem for excavation of diversion channel
12	33	FS-15	Dropped	N	NA					0%	Structure is good condition, converted to repair. Design data submitted for repair work.
13	33	FS-17	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design drawing..
14	33	FS-19	Dropped							0%	Dropped due to Land Problem .
15	35/1	FS-1	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design drawing..
16	35/1	FS-2	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design drawing..
17	35/1	FS-4	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design drawing..
18	35/1	FS-5	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design drawing..
19	35/1	FS-6	Dropped	Y						0%	Dropped due to Land Problem for excavation of diversion channel
20	35/1	FS-7	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design drawing..
21	35/1	FS-12	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design drawing..
22	35/1	FS-13	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design drawing..
23	35/1	FS-14	Dropped	Y						0%	Dropped due to Land Problem for excavation of diversion channel
24	35/1	FS-15	Dropped	Y						0%	Dropped due to Land Problem for excavation of diversion channel
25	35/1	FS-16	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design drawing..
26	35/1	FS-17	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design drawing..
27	35/1	FS-18	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design drawing..
28	35/1	FS-19	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design drawing..
29	35/1	FS-21	Dropped	Y						0%	The local farmer and UP Member demanded new sluice by their letter dated 10.12.2018 to EE & DRE,CEIP-1.Land issues for diversion channel at R/S needs to be solved & decision of competent authority needs for next step of construction of FS-21.Instruction from Dhaka office that FS-21 needs to be constructed. BWDB land to be identified by Resettlement team.
30	35/1	FS-22	Completed	N	NA	100%	100%	100%	100%	100%	Gate and hoisting system not yet installed as per revised design drawing..
31	35/1	FS-23	Dropped	Y						0%	Dropped due to Land Problem for excavation of diversion channel
32	35/3	FS-1	Completed	N	NA	100%	100%	100%	100%	100%	Sluice in operation.
33	35/3	FS-3	Completed	N	NA	100%	100%	100%	100%	100%	Sluice in operation.
34	35/3	FS-4	Completed	N	NA	100%	100%	100%	100%	100%	Sluice in operation.
35	35/3	FS-5	Completed	N	NA	100%	100%	100%	100%	100%	Sluice in operation.
36	35/3	FS-6	Completed	N	NA	100%	100%	100%	100%	100%	Sluice in operation.
37	35/3	FS-8	Completed	N	NA	100%	100%	100%	100%	100%	Sluice in operation.
38	35/3	FS-9	Completed	N	NA	100%	100%	100%	100%	100%	Sluice in operation.
39	35/3	FS-10	Completed	N	NA	100%	100%	100%	100%	100%	Sluice in operation.
40	35/3	FS-13	Completed	N	NA	100%	100%	100%	100%	100%	Sluice in operation.
41	35/3	FS-14	Completed	N	NA	100%	100%	100%	100%	100%	Sluice in operation.

Table 3-25: Detailed Information of Repair of Drainage & Flushing Sluices of Package-1

#	Package	Polder	Sluice Name	Status (Dropped/ Not Dropped)	LA Problem	LA - Current Status	Preparation cofferdam- excavation- dewatering	Foundation sand piling - Sheet Piles	Structure - Concreting Work	Installation CC block placing - Gate	Weighted % progress November 2020)	Remarks
Drainage Sluice												
1	1	35/1	DS-03	Completed	N	NA	100%	100%	100%	100%	100%	Gate to be Installed
2	1	35/1	DS-10	Completed	N	NA	100%	100%	100%	100%	100%	Gat to be Installed
Flushing Sluice												
1	1	32	FS-01	Completed	N	NA	100%	100%	100%	100%	100%	Sluice in operation
2	1	32	FFDFB-01	Completed	N	NA	100%	100%	100%	100%	100%	work completed
3	1	32	FFDFM-01	Completed	N	NA	100%	100%	100%	100%	100%	work completed
4	1	32	FFDFR-01	Dropped							NA	No need to repair. (FFDFR-01)
5	1	32	FM-08	Completed	N	NA	100%	100%	100%	100%	100%	work completed
6	1	32	FS-04	Dropped							NA	Sluice not repairable.(FS-04)
7	1	32	FM-09	Completed	N	NA	100%	100%	100%	100%	100%	work completed
8	1	32	FM-10	Completed	N	NA	100%	100%	100%	100%	100%	work completed
9	1	32	FM-12	Dropped							NA	Sluice no need to repair.(FS-12)
10	1	32	FM-01	Dropped							NA	Sluice no need to repair.(FS-01)
11	1	32	FM-02	Dropped							NA	Sluice is now in no use.(FS-02)
12	1	32	FM-07	Dropped							NA	No need repair, connected with the private pond.(FS-07)
13	1	32	FM-11	Dropped							NA	No need repair, connected with the private pond.(FS-11)
14	1	32	FO-02	Dropped							NA	Outside the rtd. Embankment (FO-02)
15	1	32	FO-03	Dropped							NA	Sluice no need to repair.(FO-03)
16	1	32	FO-04	Dropped							NA	Outside the rtd. Embankment (FO-04)
17	1	32	FO-05	Dropped							NA	Outside the rtd. Embankment (FO-05)
18	1	32	FO-06	Dropped							NA	Outside the rtd. Embankment (FO-06)
19	1	32	FH-9	Dropped							NA	Engulf due of river erosion.(FH-09)
20	1	33	FS-02	Dropped							NA	Private structure, repair not needed. (FH-02)
21	1	33	FS-12	Dropped							NA	Private structure, repair not needed. (FH-02)
22	1	33	FS-13	Completed	N	NA	100%	100%	100%	100%	100%	Structural work completed. Installation of get yet to be done.
23	1	33	FS-15	Completed	N	NA	100%	100%	100%	100%	100%	Structural work completed. Installation of get yet to be done.
24	1	33	FS-16	Completed	N	NA	100%	100%	100%	100%	100%	Structural work completed. Installation of get yet to be done.
25	1	33	FS-18	Dropped							NA	Private structure, repair not needed. (FH-18)
26	1	35/1	FS-03	Completed	N	NA	100%	100%	100%	100%	100%	Gate to be Installed
27	1	35/1	FS-10	Completed	N	NA	100%	100%	100%	100%	100%	Gate to be Installed
28	1	35/1	FS-20	Ongoing	N	NA	100%	100%	50%	50%	65%	Work in progress
29	1	35/3	FS-02	Completed	N	NA	100%	100%	100%	100%	100%	work completed
30	1	35/3	FS-07	Completed	N	NA	100%	100%	100%	100%	100%	work completed

Table 3-26: Detailed Information of Slope Protection Works of Package-1

#	Polder #	Length (Km)	LA Problem	LA - Current Status	Status of Work	Starting Chainage (Km)	End Chainage (Km)	Mobilization	Production of CC Blocks	Placing of CC block	Other related work	Completed Length (km)	Status as of November 2020	Remarks
Package 1								3%	77%	7%	13%			
1	32	0.70	N	NA	Completed	4.80	5.50	100%	100%	100%	100%	0.700	100%	Work Completed.
2	32	0.60	N	NA	Completed	7.10	7.70	100%	100%	100%	100%	0.600	100%	Work Completed.
3	32	1.00	N	NA	Completed	9.00	10.00	100%	100%	100%	100%	1.000	100%	Rest will be completed after construction of D-10.
4	32	1.00	N	NA	Completed	15.00	16.00	100%	100%	100%	100%	1.000	100%	Work Completed.
5	33	0.10	N	NA	Completed	28.50	28.60	100%	100%	100%	100%	0.100	100%	Work Completed.
6	33	2.20	N	NA	Completed	41.74	43.93	100%	100%	100%	100%	2.199	100%	Work Completed.
7	33	0.04	N	NA	Completed	44.03	44.07	100%	100%	100%	100%	0.042	100%	Work Completed.
8	33	0.11	N	NA	Completed	45.00	45.11	100%	100%	100%	100%	0.110	100%	Work Completed.
9	33	0.17	N	NA	Completed	45.30	45.47	100%	100%	100%	100%	0.165	100%	Work Completed.
9	33	0.10	N	NA	Completed	45.47	45.57	100%	100%	100%	100%	0.100	100%	Work Completed.
9	33	1.00	N	NA	Completed	45.60	46.60	100%	100%	100%	100%	1.000	100%	Work Completed.
9	33	0.30	N	NA	Completed	47.87	48.17	100%	100%	100%	100%	0.300	100%	Work is in progress. Location sifted km 47.870 to km 48.170 from km 51.100 to km 51.400 vide TL memo no. L2479 JHL_MAR
10	35/1	1.00	N	NA	Completed	2.30	3.30	100%	100%	100%	100%	1.000	100%	Work Completed.
11	35/1	1.50	N	NA	Ongoing	3.80	5.30	10%	75%	15%	20%	0.000	61.70%	Resectioning of embankment not yet completed.After completion Embankment, pitching work will be done.
12	35/1	0.75	N	NA	Completed	8.00	8.75	100%	100%	100%	100%	0.750	100.00%	Resectioning of embankment not yet completed.After completion of embankment work will be done.
13	35/1	0.50	N	NA	Ongoing	13.20	13.70	80%	100%	70%	70%	0.000	93.40%	Embankment not yet completed as per deign, as a result pitching work can not be started.
14	35/1	3.00	N	NA	Ongoing	14.00	17.00	100%	100%	85%	85%	1.900	97.00%	1.740 km length is completed in between km 14.00 to km 17.00. Rest of the work is in progress
15	35/1	5.00	Y		Ongoing	20.50	25.50	100%	100%	90%	90%	2.700	98.00%	2.700 km length is completed in between km 21.00 to km 23.200. Rest of work is in progress
16	35/3	0.70	N	NA	Completed	39.30	40.00	100%	100%	100%	100%	0.700	100.00%	200m work omitted as per letter no L501_PZ, dated 21 january, 2017. Work completed.
Total		19.766										14.366		

Table 3-27: Detailed Information of Bank Protection Works of Package-1

#	Polder	Length (Km)	Status of Work	Starting Chainage (Km)	End Chainage (Km)	Mobilization	Production of CC Blocks	Placing of CC block	Other related work	Completed Length (km)	Status as of November 2020	Remarks	
Package 1						3%	83%	6%	8%				
1	32	0.750	Ongoing	20.493	21.243	90%	100%	100%	100%	0.750	99.70%	Completed	
2	32	0.500	Completed	25.450	25.950	100%	100%	100%	100%	0.500	100.00%	Completed	
3	32	0.750	Ongoing	48.824	49.574	100%	100%	80%	80%	0.750	97.20%	Dumping work Completed. Pittcging of CC Blocks is in Progress.	
4	33	0.200	Completed	0.000	0.200	100%	100%	100%	100%	0.200	100.00%	Dumping work Completed.	
5	33	0.400	Completed	0.990	1.390	100%	100%	100%	100%	0.400	100.00%	Completed	
6	33	0.500	Completed	17.360	17.860	100%	100%	100%	100%	0.500	100.00%	Completed	
7	33	0.200	Completed	21.680	21.880	100%	100%	100%	100%	0.200	100.00%	100m omitted due to the construction (running) of LGED bridge.	
8	35/1	0.300	Dropped	0.300	0.600	0%	0%	0%	0%	0.000	0.0%	Shifted 200m from total 300m to km 3.30 to km 3.60 which has now become km 3.30 to km 3.80. no work is required to the receiving 100m. Design and Drawing is approved by Team Leader, CEIP-1.	
9	35/1	0.800	Ongoing	3.300	4.100	100%	100%	0%	85%	0.740	92.80%	700m dumping completed from km 3.3 to km 4.0. 100m work not yet started with pittcging work.	
10	35/3	0.15	Completed	36.220	36.370	100%	100%	100%	100%	0.150	100.00%	Completed	
Total		4.250								4.190			

Table 3-28: Detailed Information of Construction of Closure Dam of Package-1

#	Sluice Closure	Polder	Foundation Construction of the Closure	Closing of the Closure	Protection of the Closure	Weighted % progress (30 November, 2020)	m	LA - Current Status	Remarks
Closure Dam Construction									
1	Nalian Closure	32	100.00%	100%	98%	98.90%	N	NA	Work in progress




Figure 3-2: Construction/Re-sectioning of Embankment of Package-1




Figure 3-3: Drainage Channel of Package-1




Figure 3-4: Construction of Drainage Sluices of Package-1




Figure 3-5: Construction of Flushing Sluice of Package-1




Figure 3-6: Construction of Slope Protection of Package-1




Figure 3-7: Construction of Bank Protection works of Package-1




Figure 3-8: CC Blocks Production of Package-1

Table 3-29: CC Blocks Production as on November, 2020

S.N.	Polder Number	Quantity as per Zero Cost Variation (Upto V.O No. 04)	Cumulative Total as of 31 October, 2020	Production during November 2020					Cumulative Total as of 30 November, 2020
				40x40x40 (No)	40x40x20 (No)	30x30x30 (No)	40x40x30 (No)	Total (No)	
1	32	1,918,026	1,886,840	0	0	0	0	0	1,886,840
2	33	1,619,763	1,285,083	0	0	0	0	0	1,285,083
2	35/1	3,628,073	2,919,991	0	0	0	0	0	2,919,991
3	35/3	220,567	220,567	0	0	0	0	0	220,567
Total =		7,386,429	6,312,481	0	0	0	0	0	6,312,481



Figure 3-9: Completed DS of Polder-32



Figure 3-10: Completed Slope Protection Works in Polder-32



Figure 3-11: Nalian Closure Dam of Polder-32 (ongoing)



Figure 3-12: Nalian Closure Dam of Polder-32 (completed)



Figure 3-13: Nalian Closure Dam of Polder-32



Figure 3-14: Completed DS-10 of Polder-33



Figure 3-15: DS-9 of Polder-33



Figure 3-16: DS-6 of Polder-35/3 (Completed)

Total nos. of Flushing sluice to be repaired as per contract was 30 nos. out of which 16 nos. has been dropped and those are reflected in detailed in Table 3-30 and Table 3-31 below.

Table 3-30: Information of Repair of Flushing Sluices and Drainage Sluices

Sl No.	Name of Polder	Total Nos. as per Contract	Current Status	Total Dropped	Remarks
01.	Polder-32	20 nos.	6 Nos.	14 Nos.	Mostly fallen outside of the retired embankment.
02.	Polder-33	5 Nos.	3 Nos.	2 Nos.	As it has been constructed by the local shrimp culture owners
03.	Polder-35/1	3 Nos.	3 Nos.	0	Due to unrepairable
04.	Polder-35/3	2 Nos.	2 Nos.	0	Do
Total =		30 Nos.	14 Nos.	16 Nos.	

Remaining (30-16) = 14 nos. are in the program out of which 13 nos. have been completed and 1no. are in progress. Total 2 nos. of Drainage Sluices under repair were in program, the work of which have already been completed.

Table 3-31: List of Flushing Sluices Dropped from the repairing Program

Flushing Sluices	Reasons for dropping
Polder 32	
FFDFR-01	Not repairable
FS-04	Not repairable
FM-01	Not repairable
FM-02	Sluice is now in no use.
FM-07	No need to repair, connected with the private pond.
FM-11	No need to repair, connected with the private pond.
FM-12	Sluice could not be identified.

Flushing Sluices	Reasons for dropping
FO-02	Outside the Rtd. Embankment
FO-03	Not repairable
FO-04	Outside the Rtd. Embankment
FO-05	Outside the Rtd. Embankment
FO-06	Outside the Rtd. Embankment
FH-09	Engulfed into the river due to river erosion.
FH-18	Private structure
Polder 33	
FS-02	Private structure, repair not needed.
FS-18	Private structure, repair not needed.

3.4.3 Staffing

In Table 3-32 below man power deployment for Contract Package-1 is listed and sample check has been done by the Consultants.

Table 3-32: List of Polder-wise Manpower Deployed to the Site of Package-1

Sl. No.	Description	Sub-Total		Polder 32		Polder 33		Polder 35/1		Polder 35/3	
		Ex.	Lo.	Ex.	Lo.	Ex.	Lo.	Ex.	Lo.	Ex.	Lo.
1	Management	4	0	1	0	1	0	1	0	1	0
2	Technical Staff	11	24	2	5	0	6	3	8	0	5
3	Operator/Driver	3	35	0	10	0	5	3	10	0	10
4	Skilled Worker	1	60	0	25	0	10	1	20	0	5
5	Common Labor	0	24	0	0	0	5	0	15	0	4
6	Logistic	2	21	0	3	0	10	0	5	1	3
Total		21	164	3	43	1	36	8	58	2	27

Source by Contractor

3.4.4 Equipment Mobilization

The mobilisation of equipment for Package-1 is shown in the table below.

Table 3-33: List of Equipment

Name of Polder	Equipment required														Equipment already deployed													
	B. loader/ S.F roller/ Compactor (150HP) (nos.)	Dum Truck and carry Scrapper	Excavator	Concrete Mix Machine	Sand pile driving equipment	Sheet pile driving equipment	CC block manufacturing machine	Batching plant	Positioning ship	Survey Vessel	Barge	Wheel Loader	B. loader/ S.F roller/ Compactor (150HP) (nos.)	Dum Truck (Carry Scrapper/ Tractor carrier)	Excavator	Concrete Mix Machine/Transit mixer	Sand pile driving equipment	Sheet pile driving equipment	CC block manufacturing machine	Batching plant	Positioning ship	Survey Vessel	Barge	Wheel Loader				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25				
Polder- 32	6	23	13	6	4	1	2	2	1	1	6	3	1+2+0	15+5+38	9	6	4	1	2	0	1	1	2	3				
Polder- 33	5	17	11	12	10	2	1	1	1	1	6	2	3+0+0	10+5+36	10	6	1	1	1	1	1	1	2	2				
Polder- 35/3	5	16	9	7	5	1	1	1	1	1	4	6	6+2+0	12+5+22	11	7	6	1	1	1	1	1	2	6				
Polder- 35/1	12	48	23	15	9	2	3	3	1	1	8	3	15+0+5	32+3+25	15	18	5	1	2	2	1	1	4	6				
Total	28	104	56	40	28	6	7	7	4	4	24	14	25+4+5 =34	63+18+121 =202	45	37	16	4	6	4	4	4	10	17				

3.4.5 Finances of Contractor Package-1

Tentative Forecast of Payment for FY 2020-21 for Package-W/-01 is reflected in Table 3-35.

Table 3-34: Tentative forecast of Payment for FY 2020-21 of Package-1

IPC No.	Month of Submission	Forecast Value of IPC	Remark
IPC No.24	January, 2021	291,149,474	
IPC No.25	April, 2021	423,094,221	
IPC No.26	June, 2021	657,659,268	
Total=		1,371,902,963	

Bangladesh Water Development Board (BWDB)
Coastal Embankment Improvement Project, Phase-1 (CEIP-1)

Bill No.	Description	Value (Taka)	Weight	Year						2020						2021									
				Scheduled			2016	2016	2017	2017	2018	2018	2019	2019	2020	2020	2020	2020	2020	2021	2021	2021	2021		
				Previous	This Month	To Date	1	6	1	6	1	6	1	6	1	6	9	10	11	12	1	2	3	4	5
1	General	496,465,529	6.85%	6.77%	0.00%	6.77%									0.0	397.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	100.00%
2	Construction/Re-sectioning of Embankment	1,448,823,605	20.00%	20.59%	0.00%	20.59%									800.0	1364.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
3	Excavation/Re-excavation of Drainage Channel	144,057,665	1.99%	1.81%	0.00%	1.81%									0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
4	Construction of Drainage Sluice	652,657,699	9.01%	9.73%	0.00%	9.73%									0.0	652.7	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
5	Repairing of Drainage Sluice	8,401,731	0.12%	0.12%	0.00%	0.12%									0.0	8.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
6	Construction of Flushing Inlets	375,848,420	5.19%	5.60%	0.00%	5.60%									0.0	375.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
7	Repairing of Flushing Inlets	82,361,662	1.14%	1.20%	0.00%	1.20%									0.0	82.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
8	Embankment Slope Protection Work	1,430,472,110	19.75%	17.86%	0.00%	17.86%									0.0	847.0	97.2	97.2	97.2	97.2	55.3	75.0	65.0	69.0	0.0
9	River Bank Protection Work	1,617,950,044	22.34%	20.42%	0.02%	20.44%									0.0	151.2	21.4	21.4	21.4	18.0	21.4	0.0	0.0	0.0	0.0
10	Dismantling Work	133,991,406	1.85%	1.12%	0.00%	1.12%									0.0	20.1	0.0	22.8	22.8	22.8	22.8	22.8	25.0	25.0	0.0
11	Construction of closure-dam	182,925,081	2.53%	2.74%	0.00%	2.74%									0.0	182.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Sub Total		6,573,954,952	90.75%	87.96%	0.02%	87.99%									800.0	5586.5	118.6	150.8	160.1	114.8	137.9	112.0	94.0	99.0	
1	Daywork (Provisional Sum)	23,712,392	0.33%	0.29%	0.00%	0.29%									0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
2	Specified Provisional Sum	60,200,000	0.83%	0.86%	0.00%	0.86%									0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
3	Provisional Sum for Physical and Price Contingencies	311,245,861	4.30%	0.89%	0.00%	0.89%									0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Sub Total		395,158,253	5.46%	2.04%	0.00%	2.04%									0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Miscellaneous		274,549,682	3.79%	0.00%	0.00%	0.00%									0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Grand Total		7,243,662,887.49	100%	90.00%	0.02%	90.02%									1090.5	6364.6	104.5	140.0	150.3	100.4	125.8	97.3	77.45	82.91	
Scheduled Monthly Accomplishment				0.00%	6.87%	4.58%	10.14%	9.08%	22.52%	11.94%	13.91%	1.30%	9.50%	0.16%	0.34%	1.44%	1.93%	2.08%	1.39%	1.74%	1.34%	1.07%	1.14%		
Scheduled Cumulative Accomplishment				0.00%	6.87%	11.45%	21.59%	30.67%	53.19%	65.13%	79.04%	80.34%	89.84%	90.00%	90.34%	90.82%	91.24%	93.32%	94.70%	96.44%	97.78%	98.85%	100.00%		
Actual Monthly Accomplishment				0.00%	6.87%	4.58%	10.14%	9.08%	22.52%	11.94%	13.91%	1.30%	9.50%	0.16%	0.00%	0.02%									
Actual Cumulative Accomplishment				0.00%	6.87%	11.45%	21.59%	30.67%	53.19%	65.13%	79.04%	80.34%	89.84%	90.00%	90.00%	90.02%									
Slippage				0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	-0.34%	-0.80%									
IPC NO.									upto IPC-14	IPC-16	IPC-19 & 20 & 21	IPC-19 & 20 & 21	IPC-22*IPC-23												
Cumulative Amount of IPC in BDT				0	177948983	291557115	1042996392	1166012146	3157256554	3456421462	5318107799	5318107799	5891531367	5891531367	5891531367	5891531367									
Current Amount of IPC in BDT				0	177948983	113608132	751439277	123015754	1991244408	299164908	1861686337	0	573423568	0	0	0									
Cumulative IPC Percentage				0.00%	2.46%	4.02%	14.40%	16.10%	43.59%	47.72%	73.42%	73.42%	81.33%	81.33%	81.33%	81.33%									

Legend: SCHEDULE (blue line), ACTUAL (orange line), PAYMENT (green line)

Figure 3-17: Revised S-Curve of Package-1



3.4.6 Emergency Works in Package-CEIP-1/W-01

The emergency works under this Package have taken up to close the breaching of existing embankment at some vulnerable locations. The main target of these emergency works was to stop the intrusion of saline water into the Polders to save the crops. In the Contract, there was a provision for an amount under Environmental Mitigation Works (Specified Provisional Sum). After exhaustion of the above-mentioned amount to meet up the cost of the rest emergency works, the expenditures are being meet up from the Physical & Price Contingencies. The status of expenditure up to November, 2020 are shown below.

Table 3-35: Summary of Emergency works under the head of "Environmental Mitigation Works"

SI.	Name of Polder	Total Length	Total Cost Estimate (BDT)
01	Polder-32	4.187	21,314,699
02	Polder-33	1.454	8,616,598
03	Polder-35/1	0.941	7,981,316
04	Polder-35/3	1.04	2,078,530
Total =		7.622	39,991,142

❖ Total available budget as per contract: BDT: 40,000,000

Table 3-36: Summary of Emergency works under the head of "Physical & Price Contingency"

SI. No.	Name of Polder	Total Length	Total Cost Estimate (BDT)
01	Polder-32	5.618	26,937,751
02	Polder-33	1.671	13,399,272
03	Polder-35/1	3.216	32,609,736
04	Polder-35/3	2.919	8,887,288
Total =		13.424	81,834,047

❖ Total available budget for Physical & Price Contingency as per contract is BDT: 300,000,000

Table 3-37: Details of Emergency Works under the head of "Environmental Mitigation Works"

Sl. No.	Polder No.	Chainage From	Chainage To	Length (Km)	Name of locations	Engineer Approved Date	Estimated Cost in BDT	Head of Expenditure	FY Year
1.	Polder-32	18.840	19.960	1.120	Hatkhola	3-Mar-16	817,000.00	Environmental Mitigation Works	FY 2015-16
2.	Polder-32	7.561	7.991	0.430	Kalibari	14-Mar-16	1,307,000.00	Environmental Mitigation Works	FY 2015-16
3.	Polder-32	8.161	8.350	0.189	Kalibari	14-Mar-16	614,000.00	Environmental Mitigation Works	FY 2015-16
4.	Polder-32	8.491	8.628	0.137	Kalibari	14-Mar-16	1,009,000.00	Environmental Mitigation Works	FY 2015-16
5.	Polder-32	2.883	3.144	0.261	Gunari of Sutharkhali	20-Mar-16	972,969.00	Environmental Mitigation Works	FY 2015-16
6.	Polder-32	44.561	44.931	0.370	Sutarkhali	20-Mar-16	1,039,924.00	Environmental Mitigation Works	FY 2015-16
7.	Polder-32	12.393	12.693	0.300	Jaynagar	23-Mar-16	1,027,000.00	Environmental Mitigation Works	FY 2015-16
8.	Polder-32	16.680	16.900	0.220	Jhaliakhali of Kamarkhola	23-Mar-16	608,000.00	Environmental Mitigation Works	FY 2015-16
9.	Polder-32	18.575	18.690	0.115	Hatkhola	20-Apr-16	817,000.00	Environmental Mitigation Works	FY 2015-16
10.	Polder-32	8.140	8.217	0.077	Kalibari	22-Jan-17	256,000.00	Environmental Mitigation Works	FY 2016-17
11.	Polder-32	45.062	45.100	0.038	Shibsha River	27-Mar-17	631,551.00	Environmental Mitigation Works	FY 2016-17
12.	Polder-32	8.164	8.292	0.128	Sutarkhali	16-Apr-17	811,931.00	Environmental Mitigation Works	FY 2016-17
13.	Polder-32	19.179	19.236	0.057	Kamarkhola	24-Apr-17	460,436.32	Environmental Mitigation Works	FY 2016-17
14.	Polder-32	36.155	36.232	0.077	Sutarkhali	24-Apr-17	337,118.92	Environmental Mitigation Works	FY 2016-17
15.	Polder-32	43.118	43.147	0.029	Sutarkhali	24-Apr-17	103,342.00	Environmental Mitigation Works	FY 2016-17
16.	Polder-32	7.681	7.981	0.300	Sutarkhali	7-May-17	1,433,223.43	Environmental Mitigation Works	FY 2016-17

Bangladesh Water Development Board (BWDB)
Coastal Embankment Improvement Project, Phase-1 (CEIP-1)

Sl. No.	Polder No.	Chainage From	Chainage To	Length (Km)	Name of locations	Engineer Approved Date	Estimated Cost in BDT	Head of Expenditure	FY Year
17.	Polder-32	44.907	44.935	0.028	Sutarkhali	11-May-17	108,959.00	Environmental Mitigation Works	FY 2016-17
18.	Polder-32	8.566	8.649	0.083	Sutarkhali	16-May-17	619,153.00	Environmental Mitigation Works	FY 2016-17
19.	Polder-32	8.030	8.160	0.130	Sutarkhali	5-Jun-17	639,091.00	Environmental Mitigation Works	FY 2016-17
20.	Polder-32	30.050	30.148	0.098	Sutarkhali	22-Jun-17	7,702,000.00	Environmental Mitigation Works	FY 2016-17
21.	Polder-33	17.447	17.547	0.100	Ramnagar	19-Jan-16	3,601,000.00	Environmental Mitigation Works	FY 2015-16
22.	Polder-33	48.800	48.875	0.075	Banisanta	15-Mar-16	1,175,520.00	Environmental Mitigation Works	FY 2016-17
23.	Polder-33	1.190	1.432	0.242	Banisanta	25-Mar-16	456,000.00	Environmental Mitigation Works	FY 2015-16
24.	Polder-33	0.130	0.280	0.150	Banisanta	2-Jun-16	386,000.00	Environmental Mitigation Works	FY 2015-16
25.	Polder-33	0.600	1.300	0.700	Banisanta	2-Jun-16	1,159,000.00	Environmental Mitigation Works	FY 2015-16
26.	Polder-33	48.800	48.875	0.075	Banisanta	15-Mar-17	1,175,520.00	Environmental Mitigation Works	FY 2016-17
27.	Polder-33	1.220	1.332	0.112	Baniashanta	25-May-17	663,558.00	Environmental Mitigation Works	FY 2016-17
28.	Polder-35/1	63.050	63.106	0.056	Morelgonj	1-Mar-16	1,317,000.00	Environmental Mitigation Works	FY 2015-16
29.	Polder-35/1	63.112	63.128	0.016	Same as 63.050 to 63.106	1-Mar-16	0.00	Environmental Mitigation Works	FY 2015-16
30.	Polder-35/1	20.082	20.163	0.081	Sarankhola	1-Apr-16	100,000.00	Environmental Mitigation Works	FY 2015-16
31.	Polder-35/1	24.430	24.500	0.070	Sarankhola	23-Apr-17	1,793,272.30	Environmental Mitigation Works	FY 2016-17
32.	Polder-35/1	2.100	2.466	0.366	Baleswar	8-May-17	609,128.55	Environmental Mitigation Works	FY 2016-17

Bangladesh Water Development Board (BWDB)
Coastal Embankment Improvement Project, Phase-1 (CEIP-1)

Sl. No.	Polder No.	Chainage From	Chainage To	Length (Km)	Name of locations	Engineer Approved Date	Estimated Cost in BDT	Head of Expenditure	FY Year
33.	Polder-35/1	24.673	24.864	0.191	Bogi	19-Jun-17	2,080,957.39	Environmental Mitigation Works	FY 2016-17
34.	Polder-35/1	24.703	24.864	0.161	Southkhali	21-Jun-17	2,080,957.39	Environmental Mitigation Works	FY 2016-17
35.	Polder-35/3	7.176	7.905	0.729	Panchamala of Dema	22-Mar-16	533,000.00	Environmental Mitigation Works	FY 2016-17
36.	Polder-35/3	9.558	9.597	0.039	Panchamala of Dema	22-Mar-16	23,000.00	Environmental Mitigation Works	FY 2016-17
37.	Polder-35/3	9.815	9.887	0.072	Panchamala of Dema	22-Mar-16	34,000.00	Environmental Mitigation Works	FY 2016-17
38.	Polder-35/3	29.865	29.965	0.100	Radhaballab	27-Mar-16	1,070,000.00	Environmental Mitigation Works	FY 2015-16
39.	Polder-35/3	3.394	3.494	0.100	MollikerBer	27-Apr-17	418,530.02	Environmental Mitigation Works	FY 2016-17
Total				7.662			39,991,142		

Table 3-38: Detailed of Emergency Works under the head of "Physical & Price Contingencies"

SL.No.	Polder No.	Chainage From	Chainage To	Length (Km)	Name of locations	Engineer Approved Date	Estimated Cost in BDT	Head of Expenditure	FY Year
1.	Polder-35/3	9.867	9.917	0.050	MollikerBer	22-Mar-16	26,000.00	Physical & Price Contingency	FY 2016-17
2.	Polder-35/3	13.067	13.187	0.120	Radhaballab	27-Mar-16	1,120,000.00	Physical & Price Contingency	FY 2015-16
3.	Polder-35/3	13.573	13.610	0.037	Radhaballab	27-Mar-16	123,000.00	Physical & Price Contingency	FY 2015-16
4.	Polder-32	44.957	45.083	0.126	Kalabogi	1-May-16	926,000.00	Physical & Price Contingency	FY 2018-19
5.	Polder-32	16.298	16.525	0.227	Jaliakhali	7-May-16	1,200,000.00	Physical & Price Contingency	FY 2017-18
6.	Polder-35/1	20.020	20.308	0.288	Sarankhola	1-Jul-16	2,800,000.00	Physical & Price Contingency	FY 2017-18
7.	Polder-35/3	0.127	0.168	0.041	MollikerBer	27-Jul-16	550,000.00	Physical & Price Contingency	FY 2016-17
8.	Polder-33	17.465	17.595	0.130	Ramnagar	1-Aug-16	865,000.00	Physical & Price Contingency	FY 2016-17
9.	Polder-35/1	24.400	24.457	0.057	Sarankhola	1-Aug-16	812,000.00	Physical & Price Contingency	FY 2016-17
10.	Polder-32	3.093	3.633	0.540	Gunari of Sutharkhali	2-Aug-16	277,000.00	Physical & Price Contingency	FY 2016-17
11.	Polder-32	19.165	19.265	0.100	Kamarkhola	2-Aug-16	625,000.00	Physical & Price Contingency	FY 2017-18
12.	Polder-33	48.575	48.658	0.083	Banishanta	16-Aug-16	594,000.00	Physical & Price Contingency	FY 2017-18
13.	Polder-33	48.930	49.050	0.120	Banisanta	24-Aug-16	1,780,283.00	Physical & Price Contingency	FY 2016-17
14.	Polder-35/3	38.585	38.904	0.319	MollikerBer	28-Aug-16	158,010.00	Physical & Price Contingency	FY 2016-17
15.	Polder-35/3	36.625	36.665	0.040	Rampal	31-Aug-16		Physical & Price Contingency	FY 2016-17

Bangladesh Water Development Board (BWDB)
Coastal Embankment Improvement Project, Phase-1 (CEIP-1)

SL.No.	Polder No.	Chainage From	Chainage To	Length (Km)	Name of locations	Engineer Approved Date	Estimated Cost in BDT	Head of Expenditure	FY Year
16.	Polder-35/3	13.209	13.242	0.033	Radhaballab	8-Oct-16	445,000.00	Physical & Price Contingency	FY 2017-18
17.	Polder-35/3	13.343	13.366	0.023	Same as 13.209 to 13.242	8-Oct-16		Physical & Price Contingency	FY 2017-18
18.	Polder-35/3	13.483	13.510	0.027	Same as 13.209 to 13.242	8-Oct-16		Physical & Price Contingency	FY 2017-18
19.	Polder-32	3.103	3.241	0.138	Gunari of Sutharkhali	31-Oct-16	593,800.00	Physical & Price Contingency	FY 2016-17
20.	Polder-32	24.759	24.859	0.100	Sharankhola	14-Nov-16	1,859,614.00	Physical & Price Contingency	FY 2017-18
21.	Polder-32	25.659	25.719	0.060	Kamarkhola	17-Nov-16	415,302.00	Physical & Price Contingency	FY 2016-17
22.	Polder-32	8.350	8.385	0.035	Kalibari	1-Dec-16	60,000.00	Physical & Price Contingency	FY 2016-17
23.	Polder-32	19.150	19.225	0.075	Kamarkhola	5-Apr-17	40,000.00	Physical & Price Contingency	FY 2017-18
24.	Polder-32	31.345	31.387	0.042	Sutarkhali	27-Apr-17	84,867.18	Physical & Price Contingency	FY 2017-18
25.	Polder-35/3	2.826	2.948	0.122	MollikerBer	27-Apr-17	408,850.00	Physical & Price Contingency	FY 2017-18
26.	Polder-32	8.321	8.414	0.093	Kalibari	1-May-17	530,000.00	Physical & Price Contingency	FY 2017-18
27.	Polder-35/3	0.130	0.170	0.040	MollikerBer	7-May-17	287,000.00	Physical & Price Contingency	FY 2017-18
28.	Polder-35/3	9.900	10.050	0.150	Dema	7-May-17	1,046,761.94	Physical & Price Contingency	FY 2016-17
29.	Polder-32	45.506	45.518	0.012	Kalabogi	10-May-17	32,000.00	Physical & Price Contingency	FY 2017-18
30.	Polder-33	1.070	1.116	0.046	Dhangmari	25-May-17	31,798.00	Physical & Price Contingency	FY 2017-18
31.	Polder-33	0.005	0.060	0.055	Banishanta	1-Jun-17	344,069.00	Physical & Price Contingency	FY 2016-17

Bangladesh Water Development Board (BWDB)
Coastal Embankment Improvement Project, Phase-1 (CEIP-1)

SL.No.	Polder No.	Chainage From	Chainage To	Length (Km)	Name of locations	Engineer Approved Date	Estimated Cost in BDT	Head of Expenditure	FY Year
32.	Polder-35/3	13.110	13.148	0.038	Radhabollov	3-Jun-17	379,048.09	Physical & Price Contingency	FY 2016-17
33.	Polder-35/3	13.569	13.602	0.033	Same as 13.110 to 13.148	3-Jun-17	0.00	Physical & Price Contingency	FY 2016-17
34.	Polder-35/3	30.000	30.070	0.070	Rampal	12-Jun-17	17,000.00	Physical & Price Contingency	FY 2017-18
35.	Polder-32	36.179	36.268	0.089	Sutarkhali	22-Jun-17	164,657.00	Physical & Price Contingency	FY 2016-17
36.	Polder-32	8.600	8.670	0.070	Kalibari	26-Jun-17	150,000.00	Physical & Price Contingency	FY 2017-18
37.	Polder-35/3	7.000	7.007	0.007	Panchamala of Dema	5-Jul-17	14,000.00	Physical & Price Contingency	FY 2018-19
38.	Polder-32	8.650	8.713	0.063	Kamarkhola	6-Jul-17	113,492.00	Physical & Price Contingency	FY 2017-18
39.	Polder-32	45.549	45.731	0.182	Sutarkhali	12-Jul-17	1,338,310.00	Physical & Price Contingency	FY 2017-18
40.	Polder-35/3	37.500	37.550	0.050	Rampal	17-Jul-17	9,543.00	Physical & Price Contingency	FY 2017-18
41.	Polder-35/3	37.624	37.774	0.150	MollikerBer	17-Jul-17	34,000.00	Physical & Price Contingency	FY 2017-18
42.	Polder-35/3	10.040	10.085	0.045	Panchamala of Dema	18-Jul-17	51,276.00	Physical & Price Contingency	FY 2017-18
43.	Polder-35/3	10.000	10.040	0.040	Panchamala of Dema	19-Jul-17	45,269.00	Physical & Price Contingency	FY 2017-18
44.	Polder-35/3	37.130	37.325	0.195	MollikerBer	19-Jul-17	30,064.00	Physical & Price Contingency	FY 2018-19
45.	Polder-35/3	38.560	38.980	0.420	MollikerBer	20-Jul-17	41,290.00	Physical & Price Contingency	FY 2017-18
46.	Polder-32	16.078	16.326	0.248	Jhaliakhali of Kamarkhola	25-Jul-17	1,181,802.00	Physical & Price Contingency	FY 2017-18
47.	Polder-35/3	5.500	5.570	0.070	Basbaria	25-Jul-17	20,270.00	Physical & Price Contingency	FY 2018-19

Bangladesh Water Development Board (BWDB)
Coastal Embankment Improvement Project, Phase-1 (CEIP-1)

SL.No.	Polder No.	Chainage From	Chainage To	Length (Km)	Name of locations	Engineer Approved Date	Estimated Cost in BDT	Head of Expenditure	FY Year
48.	Polder-35/3	10.085	10.120	0.035	Panchamala of Dema	19-Aug-17	39,819.00	Physical & Price Contingency	FY 2018-19
49.	Polder-35/3	10.120	10.160	0.040	Panchamala of Dema	20-Aug-17	45,269.00	Physical & Price Contingency	FY 2018-19
50.	Polder-32	13.604	13.644	0.040	Sutarkhali	21-Aug-17	311,091.06	Physical & Price Contingency	FY 2017-18
51.	Polder-32	19.141	19.277	0.136	Kamarkhola	22-Aug-17	122,307.32	Physical & Price Contingency	FY 2017-18
52.	Polder-35/3	29.600	29.700	0.100	Khagraghat	26-Aug-17	40,395.00	Physical & Price Contingency	FY 2018-19
53.	Polder-35/3	29.800	29.950	0.150	Same as Ch. 29.600 to 29.700	26-Aug-17		Physical & Price Contingency	FY 2018-19
54.	Polder-32	8.586	8.729	0.143	Kamarkhola	27-Aug-17	922,055.59	Physical & Price Contingency	FY 2017-18
55.	Polder-32	3.130	3.180	0.050	Gunari of Sutharkhali	11-Sep-17	317,883.95	Physical & Price Contingency	FY 2017-18
56.	Polder-35/3	13.350	13.387	0.037	Bagerhat	18-Sep-17	268,708.79	Physical & Price Contingency	FY 2017-18
57.	Polder-33	1.086	1.127	0.041	Banishanta	19-Sep-17	432,185.30	Physical & Price Contingency	FY 2017-18
58.	Polder-33	1.155	1.184	0.029	Same as 1.086 to 1.127	19-Sep-17	0.00	Physical & Price Contingency	FY 2017-18
59.	Polder-35/1	24.475	24.537	0.062	Bagi	19-Sep-17	761,484.52	Physical & Price Contingency	FY 2016-17
60.	Polder-33	49.047	49.075	0.028	Banisanta	21-Sep-17	310,880.00	Physical & Price Contingency	FY 2018-19
61.	Polder-32	16.078	16.326	0.248	Jhaliakhali of Kamarkhola	28-Sep-17	1,154,217.71	Physical & Price Contingency	FY 2017-18
62.	Polder-33	49.000	49.045	0.045	Banisanta	10-Oct-17	324,000.00	Physical & Price Contingency	FY 2018-19
63.	Polder-33	49.022	49.099	0.077	Banisanta	11-Oct-17	337,240.00	Physical & Price Contingency	FY 2018-19

Bangladesh Water Development Board (BWDB)
Coastal Embankment Improvement Project, Phase-1 (CEIP-1)

SL.No.	Polder No.	Chainage From	Chainage To	Length (Km)	Name of locations	Engineer Approved Date	Estimated Cost in BDT	Head of Expenditure	FY Year
64.	Polder-35/1	24.366	24.454	0.088	Bagi	30-Oct-17	1,372,087.83	Physical & Price Contingency	FY 2017-18
65.	Polder-35/1	24.594	24.666	0.072	Bagi	30-Oct-17	1,352,571.65	Physical & Price Contingency	FY 2017-18
66.	Polder-32	8.060	8.100	0.040	Kalibari	18-Nov-17	77,000.00	Physical & Price Contingency	FY 2018-19
67.	Polder-35/1	24.273	24.340	0.067	Southkhali	27-Nov-17	1,370,419.82	Physical & Price Contingency	FY 2017-18
68.	Polder-35/1	24.759	24.859	0.100	Southkhali	30-Nov-17	1,801,033.32	Physical & Price Contingency	FY 2017-18
69.	Polder-35/1	24.865	24.955	0.090	Southkhali	3-Dec-17	1,203,275.08	Physical & Price Contingency	FY 2017-18
70.	Polder-35/1	23.788	23.823	0.035	Southkhali	10-Jan-18	290,938.46	Physical & Price Contingency	FY 2018-19
71.	Polder-32	16.030	16.300	0.270	Jhaliakhali of Kamarkhola	25-Mar-18	1,033,085.00	Physical & Price Contingency	FY 2017-18
72.	Polder-35/1	23.812	24.014	0.202	Southkhali	24-Apr-18	394,032.65	Physical & Price Contingency	FY 2017-18
73.	Polder-35/1	24.525	24.605	0.080	Bagi	9-May-18	1,539,821.57	Physical & Price Contingency	FY 2017-18
74.	Polder-33	48.850	49.100	0.250	Banisanta	16-May-18	2,480,308.98	Physical & Price Contingency	FY 2017-18
75.	Polder-35/1	24.164	24.251	0.087	Sarankhola	16-May-18	1,847,015.74	Physical & Price Contingency	FY 2017-18
76.	Polder-32	41.570	41.620	0.050	Sutarkhali	22-May-18	468,884.00	Physical & Price Contingency	FY 2017-18
77.	Polder-35/1	23.988	24.028	0.040	Sarankhola	24-May-18	355,507.00	Physical & Price Contingency	FY 2018-19
78.	Polder-32	16.240	16.300	0.060	Jhaliakhali of Kamarkhola	25-May-18	30,358.00	Physical & Price Contingency	FY 2017-18
79.	Polder-32	16.504	16.592	0.088	Jhaliakhali of Kamarkhola	4-Jun-18	539,967.00	Physical & Price Contingency	FY 2017-18

Bangladesh Water Development Board (BWDB)
Coastal Embankment Improvement Project, Phase-1 (CEIP-1)

SL.No.	Polder No.	Chainage From	Chainage To	Length (Km)	Name of locations	Engineer Approved Date	Estimated Cost in BDT	Head of Expenditure	FY Year
80.	Polder-32	16.135	16.395	0.260	Jhaliakhali of Kamarkhola	5-Jun-18	1,712,969.00	Physical & Price Contingency	FY 2017-18
81.	Polder-32	2.805	2.850	0.045	Gunari of Sutharkhali	7-Jun-18	287,852.00	Physical & Price Contingency	FY 2017-18
82.	Polder-35/3	9.873	10.083	0.210	Panchamala of Dema	23-Jul-18	1,635,916.00	Physical & Price Contingency	FY 2018-19
83.	Polder-35/3	13.055	13.155	0.100	Radhabollov of Karapara	23-Jul-18	1,564,711.00	Physical & Price Contingency	FY 2018-19
84.	Polder-35/3	13.283	13.315	0.032	Same amount of ch. 13.055 to 13.155	23-Jul-18		Physical & Price Contingency	FY 2018-19
85.	Polder-35/3	13.345	13.400	0.055	Same amount of ch. 13.055 to 13.155	23-Jul-18		Physical & Price Contingency	FY 2018-19
86.	Polder-35/1	24.252	24.329	0.077	Southkhali	29-Jul-18	1,961,705.54	Physical & Price Contingency	FY 2018-19
87.	Polder-32	2.765	2.858	0.093	Gunari of Sutharkhali	1-Aug-18	474,946.00	Physical & Price Contingency	FY 2018-19
88.	Polder-32	16.400	16.445	0.045	Jhaliakhali of Kamarkhola	1-Aug-18	258,751.00	Physical & Price Contingency	FY 2018-19
89.	Polder-32	36.317	36.365	0.048	Sutarkhali	1-Aug-18	307,884.00	Physical & Price Contingency	FY 2018-19
90.	Polder-32	43.115	43.155	0.040	Thursday Bazar, Sutarkhali	1-Aug-18	129,624.00	Physical & Price Contingency	FY 2018-19
91.	Polder-33	48.868	49.087	0.219	Banisanta	1-Aug-18	1,097,128.00	Physical & Price Contingency	FY 2018-19
92.	Polder-32	36.225	36.341	0.116	Sutarkhali	11-Aug-18	150,000.00	Physical & Price Contingency	FY 2017-18
93.	Polder-33	21.730	21.800	0.070	Dacope	11-Aug-18	464,469.00	Physical & Price Contingency	FY 2018-19
94.	Polder-33	0.235	0.280	0.045	Baniashanta	13-Aug-18	416,831.00	Physical & Price Contingency	FY 2018-19

Bangladesh Water Development Board (BWDB)
Coastal Embankment Improvement Project, Phase-1 (CEIP-1)

SL.No.	Polder No.	Chainage From	Chainage To	Length (Km)	Name of locations	Engineer Approved Date	Estimated Cost in BDT	Head of Expenditure	FY Year
95.	Polder-33	48.653	48.741	0.088	Banisanta	13-Aug-18	1,672,456.00	Physical & Price Contingency	FY 2018-19
96.	Polder-33	48.767	48.836	0.069	Same amount of Ch. 48.653 to 48.741	13-Aug-18	0.00	Physical & Price Contingency	FY 2018-19
97.	Polder-32	44.900	45.120	0.220	Sutarkhali	20-Aug-18	508,047.00	Physical & Price Contingency	FY 2018-19
98.	Polder-33	1.200	1.242	0.042	Baniashanta	20-Aug-18	294,835.00	Physical & Price Contingency	FY 2018-19
99.	Polder-33	48.892	48.972	0.080	Banisanta	11-Sep-18	497,585.00	Physical & Price Contingency	FY 2018-19
100.	Polder-35/1	24.590	24.765	0.175	Southkhali	12-Sep-18	2,063,945.09	Physical & Price Contingency	FY 2018-19
101.	Polder-32	16.325	16.398	0.073	Jaliakhali	18-Oct-18	706,605.00	Physical & Price Contingency	FY 2018-19
102.	Polder-32	16.514	16.639	0.125	Same amount of Ch. 16.325 to Km 16.398	18-Oct-18	0.00	Physical & Price Contingency	FY 2018-19
103.	Polder-32	30.568	30.618	0.050	Sutarkhali	18-Oct-18	90,967.00	Physical & Price Contingency	FY 2018-19
104.	Polder-35/1	23.988	24.028	0.040	Sarankhola	10-Jan-19	257,635.10	Physical & Price Contingency	FY 2018-19
105.	Polder-35/1	24.094	24.154	0.060	Sarankhola	10-Jan-19	535,364.22	Physical & Price Contingency	FY 2018-19
106.	Polder-35/1	24.815	24.913	0.098	Sarankhola	12-Mar-19	2,355,290.74	Physical & Price Contingency	FY 2018-19
107.	Polder-35/1	24.528	24.598	0.070	Sarankhola	12-Mar-19	445,810.12	Physical & Price Contingency	FY 2018-19
108.	Polder-32	44.575	44.826	0.251	Kalabogi	23-Jun-19	1,663,527.00	Physical & Price Contingency	FY 2018-19
109.	Polder-35/1	23.967	25.190	1.223	Southkhali	11-Jul-19	5,466,200.55	Physical & Price Contingency	FY 2019-20
110.	Polder-33	48.866	49.020	0.154	Banisanta	22-Jul-19	1,456,203.79	Physical & Price Contingency	FY 2019-20

Bangladesh Water Development Board (BWDB)
Coastal Embankment Improvement Project, Phase-1 (CEIP-1)

SL.No.	Polder No.	Chainage From	Chainage To	Length (Km)	Name of locations	Engineer Approved Date	Estimated Cost in BDT	Head of Expenditure	FY Year
111.	Polder-35/1	23.750	23.910	0.160	Bagi	28-Jul-19	3,088,391.80	Physical & Price Contingency	FY 2019-20
112.	Polder-32	30.905	31.070	0.165	Sutarkhali	1-Oct-19	1,153,060.25	Physical & Price Contingency	FY 2019-20
113.	Polder-35/3	33.050	33.090	0.040	Betbunia	17-Dec-19	486,087.03	Physical & Price Contingency	FY 2019-20
114.	Polder-32	18.787	19.117	0.330	Hatkhola	3-May-20	1,928,199.75	Physical & Price Contingency	FY 2019-20
115.	Polder-32	30.890	31.082	0.192	Sutarkhali	7-May-20	1,132,902.26	Physical & Price Contingency	FY 2019-20
116.	Polder-32	45.620	45.860	0.240	Kalabogi	7-May-20	1,863,723.28	Physical & Price Contingency	FY 2019-20
117.	Polder-35/1	23.788	23.833	0.045	Sarankhola		535,205.00	Physical & Price Contingency	FY 2018-19
Total=				13.424			81,834,047.07		

3.5 Task C: Supervise Construction & Administer Contract of Package-2

3.5.1 Introduction

The MPR covers all major site activities executed in each of the six Polders up to 30 November, 2020. The Contract was signed on 8th March 2017 for the execution of Rehabilitation/Reconstruction and upgrading of six (6) Polders in total, namely Polder 39/2C, 40/2, 41/1, 43/2C, 47/2 and Polder 48 under CEIP-1 (Contract No: CEIP-1/W-02).




Figure 3-18: Item Wise Progress of Package-2

3.5.2 Physical Progress (Mile Stone Matrix)

Table 3-39: Physical Works Status of Package-02 as on 30 November, 2020

Item	Unit	RF Target	Revised Quantity	Tentative Program FY 2020-2021		Cumulative upto June 2020		Cumulative upto 31 October 2020		Current Month		Cumulative upto 30 November, 2020		Cumulative During FY 2020-21	
				Full	Part	Completed	Partially Completed	Completed	Partially Completed	Completed	Partially Completed	Completed	Partially Completed	Completed	Partially Completed
1	2	3	4	5	6	7	8	9	10	11=(13-9)	12	13	14	15=(13-7)	16
General Mobilization	LS	-	-	-	0	55.73%		55.73%		0.00%		55.73%		0.00%	
Embankment Construction/Re-sectioning	Km	208.051	208.026	66.13	0	36.11	21.12	36.106	21.124	0.000	21.124	36.106	21.124	0.00	21.124
						23.16%		23.16%		0.00%		23.16%		0.00%	
Drainage Channel Excavation/Re-excavation	Km	154.630	154.558	74.00	0	25.981	0	25.981	0.000	0.000	0.000	25.981	0	0.00	0.00
						29.25%		29.25%		0.00%		29.25%		0.00%	
Drainage Sluice Construction	No.	50	50	42	0	0	35	0	35	0	35	0	35	0	35
						59.26%		59.25%		0.00%		59.25%		-0.01%	
Drainage Sluice Repair	No.	6	6	6	0	0	2	0	2	0	2	0	2	0	2
						33.19%		35.25%		0.00%		35.25%		2.05%	
Flushing Inlet Construction	No.	50	51	39	0	0	21	0	21	0	21	0	21	0	21
						38.09%		38.14%		0.00%		38.14%		0.05%	
Flushing Inlet Repair	No.	30	32	22	0	1	9	1	9	0	9	1	9	0	9
						32.21%		31.91%		0.00%		31.91%		-0.30%	
Embankment Slope Protection Work	Km	9.480	9.476	6.397	0	0.75	-	0.750	-	0.000	-	0.750	-	0.000	0.00
						40.57%		42.10%		0.02%		42.12%		1.55%	
River Bank Protection Work	Km	4.920	5.120	1.09	0	4.03	0	4.030	-	0.000	-	4.030	-	0.000	0.00
						72.80%		76.42%		0.15%		76.57%		3.77%	
Construction of Road Pavement	Km		0.00	0	0	-	-	-	-	-	-	-	-		
Construction of RCC Flood Wall	Km		0.00	0	0	-	-	-	-	-	-	-	-		
Closure Dam Construction	No.		8	4	0	-	-	-	-	-	-	-	-		

Table 3-40: Polder wise Physical Works status of Package-2 as on 30 November, 2020

Package No	Polder No	Progress for Construction of Drainage sluices								Progress for Construction of Flushing Sluices							
		Number of DS	Dropped	Revised target of DS	100% Completed	Ongoing	Yet to Start	Overall Progress (%)	Sluice in operation.	Number of FS	Dropped	Revised target of FS	100% Completed	Ongoing	Yet to Start	Overall Progress (%)	Sluice in Operation
2	39/2C	13	0	13	0	5	8	33.30%	0	21	0	21	0	0	21	0.00%	0
	40/2	9	0	9	0	5	4	50.39%	0	13	7	6	0	3	3	44.63%	0
	41/1	10	0	10	0	9	1	76.20%	0	16	5	11	0	8	3	63.35%	0
	43/2C	8	0	8	0	6	2	58.49%	0	15	8	7	0	4	3	37.64%	0
	47/2	4	0	4	0	4	0	99.25%	0	5	2	3	0	3	0	98.75%	0
	48	6	0	6	0	6	0	85.90%	0	3	0	3	0	3	0	87.00%	0
	Total	50	0	50	0	35	15	59.25%	0	73	22	51	0	21	30	38.14%	0

Package No	Polder No	Progress for Repair of Drainage Sluices								Progress for Repair of Flushing Sluices							
		Number of DS	Number of Dropped	Revised target of DS Repair	100% Completed	Ongoing	Yet to Start	Overall Progress (%)	Sluice in operation.	Number of FS	Number of Dropped	Revised target of FS Repair	100% Completed	Ongoing	Yet to Start	Overall Progress (%)	Sluice in operation.
2	39/2C	0	0	0	0	0	0	NA	0	0	0	0	0	0	0	NA	0
	40/2	3	0	3	0	1	2	27.42%	0	12	1	11	0	3	8	22.93%	0
	41/1	0	0	0	0	0	0	NA	0	13	1	12	1	3	8	22.50%	0
	43/2C	0	0	0	0	0	0	NA	0	7	0	7	0	1	6	9.00%	0
	47/2	0	0	0	0	0	0	NA	0	2	0	2	0	2	0	85.00%	0
	48	3	0	3	0	1	2	14.58%	0	0	0	0	0	0	0	NA	0
	Total	6	0	6	0	2	4	35.25%	0	34	2	32	1	9	22	31.91%	0

Package No	Polder No	Progress for Bank Protection Work			Summary of Slope Protection Work			Progress for Excavation / Re-excavation of Drainage Channel				Summary of CC Block Production Status		
		Target Length (Km)	Completed Length (Km)	% Completed	Target Length (Km)	Completed Length (Km)	% Completed	Number of Canals	RF Target Length (Km)	Completed Length (Km)	% Completed	Target Quantity	Production Quantity	% Completed
Package 2	39/2C	3.600	3.380	93.89%	4.000	0.00	0.00%	11	57.23	0.00	0.00%	5,328,276	4,206,573	78.95%
Package 2	40/2	0.000	0.000	NA	1.137	0.00	0.00%	11	4.23	1.83	43.25%	429,969	183,374	42.65%
Package 2	41/1	0.400	0.300	75.00%	0.000	0.00	NA	8	23.13	2.82	12.20%	590,650	286,756	48.55%
Package 2	43/2C	0.500	0.000	0.00%	0.261	0.00	0.00%	8	28.08	2.94	10.47%	435,342	73,036	16.78%
Package 2	47/2	0.620	0.350	56.45%	0.000	0.00	NA	4	9.17	9.17	100.00%	482,227	327,689	67.95%
Package 2	48	0.000	0.000	NA	4.078	0.75	18.39%	11	32.72	9.22	28.19%	539,493	239,241	44.35%
Package 2		5.120	4.030	76.57%	9.476	0.750	42.12%	53	154.558	25.981	29.25%	7,805,957	5,316,669	68.11%

Package No	Polder No	Progress of Construction / Re-sectioning of Embankment										Partly Completed				
		Target Length (Km)	Completed Length (Km)	% Completed	New Emb. Length (Km)	Completed New Emb. Length (Km)	% Completed	Resectioning Length (Km)	Completed Resectioning Length (Km)	% Completed	Retd. Emb. Length (Km)	Completed Retd. Emb. Length (Km)	% Completed	New Emb. Length (Km)	Resectioning Length (Km)	Retd. Emb. Length (Km)
Package 2	39/2C	59.250	2.00	3.38%	59.25	2.00	3.38%	0.00	0.00	NA	0.00	0.00	NA	0.000	0.000	0.000
Package 2	40/2	34.200	6.90	20.18%	0.00	0.00	NA	34.20	6.90	20.18%	0.00	0.00	NA	0.000	7.610	0.000
Package 2	41/1	33.571	2.15	6.40%	0.00	0.00	NA	31.18	2.15	6.90%	2.25	0.00	0.00%	0.000	8.450	0.900
Package 2	43/2C	25.505	6.86	26.88%	0.00	0.00	NA	22.20	6.86	30.88%	3.00	0.00	0.00%	0.000	0.200	0.000
Package 2	47/2	17.500	16.20	92.57%	0.00	0.00	NA	16.37	16.20	98.97%	1.13	0.00	0.00%	0.000	0.336	0.000
Package 2	48	38.000	2.00	5.27%	0.00	0.00	NA	38.00	2.00	5.27%	0.00	0.00	NA	0.000	3.628	0.000
Package 2		208.026	36.106	23.16%	59.250	2.000	3.38%	141.950	34.106	24.03%	6.38	0.00	0.00%	0.000	20.224	0.900

Table 3-41: Chainage wise detailed Information of Construction of Embankment for Package-2

#	Polder	Location	Status of Work	Length (Km)	Starting Chainage (Km)	End Chainage (Km)	Type of Work (New/ Retd./ Resectioning)	LA Problem	LA - Current Status	Required Earthwork Quantity (Cum)	Completed Earthwork Quantity (Cum)	Required Dressing & Turfing (SqM)	Completed Dressing and turfing (SqM)	Completed Earthwork %	Completed Dressing and turfing %	Progress as of Nov 2020	Completed Length (km)	Partly Completed Length (km)	Remarks
Package 2																			
1	39/2C	Pirajpur	Yet to Start	6.500	0.000	6.500	New	N	Possession Received	208,390	-	-	-	0.00%	0.00%	0.00%	0.000	0.000	Possession Received in paper but physically land is not clear for work
2	39/2C	Jalukathi	Yet to Start	6.000	6.500	12.500	New	N	Taka Deposited to DC	192,360	-	-	-	0.00%	0.00%	0.00%	0.000	0.000	Land problem
3	39/2C	Pirajpur	Yet to Start	24.550	12.500	37.050	New	N	Possession Received	787,075	-	-	-	0.00%	0.00%	0.00%	0.000	0.000	Possession Received in paper but physically land is not clear for work
4	39/2C	Junia, Pirajpur	Ongoing	2.000	37.050	39.050	New	Y	Possession Received	126,000	122,000	55,000	26,500	96.83%	48.18%	92.93%	2.000	0.000	Work in Progress
5	39/2C	Pirajpur	Yet to Start	20.200	39.050	59.250	New	Y	Possession Received	635,492	-	-	-	0.00%	0.00%	0.00%	0.000	0.000	Possession Received in paper but physically land is not clear for work
6	40/2	Pathargata Mouza	Yet to Start	1.240	0.000	1.240	Resectioning		Pourashava CC Road	NA	-	-	-	0.00%	0.00%	0.00%	-	-	Pourashava cc Road. Work is under suspension as per letter no CEIP-1/S2/225 Dated 20.02. 2019 issued by the Project Director.
7	40/2	Pathargata Mouza	Ongoing	1.760	1.240	3.000	Resectioning	Yes	Received	120,647	72,000	44,238	1,002	59.68%	2.27%	55.09%	0.100	1.660	Work in Progress
8	40/2	Gehorpur	Yet to Start	1.150	3.000	4.150	Resectioning	No	NA	63,991	-	-	-	0.00%	0.00%	0.00%	-	-	Program for next year.
9	40/2	Gehorpur	Completed	1.700	4.150	5.850	Resectioning	No	NA	19,892	19,892	28,838	28,838	100.00%	100.00%	100.00%	1.700	0.000	Work in Progress
10	40/2	Gehorpur	Ongoing	0.100	5.850	5.950	Resectioning	No	NA	4,622	3,500	1,882	-	75.72%	0.00%	69.67%	0.00	0.100	Work in Progress
11	40/2	Gehorpur	Completed	0.700	5.950	6.650	Resectioning	No	NA	16,002	16,002	13,052	-	100.00%	100.00%	100.00%	0.700	0.000	Work in Progress
12	40/2	Nijlathimara	Ongoing	0.850	6.650	7.500	Resectioning	No	NA	18,943	4,100	-	-	21.64%	0.00%	19.91%	0.000	0.850	Work in Progress
13	40/2	Nijlathimara	Yet to Start	1.500	7.500	9.000	Resectioning	No	NA	30,937	-	-	-	0.00%	0.00%	0.00%	-	-	Program for next year
14	40/2	Tangra Mouza	Ongoing	3.000	9.000	12.000	Resectioning	No	NA	129,970	65,000	83,762	14,500	50.01%	17.31%	47.40%	0.800	2.200	Work in Progress
15	40/2	Gapbhabaria	Ongoing	0.850	12.000	12.850	Resectioning	No	NA	52,726	19,500	35,093	-	36.98%	0.00%	34.02%	0.000	0.850	Work in Progress
16	40/2	Tapalbaria	Ongoing	1.150	12.850	14.000	Resectioning	No	NA	109,488	109,000	24,688	15,000	99.55%	60.76%	96.45%	1.150	0.000	Work in Progress
17	40/2	Tapalbaria	Ongoing	1.000	14.000	15.000	Resectioning	Yes	Possession received	84,270	42,000	40,501	-	49.84%	0.00%	45.85%	0.000	1.000	Work in Progress
18	40/2	Tapalbaria	Yet to Start	2.700	15.000	17.700	Resectioning	No	NA	250,790	-	-	-	0.00%	0.00%	0.00%	-	-	Program for next year
19	40/2	Tapalbaria	Yet to Start	0.750	17.700	18.450	Resectioning	No	NA	53,664	-	-	-	0.00%	0.00%	0.00%	-	-	Program for next year
20	40/2	Char donai Mouza	Ongoing	1.150	18.450	19.600	Resectioning	No	NA	99,752	93,500	36,433	30,500	93.73%	83.72%	92.93%	1.000	0.200	Work in Progress
21	40/2	Char donai Mouza	Ongoing	1.400	19.600	21.000	Resectioning	Yes	Possession received	111,132	15,100	-	-	13.59%	0.00%	12.50%	0.000	0.200	Program for next year
22	40/2	Char donai Mouza	Ongoing	0.550	21.000	21.550	Resectioning	No	Possession received	41,131	35,000	22,710	22,710	85.09%	100.00%	86.29%	0.000	0.550	Work in Progress
			Ongoing	1.450	21.550	23.000	Resectioning	No	NA	41,856	41,000	31,338	18,000	97.95%	57.44%	94.71%	1.450	0.000	Work in Progress
23	40/2	Char donai Mouza	Yet to Start	4.520	23.000	27.520	Resectioning		LGED Road	NA	-	-	-	0.00%	0.00%	0.00%	-	-	LGED Paved Road. Work is under suspension as per letter no CEIP-1/S2/225 Dated 20.02. 2019 issued by the Project Director.
24	40/2	Hoglapasha	Yet to Start	4.715	27.520	32.235	Resectioning		RHD Road	NA	-	-	-	0.00%	0.00%	0.00%	-	-	RHD Paved Road. Work is under suspension as per letter no CEIP-1/S2/225 Dated 20.02. 2019 issued by the Project Director.
25	40/2	Hatempur & Borakota	Yet to Start	1.765	32.235	34.000	Resectioning		Pourashava Carpeting Road	NA	-	-	-	0.00%	0.00%	0.00%	-	-	Pourashava Paved Road. Work is under suspension as per letter no CEIP-1/S2/225 Dated 20.02. 2019 issued by the Project Director.
26	40/2	Pathargata Mouza	Yet to Start	0.200	34.000	34.200	Resectioning		Pourashava cc Road	NA	-	-	-	0.00%	0.00%	0.00%	-	-	Pourashava cc Road. Work is under suspension as per letter no CEIP-1/S2/225 Dated 20.02. 2019 issued by the Project Director.
27	41/1	Ayla Patakata UP	Ongoing	2.250	0.000	2.250	Resectioning	No	NA	57,203	42,000	85,000	36644	73.42%	43.11%	71.00%	1.500	0.750	Work in Progress
28	41/1	Burir Char UP	Yet to Start	0.750	2.250	3.000	Resectioning		RHD Road	NA	-	-	-	0.00%	0.00%	0.00%	-	-	RHD Carpeting Road. Work is under suspension as per letter no CEIP-1/S2/225 Dated 20.02. 2019 issued by the Project Director.
29	41/1	Burir Char UP	Ongoing	2.250	3.000	5.250	Retired	No	NA	197,000	76,000	-	-	38.58%	0.00%	35.49%	0.000	0.900	Work in Progress
30	41/1	Burir Char UP	Ongoing	7.550	5.250	12.800	Resectioning	No	NA	188,475	135,500	0	0	71.89%	0.00%	66.14%	0.000	7.550	Work in Progress
31	41/1	Burir Char UP	Ongoing	0.950	12.800	13.750	Resectioning	No	NA	51,709	45,000	33,250	21,000	87.03%	63.16%	85.12%	0.650	0.150	Work in Progress
32	41/1	Burir Char UP	Yet to Start	0.250	13.750	14.000	Resectioning	No	NA	13,304	-	-	-	0.00%	0.00%	0.00%	-	-	LGED Paved Road. Work is under suspension as per letter no CEIP-1/S2/225 Dated 20.02. 2019 issued by the Project Director.
33	41/1	Burir Char UP	Yet to Start	4.650	14.000	18.650	Resectioning		LGED Road	NA	78,864	-	-	0.00%	0.00%	0.00%	-	-	LGED Paved Road. Work is under suspension as per letter no CEIP-1/S2/225 Dated 20.02. 2019 issued by the Project Director.
34	41/1	Burir Char UP	Yet to Start	2.050	18.650	20.700	Resectioning		Pourashava Road	NA	-	-	-	0.00%	0.00%	0.00%	-	-	Pourashava Carpeting Road. Work is under suspension as per letter no CEIP-1/S2/225 Dated 20.02. 2019 issued by the Project Director.
35	41/1	Burir Char UP	Yet to Start	6.560	20.700	27.260	Resectioning		RHD Road	NA	-	-	-	0.00%	0.00%	0.00%	-	-	RHD Carpeting Road. Work is under suspension as per letter no CEIP-1/S2/225 Dated 20.02. 2019 issued by the Project Director.
36	41/1	Ayla Patakata UP	Yet to Start	6.000	27.260	33.260	Resectioning		LGED Road	NA	-	-	-	0.00%	0.00%	0.00%	-	-	LGED Paved Road. Work is under suspension as per letter no CEIP-1/S2/225 Dated 20.02. 2019 issued by the Project Director.
37	41/1	Ayla Patakata UP	Yet to Start	0.140	33.260	33.400	Resectioning		LGED Road	NA	-	-	-	0.00%	0.00%	0.00%	-	-	LGED Carpeting Road. Work is under suspension as per letter no CEIP-1/S2/225 Dated 20.02. 2019 issued by the Project Director.
38	41/1	Ayla Patakata UP	Yet to Start	0.171	33.400	33.571	Resectioning	No	NA	8,987	-	-	-	0.00%	0.00%	0.00%	-	-	Program for next year

Bangladesh Water Development Board (BWDB)
Coastal Embankment Improvement Project, Phase-1 (CEIP-1)

#	Polder	Location	Status of Work	Length (Km)	Starting Chainage (Km)	End Chainage (Km)	Type of Work (New/ Retd./ Resectioning)	LA Problem	LA - Current Status	Required Earthwork Quantity (Cum)	Completed Earthwork Quantity (Cum)	Required Dressing & Turfing (Sqm)	Completed Dressing and turfing (Sqm)	Completed Earthwork %	Completed Dressing and turfing %	Progress as of Nov 2020	Completed Length (km)	Partly Completed Length (km)	Remarks
39	43/2C	Suhari	Yet to Start	0.074	0.000	0.074	Resectioning	RHD Road	NA	2,832				0.00%	0.00%	0.00%			RHD Carpeting Road. Work is under suspension as per letter no CEIP-1/S2/225 Dated 20.02. 2019 issued by the Project Director.
40	43/2C	Bauria	Ongoing	0.851	0.074	0.925	Resectioning	Yes	Revised land plan under preparation	42,009	8,000	21,392		19.04%	0.00%	17.52%	0.250	0.050	Work in Progress
41	43/2C	Bauria	Ongoing	0.400	0.925	1.325	Resectioning	Yes	do	12,341	12,341	8,048	0	100.00%	0.00%	92.00%	0.400	0.000	Work in Progress
42	43/2C	Gabua	Ongoing	2.703	1.325	4.028	Resectioning	Yes	do	74,670	29,000	51,868		38.84%	0.00%	35.73%	0.975	0.150	Work in Progress
43	43/2C	Boro Gabua	Yet to Start	0.872	4.028	4.900	Resectioning	LGED Road	NA					0.00%	0.00%	0.00%			LGED Carpeting Road. Work is under suspension as per letter no CEIP-1/S2/225 Dated 20.02. 2019 issued by the Project Director.
44	43/2C	Boro Gabua	Ongoing	0.950	4.900	5.850	Resectioning	Yes	Revised land plan under	22,817	21,000	18,158		92.04%	0.00%	84.67%	0.950	0.000	Work in Progress
45	43/2C	Boro Gabua	Yet to Start	1.650	5.850	7.500	Resectioning	LGED Road	NA					0.00%	0.00%	0.00%			LGED Carpeting Road. Work is under suspension as per letter no CEIP-1/S2/225 Dated 20.02. 2019 issued by the Project Director.
46	43/2C	Golkhali	Ongoing	5.690	7.500	13.190	Resectioning	Yes	Revised land plan under	124,952	56,000	111,806	21,500	44.82%	19.23%	42.77%	2.900	0.000	Work in Progress
47	43/2C	East Golkhali	Yet to Start	1.810	13.190	15.000	Resectioning	Yes	do					0.00%	0.00%	0.00%			Program for next year
48	43/2C	East Golkhali	Yet to Start	3.000	15.000	18.000	Retired	Yes	do					0.00%	0.00%	0.00%			Program for next year
49	43/2C	East Golkhali & Badarpur	Yet to Start	2.700	18.000	20.700	Resectioning	Yes	do					0.00%	0.00%	0.00%			Program for next year
50	43/2C	Suharinij Char	Yet to Start	1.700	20.700	22.400	Resectioning	Yes	do					0.00%	0.00%	0.00%			Work in Progress
51	43/2C	Suharinij Char	Yet to Start	1.600	22.400	24.000	Resectioning	Yes	do					0.00%	0.00%	0.00%			Program for next year
52	43/2C	Suhari	Ongoing	1.200	24.000	25.200	Resectioning	Yes	do	64,993	51,200	50,628		78.78%	0.00%	72.48%	1.380	0.000	Program for next year
53	43/2C	Suhari	Yet to Start	0.305	25.200	25.505	RHD Road	RHD Road	NA					0.00%	0.00%	0.00%			RHD Carpeting Road. Work is under suspension as per letter no CEIP-1/S2/225 Dated 20.02. 2019 issued by the Project Director.
54	47/2	Piarpur	Ongoing	2.000	0.000	2.000	Resectioning	No	NA	9,178	9,178	26,745	22,463	100.00%	83.99%	98.72%	2.100	0.000	Work in Progress
55	47/2	Piarpur	Yet to Start	0.613	2.000	2.613	Retired	Yes	Estimate is under preparation	34,813	0			0.00%	0.00%	0.00%	0.000	0.000	Program for next Year
56	47/2	Piarpur	Ongoing	3.558	2.613	6.171	Resectioning	No	NA	58,516	58,516	56,220	47,360	100.00%	84.24%	98.74%	3.558	0.000	Work in Progress
57	47/2	Kichikata	Yet to Start	0.518	6.171	6.689	Retired	Yes	Estimate is under preparation	31,378	0			0.00%	0.00%	0.00%	0.000	0.000	Program for next year
58	47/2	Kichikata	Ongoing	6.361	6.689	13.050	Resectioning	No	NA	52,700	52,387	84,575	78,748	99.41%	93.11%	98.90%	6.025	0.336	Work in Progress
59	47/2	Thankhola	Ongoing	4.450	13.050	17.500	Resectioning	No	NA	48,526	48,525	60,057	50,765	100.00%	84.53%	98.76%	4.517	0.000	Work in Progress
60	48	Khajura	Ongoing	0.500	0.000	0.500	Resectioning	No	NA	3,950	2765			70.00%	0.00%	64.40%	0.00	0.500	Work in Progress
61	48	Tolatali, Chapali & Char Chapali	Yet to Start	15.634	0.500	16.134	Resectioning	LGED Road	NA					0.00%	0.00%	0.00%		0.000	LGED Carpeting Road. Work is under suspension as per letter no CEIP-1/S2/225 Dated 20.02. 2019 issued by the Project Director.
62	48	Char Chapali	Completed	0.316	16.134	16.450	Resectioning	No	NA	5,513	5,513	5,863	5,863	100.00%	100.00%	100.00%	0.316	0.000	Work in Progress
63	48	Ashakhali	Ongoing	0.685	16.450	17.135	Resectioning	No	NA	115,564	92,000	40,197	32,158	79.61%	80.00%	79.64%	0.685	0.000	Work in Progress
64	48	Ashakhali	Ongoing	0.865	17.135	18.000	Resectioning	No	NA	120,046	98,437	46,721	29,250	82.00%	62.61%	80.45%	0.000	0.865	Work in Progress
64	48	Ashakhali	Yet to Start	11.455	18.000	29.455	Resectioning	No	NA	1,223,421				0.00%	0.00%	0.00%			Program for next year
65	48	Kuakata Beach	Yet to Start	1.197	29.455	30.652	Resectioning	LGED Road	NA	51,458				0.00%	0.00%	0.00%			LGED Carpeting Road. Work is under suspension as per letter no CEIP-1/S2/225 Dated 20.02. 2019 issued by the Project Director.
66	48	Kuakata Beach	Ongoing	0.148	30.652	30.800	Resectioning	No	NA	7,392	5,174			69.99%	0.00%	64.40%	0.00	0.148	Work in Progress
67	48	Kuakata Beach	Ongoing	1.215	30.800	32.015	Resectioning	No	NA	40,658	28,570	10,520	4,100	70.27%	38.97%	67.77%	0.650	0.565	Work in Progress
68	48		Ongoing	2.285	32.015	34.300	Resectioning	No	NA	110,109	55,100			50.04%	0.00%	46.04%	0.00	1.500	Work in Progress
69	48		Completed	0.250	34.300	34.550	Resectioning	No	NA	25,871	25,871	2,820	2,820	100.00%	100.00%	100.00%	0.250		Work in Progress
70	48		Ongoing	0.328	34.550	34.878	Resectioning	No	NA	23,428	11,714	3,231	980	50.00%	30.33%	48.43%	0.100	0.050	Work in Progress
71	48		Yet to Start	3.122	34.878	38.000	Resectioning	No	NA	234,775				0.00%	0.00%	0.00%			Program for next year

Table 3-42: Channel Wise detailed Information for Construction of Drainage Channel for Package-2

#	Polder	Name of Khal	Status of Work	Length (Km)	Completed Length (km)	Required Quantity (Cum)	Achieved Quantity (Cum)	Status as of November 2020	Remarks
Package 2									
1	39/2C	Chokeydev Khal	Yet to Start	5.500	0.000	28,453.29	-	0.00%	Proposed DS have still not completed for which the connecting diversion channel has not yet been taken up.
2	39/2C	Pona Khal	Yet to Start	20.000	0.000	102,282.25	-	0.00%	Do
3	39/2C	Bakshi Khal Br. 2	Yet to Start	3.000	0.000	15,519.98	-	0.00%	Do
4	39/2C	Dasher Khal	Yet to Start	3.750	0.000	19,399.97	-	0.00%	Do
5	39/2C	Juniher Khal	Yet to Start	3.000	0.000	15,519.98	-	0.00%	Do
6	39/2C	Teli Khali Khal	Yet to Start	4.500	0.000	23,279.97	-	0.00%	Do
7	39/2C	Chakluia Khal	Yet to Start	5.500	0.000	28,453.29	-	0.00%	Do
8	39/2C	Hetalia Khal	Yet to Start	3.500	0.000	18,106.64	-	0.00%	Do
9	39/2C	Nodmollar Khal	Yet to Start	4.000	0.000	20,693.30	-	0.00%	Do
10	39/2C	Dagrey Khal	Yet to Start	2.000	0.000	10,346.65	-	0.00%	Do
11	39/2C	Bauner Khal	Yet to Start	2.480	0.000	12,829.85	-	0.00%	Do
12	40/2	Mutainer Khal	Yet to Start	2.400	0.000	42,571.38	-	0.00%	Program for next year
13	40/2	Adhania Khal	Dropped	0.000	0.000	23,507.00	-	0.00%	Dropped
14	40/2	Nijladiamar Khal	Dropped	0.000	0.000	43,613.08	-	0.00%	Dropped
15	40/2	Ganpara Khal - 1	Dropped	0.000	0.000	-	-	0.00%	Dropped
16	40/2	Keoratala Khal	Completed	1.829	1.829	36,574.00	35,558.00	100.00%	Completed
17	40/2	Charduani Khal	Dropped	0.000	0.000	73,031.75	-	0.00%	Dropped
18	40/2	Hoglapasha Khal	Dropped	0.000	0.000	57,367.59	-	0.00%	Dropped
19	40/2	Munshigonj Khal	Dropped	0.000	0.000	1,663.75	-	0.00%	Dropped
20	40/2	Maser Khal	Dropped	0.000	0.000	37,548.50	-	0.00%	Dropped
21	40/2	Kajibari Khal	Dropped	0.000	0.000	38,060.00	-	0.00%	Dropped
22	40/2	Boritolala Khal	Dropped	0.000	0.000	73,238.00	-	0.00%	Dropped
23	41/1	Lobongla Khal	Yet to Start	4.073	0.000	14,393.64	-	0.00%	Next year Program
24	41/1	Shonakhali Khal	Dropped	0.000	0.000	17,187.50	-	0.00%	Dropped
25	41/1	Charakgasia Khal	Dropped	0.000	0.000	6,789.75	-	0.00%	Dropped
26	41/1	Charnalar Khal	Ongoing	1.260	1.110	18,345.00	16,323.00	88.10%	Work in Progress
27	41/1	Burirchar Khal	Yet to Start	6.930	0.000	38,439.50	-	0.00%	Next year Program
28	41/1	Lobongla Khal Br. 1	Yet to Start	4.390	0.000	161,561.13	-	0.00%	Next year Program
29	41/1	Napit Khali Khal	Ongoing	1.813	1.713	23,564.00	21,848.00	94.48%	Work in Progress
30	41/1	Choto Lobongla Khal	Yet to Start	4.667	0.000	15,440.15	-	0.00%	Next year Program
31	43/2C	Chadkokai Khal	Yet to Start	2.540	0.000	52,809.00	-	0.00%	Proposed DS have still not completed for which the connecting diversion channel has not yet been taken up
32	43/2C	Jamaluddin Khal	Yet to Start	3.961	0.000	13,549.81	-	0.00%	Do
33	43/2C	Mushir Khal - 01	Yet to Start	6.793	0.000	29,157.81	-	0.00%	Do
34	43/2C	Mushir Khal	Yet to Start	2.448	0.000	1,029.10	-	0.00%	Do
35	43/2C	Pollar Khal	Ongoing	2.264	0.500	41,624.00	7,500.00	22.08%	Do
36	43/2C	Rishir Khal	Yet to Start	1.966	0.000	5,145.50	-	0.00%	Do
37	43/2C	Taltola Khal	Completed	2.440	2.440	35,930.84	35,715.00	100.00%	Completed
38	43/2C	Golkhali Khal	Yet to Start	5.669	0.000	20,736.35	-	0.00%	Next year program
39	47/2	Eidkhola Khal	Completed	0.676	0.676	8,019.00	8,019.00	100.00%	Completed
40	47/2	Kichikata Khal	Completed	1.700	1.700	13,607.00	13,607.00	100.00%	Completed
41	47/2	Dhankhola Khal	Completed	4.791	4.791	53,943.00	53,943.00	100.00%	Completed
42	47/2	Piarpur Khal	Completed	2.000	2.000	29,714.00	29,714.00	100.00%	Completed
43	48	Khanjurpara Khal	Ongoing	7.465	6.400	100,302.50	91,603.00	85.73%	Work in Progress
44	48	Matiranga Khal	Yet to Start	1.925	0.000	9,748.59	-	0.00%	Next year Program
45	48	Loxir Khal	Yet to Start	7.000	0.000	2,420.00	-	0.00%	Next year Program
46	48	Nayapara Khal - 1	Yet to Start	4.057	0.000	42,061.25	-	0.00%	Next year Program
47	48	Tolatali Khal	Yet to Start	5.723	0.000	54,469.25	-	0.00%	Next year Program
48	48	Charchapali Khal	Completed	2.472	2.472	26,483.00	26,483.00	100.00%	Completed
49	48	Kauarchar Khal	Yet to Start	1.000	0.000	7,818.25	-	0.00%	Next year Program
50	48	Kalaipara Khal	Completed	0.350	0.350	9,547.58	9,547.58	100.00%	Completed
51	48	Goramkhula Khal	Yet to Start	2.726	0.000	30,376.72	-	0.00%	Next year Program
52	48	Khalifar Khal	Dropped	0.000	0.000	6,924.50	-	0.00%	Dropped
53	48	Maither Khal	Dropped	0.000	0.000	4,983.00	-	0.00%	Dropped
Total				154.558	25.981	1,234,266.515	349,860.58		

Table 3-43: Detailed Information of Construction Status of Drainage Sluice for Package-2

#	Polder	Sluice Name	Dropped/ Not Dropped	LA Problem	LA - Current Status	Preparation cofferdam- excavation- dewatering	Foundation sand piling - Sheet Piles	Structure - Concreting - Work	Installation CC block placing - Gate	Weighted % progress November 2020)	Remarks
Drainage Sluice											
1	39/2C	DS-1	Yet to Start	Y	Possession Received					0.00%	Due to land problem work not yet started
2	39/2C	DS-2	Yet to Start	Y	Possession Received					0.00%	Due to land problem work not yet started
3	39/2C	DS-3	Yet to Start	Y	Possession Received					0.00%	Due to land problem work not yet started
4	39/2C	DS-4	Yet to Start	Y	Possession Received					0.00%	Due to land problem work not yet started
5	39/2C	DS-5	Yet to Start	Y	Possession Received					0.00%	Due to land problem work not yet started
6	39/2C	DS-6	Yet to Start	Y	Possession Received					0.00%	Due to land problem work not yet started
7	39/2C	DS-7	Ongoing	N	NA	100%	100%	100%	90%	98.50%	Work in progress
8	39/2C	DS-8	Ongoing	Y	Possession Received	80%	100%	80%		72.00%	Work in progress
9	39/2C	DS-9	Yet to Start	Y	Taka Deposited to DC					0.00%	Land problem issue has not yet been resolved
10	39/2C	DS-10	Ongoing	Y	Possession Received	100%	100%	90%		79.50%	Work in progress
11	39/2C	DS-11	Ongoing	Y	Possession Received	100%	100%	99%		84.45%	Work in progress
12	39/2C	DS-12	Ongoing	N	NA	100%	100%	100%	90%	98.50%	Work in progress
13	39/2C	DS-13	Yet to Start	Y	Possession Received					0.00%	Land problem issue has not yet been resolved
14	40/2	DS-2	Ongoing	N	NA	100%	100%	100%	85%	97.75%	Work in progress
15	40/2	DS-3	Ongoing	N	Possession Received	100%	100%	100%	40%	91.00%	Work in progress
16	40/2	DS-5	Ongoing	N	NA	100%	100%	99%		84.45%	Work in progress
17	40/2	DS-7	Yet to Start	Y	do					0.00%	Due to court case work not yet started
18	40/2	DS-7A	Ongoing	Y		100%	100%	98%	40%	89.90%	Work in progress
19	40/2	DS-8	Yet to Start	Y	Court case					0.00%	Due to court case work not yet started
20	40/2	DS-9	Yet to Start	N	Court case					0.00%	Due to court case work not yet started
21	40/2	DS-10	Ongoing	N	NA	100%	100%	99%	40%	90.45%	Work in progress
22	40/2	DS-10A	Yet to Start	Y	Court case					0.00%	Due to court case work not yet started
23	41/1	DS-1	Ongoing	N	Revised Land Plan under preparation	100%	100%	100%		85.00%	Work in progress
24	41/1	DS-2	Yet to Start	Y						0.00%	Resettlement issue has not yet been resolved
25	41/1	DS-3	Ongoing	Y		100%	100%	70%		68.50%	Work in progress
26	41/1	DS-4	Ongoing	Y		100%	100%	100%		85.00%	Work in progress
27	41/1	DS-5	Ongoing	N	NA	100%	100%	100%	45%	91.75%	Work in progress
28	41/1	DS-6	Ongoing	N	NA	100%	100%	100%	45%	91.75%	Work in progress
29	41/1	DS-7	Ongoing	N	NA	100%	100%	100%		85.00%	Work in progress
30	41/1	DS-8	Ongoing	N	NA	100%	100%	100%		85.00%	Work in progress
31	41/1	DS-9	Ongoing	N	NA	100%	100%	100%		85.00%	Work in progress
32	41/1	DS-10	Ongoing	N	NA	100%	100%	100%		85.00%	Work in progress
33	43/2C	DS-1	Ongoing	N	NA	100%	100%	55%		60.25%	Work in progress
34	43/2C	DS-2	Yet to Start	Y	Revised Land Plan under preparation					0.00%	Land problem issue has not yet been resolved
35	43/2C	DS-3	Ongoing	N	NA	100%	100%	99%	50%	91.95%	Work in progress
36	43/2C	DS-4	Ongoing	N	NA	100%	100%	50%		57.50%	Work in progress
37	43/2C	DS-5	Ongoing	N	NA	100%	100%	99%		84.45%	Work in progress
38	43/2C	DS-6	Yet to Start	Y	Revised Land Plan under preparation					0.00%	Land & Resettlement issue has not yet been resolved
39	43/2C	DS-7	Ongoing	N	NA	100%	100%	100%	25%	88.75%	Work in progress
40	43/2C	DS-8	Ongoing	N	NA	100%	100%	100%		85.00%	Program for next
41	47/2	DS-1	Ongoing	N	NA	100%	100%	100%	95%	99.25%	Work in progress
42	47/2	DS-2	Ongoing	N	NA	100%	100%	100%	95%	99.25%	Work in progress
43	47/2	DS-3	Ongoing	N	NA	100%	100%	100%	95%	99.25%	Work in progress
44	47/2	DS-4	Ongoing	N	NA	100%	100%	100%	95%	99.25%	Work in progress
45	48	DS-1	Ongoing	N	NA	100%	100%	100%	96%	99.40%	Work in progress
46	48	DS-2/A	Ongoing	Y		100%	100%	90%		79.50%	Work in progress
47	48	DS-3/2	Ongoing	N	NA	100%	100%	100%	50%	92.50%	Work in progress
48	48	DS-3/3	Ongoing	Y		100%	100%	90%		79.50%	Work in progress
49	48	DS-3/4	Ongoing	N	NA	100%	100%	100%		85.00%	Work in progress
50	48	DS-6	Ongoing	Y	Waiting for DLAC	100%	100%	90%		79.50%	Land problem issue has not yet been resolved

Table 3-44: Detailed Information of Construction Status of Flushing Sluice for Package-2

#	Polder	Sluice Name	Dropped/ Not Dropped	LA Problem	LA - Current Status	Preparation cofferdam- excavation- dewatering	Foundation sand piling - Sheet Piles	Structure - Concreting Work	Installation CC block placing - Gate	Weighted % progress November 2020)	Remarks
Flushing Sluice											
1	39/2C	FS-1	Yet to Start	Y	Taka Deposited to DC					0%	Land problem issue has not yet been resolved
2	39/2C	FS-2	Yet to Start	Y	do					0%	Land problem issue has not yet been resolved
3	39/2C	FS-2/1	Yet to Start	Y	do					0%	Land problem issue has not yet been resolved
4	39/2C	FS-3	Yet to Start	Y	do					0%	Land problem issue has not yet been resolved
5	39/2C	FS-5	Yet to Start	Y	do					0%	Land problem issue has not yet been resolved
6	39/2C	FS-6	Yet to Start	Y	do					0%	Land problem issue has not yet been resolved
7	39/2C	FS-6/1	Yet to Start	Y	do					0%	Land problem issue has not yet been resolved
8	39/2C	FS-6/2	Yet to Start	Y	do					0%	Land problem issue has not yet been resolved
9	39/2C	FS-7	Yet to Start	Y	do					0%	Land problem issue has not yet been resolved
10	39/2C	FS-8	Yet to Start	Y	do					0%	Land problem issue has not yet been resolved
11	39/2C	FS-9	Yet to Start	Y	do					0%	Land problem issue has not yet been resolved
12	39/2C	FS-10	Yet to Start	Y	do					0%	Land problem issue has not yet been resolved
13	39/2C	FS-11	Yet to Start	Y	do					0%	Land problem issue has not yet been resolved
14	39/2C	FS-12	Yet to Start	Y	do					0%	Land problem issue has not yet been resolved
15	39/2C	FS-13	Yet to Start	Y	do					0%	Land problem issue has not yet been resolved
16	39/2C	FS-14	Yet to Start	Y	do					0%	Land problem issue has not yet been resolved
17	39/2C	FS-14/1	Yet to Start	Y	do					0%	Land problem issue has not yet been resolved
18	39/2C	FS-15	Yet to Start	Y	do					0%	Land problem issue has not yet been resolved
19	39/2C	FS-16	Yet to Start	Y	do					0%	Land problem issue has not yet been resolved
20	39/2C	FS-17	Yet to Start	Y	do					0%	Land problem issue has not yet been resolved
21	39/2C	FS-17/1	Yet to Start	Y	do					0%	Land problem issue has not yet been resolved
22	40/2	FS-1	Dropped							0.00%	Recommended for repair instead of replacement.
23	40/2	FS-3	Dropped							0.00%	Recommended for demolished
24	40/2	FS-4	Dropped							0.00%	Recommended for repair instead of replacement.
25	40/2	FS-4/1	Ongoing	N	NA	100%	100%	100%	85%	97.75%	Work in progress
26	40/2	FS-8	Yet to Start	N	NA					0.00%	Next year Program
26	40/2	FS-9	Ongoing	N	NA	100%	100%	100%		85.00%	Work in progress
27	40/2	FS-10	Ongoing	N	NA	100%	100%	100%		85.00%	Work in progress
28	40/2	FS-11	Yet to Start	N	NA					0.00%	Next year Program
28	40/2	FS-13	Dropped							0.00%	Recommended for demolished
29	40/2	FS-14	Dropped							0.00%	Recommended for repair instead of replacement.
30	40/2	FS-16	Yet to Start							0.00%	Next year Program
31	40/2	FS-17	Dropped							0.00%	Recommended for dropped from program instead of replacement due to land problem.
32	40/2	FS-20	Dropped							0.00%	Recommended for repair instead of replacement.
33	41/1	FS-1	Ongoing	N	NA	100%	100%	100%		85.00%	Work in progress
34	41/1	FS-3	Ongoing	N	NA	100%	100%	100%		85.00%	Work in progress
35	41/1	FS-5	Ongoing	N	NA	100%	100%	100%		85.00%	Work in progress
36	41/1	FS-6	Ongoing	Y		100%	100%	100%		85.00%	Work in progress
37	41/1	FS-7	Yet to Start	Y	Possession Received					0.00%	Land problem issue has not yet been resolved
38	41/1	FS-8	Ongoing			100%	100%	100%	37%	90.55%	Work in progress
39	41/1	FS-9	Ongoing			100%	100%	100%	50%	92.50%	Work in progress
40	41/1	FS-12	Dropped							0.00%	DS-8 is to be construction instead of FS-12.
41	41/1	FS-15	Ongoing			100%	100%	100%	25%	88.75%	Work in progress
42	41/1	FS-16	Dropped							0.00%	Recommended for repair instead of replacement.
43	41/1	FS-21	Dropped	Y						0%	Shifting to repair of Flushing Sluice
44	41/1	FS-22	Dropped	Y						0%	Shifting to repair of Flushing Sluice
45	41/1	FS-23	Dropped	Y						0%	Shifting to repair of Flushing Sluice
46	41/1	FS-24	Yet to Start	Y						0.00%	Re-Settlement problem
47	41/1	FS-25	Yet to Start	Y						0.00%	Re-Settlement problem
48	41/1	FS-28	Ongoing	Y		100%	100%	100%		85.00%	Work in progress
49	43/2C	FS-1	Yet to Start							0.00%	Program for next dry season
50	43/2C	FS-1A	Ongoing	Y		10%				1.00%	Work started but stopped due to land problem
51	43/2C	FS-2	Dropped							0.00%	Recommended for repair instead of replacement.
52	43/2C	FS-3	Dropped							0.00%	Recommended for demolish instead of replacement as per local resident.
53	43/2C	FS-7	Dropped							0.00%	Recommended for repair instead of replacement.
54	43/2C	FS-8	Ongoing	Y	Notice Section-4 Served	100%	100%	100%		85.00%	Land problem issue has not yet been resolved
55	43/2C	FS-9	Dropped							0.00%	Recommended for repair instead of replacement.
56	43/2C	FS-10	Ongoing	Y	N/A	100%	100%	100%		85.00%	Work in progress
57	43/2C	FS-12	Yet to Start	Y	Revised Land Plan under preparation					0.00%	Program for next year
58	43/2C	FS-13	Yet to Start	N	NA					0.00%	Program for next year
59	43/2C	FS-14	Dropped							0.00%	Recommended for repair instead of replacement.
60	43/2C	FS-15	Dropped							0.00%	Recommended for repair instead of replacement.
61	43/2C	FS-16	Dropped							0.00%	Recommended for repair instead of replacement.
62	43/2C	FS-17	Dropped							0.00%	DS-7 is to be construction instead of FS-17
63	43/2C	FS-18	Ongoing	N	NA	100%	100%	100%	50%	92.50%	Work in progress
64	47/2	FS-1	Ongoing	N	NA	100%	100%	100%	90%	98.50%	Work in progress
65	47/2	FS-2	Dropped							0.00%	Recommended for repair instead of replacement.
66	47/2	FS-3	Dropped							0.00%	Recommended for demolish.
67	47/2	FS-6	Ongoing	N	NA	100%	100%	100%	90%	98.50%	Work in progress
68	47/2	FS-7	Ongoing	N	NA	100%	100%	100%	95%	99.25%	Work in progress
69	48	FS-1	Ongoing	N	NA	100%	100%	100%		85.00%	Work in progress
70	48	FS-3	Ongoing	N	NA	100%	100%	100%	40%	91.00%	Work in progress
71	48	FS-4	Ongoing	N	NA	100%	100%	100%		85.00%	Work in progress

Table 3-45: Detailed Information of Repair of Drainage & Flushing Sluice for Package-2

#	Package	Polder	Sluice Name	Status (Dropped/ Not Dropped)	LA Problem	LA - Current Status	Preparation cofferdam- excavation- dewatering	Foundation sand piling - Sheet Piles	Structure - Concrete Work	Installation CC block placing - Gate	Weighted % progress November 2020)	Remarks
Drainage Sluice												
1	2	40/2	DS-1	Yet to Start	N	NA					0.00%	Program for current year
2	2	40/2	DS-4	Yet to Start	N	NA					0.00%	Program for current year
3	2	40/2	DS-6	Ongoing	N	NA	100%	100%	95%		82.25%	Work in progress
4	2	48	DS-3/1	Yet to Start	N	NA					0.00%	Program for current year
5	2	48	DS-4	Yet to Start	Y						0.00%	Resettlement issue has not yet been resolved
6	2	48	DS-5	Ongoing	N	NA	100%	100%	25%		43.75%	Work in progress
Flushing Sluice												
1	2	40/2	FS-1	Yet to Start							0.00%	Next year Program
2	2	40/2	FS-2	Ongoing	N	NA	100%	100%	95%		82.25%	Work in progress
3	2	40/2	FS-4	Yet to Start							0.00%	Next year Program
4	2	40/2	FS-6	Ongoing	N	NA	100%	100%	100%		85.00%	Work in progress
5	2	40/2	FS-6/1	Yet to Start							0.00%	Next year Program
6	2	40/2	FS-12	Yet to Start							0.00%	Next year Program
7	2	40/2	FS-14	Yet to Start	N	NA					0.00%	Shop drawing is under process of approval
8	2	40/2	FS-16	Dropped							0.00%	Dropped FS-16
9	2	40/2	FS-18	Yet to Start	N	NA					0.00%	Shop drawing is under process of approval
10	2	40/2	FS-19	Ongoing	N	NA	100%	100%	100%		85.00%	Work in progress
11	2	40/2	FS-20	Yet to Start							0.00%	Next year Program
12	2	40/2	FS-22	Yet to Start							0.00%	Next year Program
13	2	41/1	FS-2	Completed	N	NA	100%	100%	100%	100%	100.00%	Work in Progress
14	2	41/1	FS-4	Yet to Start							0.00%	Next year Program
15	2	41/1	FS-5	Dropped							0.00%	Dropped FS-5
16	2	41/1	FS-11	Yet to Start							0.00%	Next year Program
17	2	41/1	FS-13	Yet to Start							0.00%	Next year Program
18	2	41/1	FS-16	Ongoing			50%				5.00%	Work in progress
19	2	41/1	FS-18	Ongoing	N	NA	100%	100%	100%		85.00%	Work in progress
20	2	41/1	FS-19	Yet to Start	N	NA					0.00%	Shop drawing is under process of approval
21	2	41/1	FS-21	Yet to Start							0.00%	Re-Settlement problem
22	2	41/1	FS-22	Ongoing			100%	100%	80%	40%	80.00%	Work in progress
23	2	41/1	FS-23	Yet to Start							0.00%	Re-Settlement problem
24	2	41/1	FS-30	Yet to Start	N	NA					0.00%	Next year Program
25	2	41/1	FS-29	Yet to Start							0.00%	Next year Program
26	2	43/2C	FS-2	Yet to Start							0.00%	Next year Program
27	2	43/2C	FS-6	Ongoing			100%	100%	60%		63.00%	Next year Program
28	2	43/2C	FS-7	Yet to Start							0.00%	Next year Program
29	2	43/2C	FS-9	Yet to Start							0.00%	Next year Program
30	2	43/2C	FS-14	Yet to Start							0.00%	Next year Program
31	2	43/2C	FS-15	Yet to Start							0.00%	Next year Program
32	2	43/2C	FS-16	Yet to Start							0.00%	Next year Program
33	2	47/2	FS-2	Ongoing			100%	100%	100%		85.00%	Work in progress
34	2	47/2	FS-4	Ongoing			100%	100%	100%		85.00%	Work in progress

Table 3-46: Detailed Information for Slope Protection Work for Package-2

#	Polder #	Length (Km)	LA Problem	LA - Current Status	Status of Work	Starting Chainage (Km)	End Chainage (Km)	Mobilization	Production of CC Blocks	Placing of CC block	Other related work	Completed Length (km)	Status as of November 2020	Remarks
Package 2								3%	77%	9%	11%			
1	39/2C	4.000	N	Possession received	Yet to Started	24.000	51.000					0.000	0.00%	Embankment Construction not done
2	40/2	0.400	N	Possession received	Ongoing	1.240	1.640	100%	90%	8%	90%	0.000	82.92%	Work in Progress (Partly work done for a length of 80 meter)
3	40/2	0.129	N	Possession received	Yet to Started	12.871	13.000					0.000	0.00%	Embankment Construction not done
4	40/2	0.393	N	Possession received	Ongoing	13.184	13.577	100%	100%			0.000	80.00%	Work in progress
5	40/2	0.215	N	Possession received	Yet to Started	13.745	13.960					0.000	0.00%	Embankment Construction not done
6	43/2C	0.078	Y	Proposal under Preparation	Yet to Started	19.885	19.963					0.000	0.00%	Embankment Construction not done
7	43/2C	0.090	Y	Proposal under Preparation	Yet to Started	19.680	19.770					0.000	0.00%	Embankment Construction not done
8	43/2C	0.093	Y	Proposal under Preparation	Yet to Started	19.460	19.553					0.000	0.00%	Embankment Construction not done
9	48	1.215	N	NA	Ongoing	30.800	32.015	100%	60%	30%	80%	0.400	60.70%	Work in progress. Partial work done for length of 650metre.
12	48	2.285	N	NA	Yet to Started	32.015	34.300					0.000	0.00%	Earth work in embk. is on going
13	48	0.578	N	NA	Ongoing	34.300	34.878	100%	100%	100%	80%	0.350	97.80%	Work in progress
Total		9.476										0.750		

Table 3-47: Detailed Information Bank Protection Work for Package-2

#	Polder	Length (Km)	Status of Work	Starting Chainage (Km)	End Chainage (Km)	Mobilization	Production of CC Blocks	Placing of CC block	Other related work	Completed Length (km)	Status as of November 2020	Remarks
Package 2						3%	85%	9%	3%			
1	39/2C	1.000	Ongoing	42.600	43.600	100%	100%	100%	50%	1.000	98.50%	Work in progress
2	39/2C	2.600	Ongoing	51.500	54.100	100%	100%	75%	50%	2.380	96.25%	Work in progress
3	41/1	0.300	Dropped	3.300	3.600					0.000	0.00%	Section is dropped by the Engineer vide memo no. L001994
4	41/1	0.175	Dropped	5.050	5.225					0.000	0.00%	Section is dropped by the Engineer vide memo no. L001994
5	41/1	0.400	Ongoing	13.250	13.650	100%	70%	40%	30%	0.300	67.00%	Work in progress
6	43/2C	0.500	Yet to Start	13.420	13.920					0.000	0.00%	Next year program
7	47/2	0.520	Ongoing	6.170	6.690	100%	83%	15%	30%	0.350	75.80%	Work in progress
8	47/2	0.050	Yet to Start	6.100	6.150						0.00%	Next year program
9	47/2	0.050	Yet to Start	6.710	6.760						0.00%	Next year program
Total		5.120								4.030		

Table 3-48: Detailed Information Construction of Closure Dam for Package-2

#	Sluice Closure	Polder	Foundation Construction of the Closure	Closing of the Closure	Final protection of the Closure	Weighted % progress (30 November 2020)	LA Problem	LA - Current Status	Remarks
Closure Dam Construction									
1	Pona upper kha	39/2C				0%	N	NA	Next year Program after completion of adjacent sluice
2	Pona lower kha	39/2C				0%	N	NA	Next year Program after completion of adjacent sluice
3	Junia khal	39/2C				0%	N	NA	Next year Program after completion of adjacent sluice
4	Telikhali Khal	39/2C				0%	N	NA	Next year Program after completion of adjacent sluice
5	Bamuner Khal	39/2C				0%	N	NA	Next year Program after completion of adjacent sluice
6	Darulhuda Khal	39/2C				0%	N	NA	Next year Program after completion of adjacent sluice
7	Hetalia Khal	39/2C				0%	N	NA	Next year Program after completion of adjacent sluice
8	Nadmula Khal	39/2C				0%	N	NA	Next year Program after completion of adjacent sluice




Figure 3-19: Construction/Re-sectioning of Embankment of Package-2




Figure 3-20: Construction of Drainage Channel of Package-2




Figure 3-21: Construction of Drainage Sluice of Package-2




Figure 3-22: Construction of Flushing Sluice of Package-2




Figure 3-23: Construction of Slope Protection of Package-2




Figure 3-24: Construction of River Bank Protection of Package-2




Figure 3-25: CC Blocks Production of Package-2

Table 3-49: CC Blocks Production as on November, 2020

S.N.	Polder Number	Quantity as per Zero Cost Variation (Upto VO No. 01)	Cumulative Total as of 31 October, 2020	Production during November 2020							Cumulative Total as of 30 November, 2020
				40x40x40 (No)	40x40x20 (No)	30x30x30 (No)	40x40x30 (No)	60x60x40 (No)	60x60x60 (No)	Total (No)	
1	39/2C	5,985,778	4,206,573	0	0	0	0	0	0	0	4,206,573
2	40/2	429,969	183,374	0	0	0	0	0	0	0	183,374
3	41/1	577,846	280,524	6,232	0	0	0	0	0	6,232	286,756
4	43/2C	435,342	69,041	3,995	0	0	0	0	0	3,995	73,036
5	47/2	482,227	327,689	0	0	0	0	0	0	0	327,689
6	48	539,493	239,241	0	0	0	0	0	0	0	239,241
Total =		8,450,654	5,306,442	10,227	0	0	0	0	0	10,227	5,316,669

3.5.3 Deployment List of Contractor Personnel

The Contractor has established their site offices at Bhandaria, Kalapara, Barguna, Patharghata and their field head quarter at Patuakhali. The deployment list of Contractor staff is appended below in Table 3-50.

Table 3-50: Contractor Staffs available in Package-2

Sl. No.	Description	Total Nos.	Dhaka	Patuakhali	39/2C	40/2	41/1	43/2C	47/2	48
1	Management	11	1	0	4	2	1	2	0	1
2	Technical Staff	15	0	0	1	4	3	6	0	1
3	Admin/Support	10	0	0	3	2	2	2	0	1
4	Operator/Driver	19	0	2	3	5	1	5	0	3
5	Skilled Labor	69	1	2	3	8	8	17	0	30
6	Unskilled Labor	125	2	1	25	30	15	37	0	15
Total=		249	4	5	39	51	30	69	0	51

3.5.4 Equipment mobilization

The site works of Package-2 are going on with sufficient machineries and equipment. Mobilisation List of Equipment for Package-2 are reflected in Table 3-51 below.

Table 3-51: Mobilisation List of Equipment for Package-2

No.	Description	Polder 39/2C	Polder 40/2	Polder 41/1	Polder 43/2C	Polder 47/2	Polder 48	Total
1.	Excavator	8	12	7	23		10	57
2.	Bull Dozer	3	3	1	4		4	15
3.	Dump Truck	8	24	13	13		36	94
	Tractor	3	13				2	18
4.	Pay Loader	4	2	3	5		3	18
5.	Vibratory Roller	3	1	1			1	6
6.	Generator	8	5	7	9	1	8	38
7.	Vibro Hammer for Sheet Piling	1	1	2	1		1	6
8.	Concrete Batching Plant	4	1				3	8
	Concrete Transit Mixer	1	5	4	7	9	8	36
	Concrete Pump and CC block making machine	5	1	1			1	8
9.	Water Tanker	1	1	1	1		3	7
10.	Stone Crusher						1	1
11.	Flat top barge / pontoon for dumping Hard Rock /C.C. Block	2		1		1		4
12.	Tug boat	3				1		4
13.	Long boom Crane	1					1	2
14.	Double drum power driven mooring winches	1						1
15.	Roller	1						1
16.	Hand operated soil compactor		5	3	1		2	11
17.	Concrete mixer machine with appropriate size of hopper	5	12	12	14	9	7	59
18.	Concrete vibrator machine			12	12	9	16	49
19.	Power driven country boat					1		1
20.	Generator for site electrification	1	6	1	1	1	3	13
21.	Power pump	4	13	10	4		64	95
22.	Water pump	54	22	43	27	9	10	165
23.	Sand Piling Equipment	2		4	4			10
24.	Water Sprinkler	1	1	1	1		1	5

No.	Description	Polder 39/2C	Polder 40/2	Polder 41/1	Polder 43/2C	Polder 47/2	Polder 48	Total
25.	Power Broom equipped with blower					2		2
26.	Hauling Equipment			1		1	1	3
27.	Fork Lift	53		2		9	1	65
28.	Pick Up	2	1	3	1		1	8
29.	Light Truck	2				1		3
30.	Flat Truck	3	1	4	2	1	2	13
31.	Fuel Tanker	1		1		1	1	4
32.	Belt Conveyor	6				1	1	8
33.	Concrete Pumping Machine		1	2			1	4
34.	Steel Bar Bending Machine	1	1	1	1		1	5
35.	Steel Bar Cutting Machine	1	1	1	1	2	1	7
36.	Motorcycle	2	3	1	3	2	3	14
37.	Electro-tricycle	1	2		3		1	7
38.	Air Compressor	6	1	1	1	2	2	13
39.	Welding Machine	8	7	6	1	4	8	34
40.	Fuel Filler	2	1	1			2	6
41.	Rotate Drilling Machine	1						1
42.	Compressor Machine	1		1				2
43.	Portable Chain Removing Machine	1						1
44.	Drilling Machine	3		1		2	1	7
45.	Semi-auto Air Cutting Machine	1		1				2
46.	Abrasive Wheel Cutting Machine	3	1	1	1	2	7	15
Grand Total		107	21	30	14	30	34	236



Figure 3-26: Bank Protection with Pitching Works (Polder 39/2C)



Figure 3-27: Ongoing Slope Protection Works (Polder 40/2), Barguna



Figure 3-28: Ongoing DS-3 In Polder-43/2C



Figure 3-29: Grassing from k9+600 to k10+700 in Polder 43/2C

3.5.5 Plans for execution of works Please replace the above figure by a new good one either by D/S or F/S

Program for Month of December 2020

Polder 39/2C:

CC Block Manufacturing Yard1: (A) Nadmulla

- No program

CC Block Manufacturing Yard2: (A2) Charkhali

- To manufacture monthly scheduled of 20,000 Nos. blocks (40x40x30 cm)

CC block manufacturing yard 3: (B) Telikhali

- To manufactured monthly schedule of 20,000 nos. (40x40x40)

Other Construction Activities

- Construction of approach dyke of DS-7&12;
- Continue construction works for DS-8, DS-10, & DS-11;
- Start the construction work of FS-10, 11 & DS-5 & 6;
- Start of dumping work & end termination work at Telekhali & Charkhali;
- Re-start the construction of embankment work;
- Re-started the manufacture of CC blocks.

Polder 40/2:

- Construction of approach dyke of FS-4/1, FS-9, FS-10, DS-2, DS-3, DS-4/5, DS-7A, DS-10
- Installation of gate in FS-9, FS-10, DS-3, DS-4/5
- To continue the manufacture CC Blocks
- To start the re-sectioning work of embankment.
- To progress the slope protection work from Km 1.240 to Km 1.640 & other location:
- To start the construction work of DS-1, DS-9 & DS-8;

Polder-41/1:

- To re-start manufacturing CC Blocks at Gulbunia & other sluices locations;
- Construction of approach dyke & installation of gates in DS-1, DS-5, DS-7, DS-8, DS-9, FS-1, FS-3 & FS-8.
- Construction of approach dyke & opening of diversion channel of DS-6, FS-9 & FS-15;
- To progress with the works of DS-3, DS-4, DS-10, FS-6, FS-5 & FS-28
- To start the construction/re-sectioning work of embankment.

Polder 43/2C

- To re-start the re-sectioning work of embankment;
- Make progress with the construction work of FS-1 (A), DS-1, DS-4;
- Install gates & construction of approach dyke in DS-3, DS-5, DS-7, DS-8, FS-8, FS-10 & FS-18.
- Manufacture of CC blocks for river bank protection work and Hydraulic structures.
- To start the repair work of flushing sluices.

Polder-47/2

- Bring the gates in operation in DS-1, DS-2, DS-3, DS-4, FS-1, FS-6 & FS-7 with opening of diversion channel.

- Manufacture CC Block for river bank protection work
- To start the construction work of retire embankment
- To complete the repair work of FS-2 & 4.

Polder-48:

- Re-start manufacturing CC Block immediately
- Make substantial progress with the slope protection work of sea dyke at Kuakata Beach
- Install gates in DS-3/2, DS-3/4, FS-1, FS-3 & FS-4
- Make progress with the work of DS-2A, DS-3/3 & DS-6
- Complete the repair work of Drainage Sluice DS-5

Other structures and embankment works are planned to be started very soon. Site activities on all structures will go through first, second and third dry season. The majority of the sites works are scheduled during these three main dry seasons.

3.5.6 Construction of Regional Office Building at Patuakhali, Kalapara and Pathorghata,

Regional Office Building at Patuakhali: Contractor prepared a detailed design of the Regional Office Building at Patuakhali which was submitted to Project Director, CEIP-1, PMU, and was approved. Approved detailed design was sent to the contractor to start the building at Patuakhali. The contractor started the work on 17th April, 2019 and building work is in progress. The overall progress is about 85%.

Vertical Extension of BWDB's Existing Office Building at Kalapara, Patuakhali: The Building has been completed and handed over to the competent authority.

Rest house Re-construction at Pathorghata, Barguna: Re-construction work of Rest House at Pathorghata has been dropped as per decision of the employer and the saved money will be used to construct the Office Building cum Rest House at Bhandaria, Pirojpur District. The variation order for the construction of the Office Building cum Rest House at Bhandaria has been submitted to PMU vide Engineer's ref. RDCOR_BC5883-100_L002586_JHL_MAR dated; 28th May, 2020.

Boundary Wall at Pathorghata BWDB Colony: The boundary wall has been completed.

Laboratory Building at Patuakhali: The building has been completed and handed over.

3.5.7 Emergency works in different Polders

The Summary as well as the Details of the emergency works in different Polders are reflected in the following tables as below.

Table 3-52: Summary of Emergency works under the head of "Environmental Mitigation Works"

Sl. No.	Name of Polder	Total Length	Total Cost Estimate (BDT)
01	Polder-39/2C	0.177	1,666,992.00
02	Polder-40/2	0.35	2,795,174.46
03	Polder-41/1	0.0509	560,125.89
04	Polder-43/2C	0	0.00
05	Polder-47/2	0.848	6,872,990.26
06	Polder-48	0	0.00
Total =		1.426	11,895,283

Total available budget as per Contract is BDT: 12,000,000.00

Table 3-53: Summary of Emergency works under the head of "Physical & Price Contingency"

Sl. No.	Name of Polder	Total Length	Total Cost Estimate (BDT)
01	Polder-39/2C	0.379	3,489,400
02	Polder-40/2	0	0
03	Polder-41/1	0	0
04	Polder-43/2C	0.185	2,190,292
05	Polder-47/2	0.708	3,228,320
06	Polder-48	0.508	12,359,617
Total =		1.780	21,267,629.59

Total budget available for Physical & Price Contingency as per Contract is 500,000,000.00

Table 3-54: Detailed of Emergency Works under the head of "Provisional Sum"

Sl. No.	Polder No.	Chainage From	Chainage To	Length (Km)	Name of location	Engineer Approved Date	Estimated Cost in BDT	Remarks	Year
1.	Polder-41/1	5.139	5.190	0.051	Burir Char Barguna	22-Aug-17	560,125.89	Environmental Mitigation Work (Specified Provisional Sum)	FY 2017-18
2.	Polder-47/2	6.168	6.618	0.450	Kalapara	2-Oct-17	1,454,046.70	Environmental Mitigation Work (Specified Provisional Sum)	FY 2017-18
3.	Polder-47/2	6.635	6.660	0.025	Kalapara	2-Oct-17	154,515.16	Environmental Mitigation Work (Specified Provisional Sum)	FY 2017-18
4.	Polder-40/2	12.920	12.989	0.069	Tafalbaria Pathorghata	14-Nov-17	2,795,174.46	Environmental Mitigation Work (Specified Provisional Sum)	FY 2017-18
5.	Polder-40/2	13.215	13.411	0.196	Amount 27,95,174.46	14-Nov-17		Environmental Mitigation Work (Specified Provisional Sum)	FY 2017-18
6.	Polder-40/2	13.992	14.077	0.085	Amount 27,95,174.46	14-Nov-17		Environmental Mitigation Work (Specified Provisional Sum)	FY 2017-18
7.	Polder-39/2C	54.195	54.372	0.177	Nadmulla	16-May-18	1,666,992.00	Environmental Mitigation Work (Specified Provisional Sum)	FY 2017-18
8.	Polder-47/2	6.453	6.478	0.025	Kalapara	15-Jul-18	168,575.92	Environmental Mitigation Work (Specified Provisional Sum)	FY 2017-18
9.	Polder-47/2	31.28	31.408	0.128	Kalapara	15-Jul-18	1,418,282.41	Environmental Mitigation Work (Specified Provisional Sum)	FY 2017-18
10.	Polder-47/2	34.305	34.525	0.220	Kalapara	15-Jul-18	3,677,570.07	Environmental Mitigation Work (Specified Provisional Sum)	FY 2017-18
Total				1.426			11,895,282.61		

Table 3-55: Detailed of Emergency Works under the head of "Physical & Price Contingency"

Sl. No.	Polder No.	Chainage From	Chainage To	Length (Km)	Name of location	Engineer Approved Date	Estimated Cost in BDT	Remarks	Year
1	Polder-39/2C	0.275	0.440	0.165	Bhandaria, Bamuner Khal	24-Mar-18	1,677,973.00	Physical and Price Contingency	FY 2017-18
3	Polder-39/2C	54.512	54.600	0.088	Nadmulla	9-Sep-19	775,917.00	Physical and Price Contingency	FY 2019-20
4	Polder-39/2C	54.608	54.678	0.070	Nadmulla	9-Sep-19	616,858.00	Physical and Price Contingency	FY 2019-20
5	Polder-39/2C	54.010	54.066	0.056	Nadmulla	29-11-20	418,652.35	Physical and Price Contingency	FY 2019-20
1	Polder-43/2C	19.449	19.509	0.060	Kalapara	09-May-20	2,190,291.84	Physical and Price Contingency	FY 2019-20
2	Polder-43/2C	19.646	19.771	0.125	Kalapara	10-May-20		Physical and Price Contingency	FY 2019-20
2	Polder-47/2	6.300	6.375	0.075	Kalapara	01-Aug-18	555,379.53	Physical and Price Contingency	FY 2017-18
3	Polder-47/2	6.550	6.592	0.042	Kalapara	01-Aug-18	290,209.45	Physical and Price Contingency	FY 2017-18
4	Polder-47/2	6.670	6.692	0.022	Kalapara	01-Aug-18	109,704.67	Physical and Price Contingency	FY 2017-18
5	Polder-47/2	6.710	6.727	0.017	Kalapara	01-Aug-18	103,196.95	Physical and Price Contingency	FY 2017-18
6	Polder-47/2	6.265	6.745	0.480	Kalapara	09-May-20	1,870,572.37	Physical and Price Contingency	FY 2019-20
7	Polder-47/2	2.545	2.617	0.072	Pairpur	10-May-20	299,257.47	Physical and Price Contingency	FY 2020-21
6	Polder-48	31.060	31.220	0.160	Kuakata	08-Apr-19	2,414,561.67	Physical and Price Contingency	FY 2017-18
7	Polder-48	31.280	31.408	0.128	Kuakata	29-Jul-18	1,840,849.69	Physical and Price Contingency	FY 2018-19
8	Polder-48	34.305	34.525	0.220	Kuakata	08-Jun-18	8,104,205.60	Physical and Price Contingency	FY 2018-19
Total				1.780			21,267,629.59		

3.5.8 Finance (Invoices) Contractor Package-2

IPC-01 of Contractor package-2 concerned the first instalment of the 5% Advanced payment and was paid on 28 June 2017;

IPC-02 concerned the second instalment of the 5% Advanced payment which was recommended by the Engineer and was paid by the Employer on June 2018;

IPC-3 was recommended by the Engineer and paid by the Employer on 20 June 2018;

IPC-4 was submitted to the Employer on 29th October 2018 by the Engineer with recommendation for payment and paid by the Employer on 19 December 2018;

IPC-5 was submitted to the Engineer on 27 December 2019 and it was sent by the Engineer to the Employer on 10 January 2019 with recommendation for payment and paid by the Employer on 30 January 2019;

IPC-6 was submitted to the Engineer on 28 February 2019 and the IPC was sent by the Engineer to the Employer on 14 March 2019 with recommendation for payment and paid by the Employer on 28 March 2019;

IPC-7 has been submitted to the Engineer on 28 April 2019 and the IPC was sent by the Engineer to the Employer on 05 May 2019 with recommendation for payment and paid by the Employer on 22 May 2019;

IPC-8 has been submitted to the Engineer on 25 June 2019 and the IPC was sent by the Engineer to the Employer on 27 June 2019 with recommendation for payment and paid by the Employer on 27 June 2019;

IPC-9 has been submitted to the Engineer on 29 June 2019 and the IPC was sent by the Engineer to the Employer on 30 June 2019 with recommendation for payment and paid by the Employer on 30 June 2019;

IPC-10 has been submitted to the Engineer on 22 October 2019 and the IPC was sent by the Engineer to the Employer on 05 November 2019 with recommendation for payment and paid by the Employer on 22 December 2019;

IPC-11 has been submitted to the Engineer on 04 February 2020 and the IPC was sent by the Engineer to the Employer on 06 February 2020 with recommendation for payment and paid by the Employer on 19 February 2020;

IPC-12 has been submitted to the Engineer on 04 March 2020 and the IPC was sent by the Engineer to the Employer on 07 March 2020 with recommendation for payment and paid by the Employer on 24 March 2020;

IPC-13 has been submitted to the Engineer on 25 April 2020 and the IPC was sent by the Engineer to the Employer on 18 May 2020 with recommendation for payment;

IPC-14 has been submitted to the Engineer on 28 June 2020 and the IPC was sent by the Engineer to the Employer on 30 June, 2020 with recommendation for payment and paid by the Employer on 30 June, 2020.

3.5.9 Contract Modifications

The variation order for the construction of the Office Building cum Rest House at Bhandaria has been prepared following the instructions of the Project Director and submitted to PMU vide Engineer's Ref. No. RDCOR_BC5883-100_L002586_JHL_MAR dated; 28th May, 2020. The Engineer has not yet received any instruction in this respect from the Project Director, CEIP-1.

The Contractor was requested to submit a Revised Work Program considering the Completion date of the Contract is 30th June, 2022 receiving a verbal consent from the Competent Authority. Accordingly, the Contractor submitted a Revised Work Program and that has been reviewed by the Engineer and finalized after repeated corrections and submitted to the PMU vide Consultant's letter No. RDCOR_BC5883-100_L002719_JHL_MAR dated: 20th September, 2020. The Contractor was also requested to submit the S-curve based on the revised program and accordingly, they have submitted the S-Curve and that has been reviewed by the Consultants and incorporated in the Monthly Progress Report of November, 2020.

The Contractor submitted a Claim for Extension of Time and the Claim has been evaluated by the Engineer and the Claim evaluation report has been submitted to PMU vide Engineer's Ref. No. RDCOR_BC5883-100_L002759_JHL_MAR dated; 25th October, 2020.

3.5.10 Tentative Forecast of Payment of Package-W-2:

Table 3-56: Tentative forecast of Payment for FY 2020-21 of Package-2

IPC No.	Month of Submission	Forecast Value of IPC	Remark
IPC No.15	05, Feb, 2021	322,933,057	
IPC No.16	10, Mar, 2021	422,592,528	
IPC No.17	30, Apr, 2021	481,584,014	
IPC No.18	31, May, 2021	536,266,029	
IPC No.19	30, June, 2021	570,650,028	
Total=		2,334,025,656	

3.6 Task D: Project Management Support Services

3.6.1 Financial Projection

Disbursements of funds for IPCs are well-known and the planned future disbursements depend on the work plan works scheduling. IPC is submitted when the monetary value of the works done over a new period reaches a threshold value (percentage of the contract value). In general, during a good construction season, each IPC amount of every month to be minimum US\$ 2.49 Million and US\$ 4.28 Million for Package-1 & Package-2 respectively considering the completion date up to June, 2021 for Package-1 and June, 2022 for Package-2. The next IPCs are, however, expected by January, 2021 & February, 2021 for the Package-1 & 2 respectively.

3.6.2 Modification of Consultancy Contract

The Modified Contract No.03 of DDCCS & PMS Consultants has been signed by the Project Director and the Consultants on 15th December, 2019. The Addendum No. 1 of DDCCS & PMS Consultancy Services has been submitted to PMU vide Engineer's Ref. No. RDCOR_BC5883-100_L002743_JHL_AAM dated; 12th October, 2020.

3.7 Consultant Inputs

3.7.1 Staffing and staff changes approved or in process during the month

Table 3-57: Overview of Staffing (including Proposed Replacements)

Description of Staffs	Position	Original Staff	Current Staff	Remarks
A. International Key Staff	Team Leader	Jean Henry Laboyrie	Jean Henry Laboyrie	
	Design Engineer	Alec Sleigh	Arend jan van de kerk	
	River Training Engineer	Bert te Slaa	Bert te Slaa	
	Sociologist/Resettlement Specialist	Dr. Salim Zaman	Dr. Salim Zaman	
	Quantity Surveyor - 1	Barbara Hellet	Mr. Rainier Manansala Dela Cruz	
	Construction Resident Engineer - 1	Trevor Morish Hale	Trevor Morish Hale	
	Construction Resident Engineer - 2	Gerard Pichel	GM Akram Hossain	
	Contract Management Specialist	Rob Brouwer	Rob Brouwer	
	Procurement Specialist	Barbara Hellet	Barbara Hellet	
	Environmental Specialist	Henk Blok	Henk Blok	
	Morphological Modeler	Henrik Rene Jensen	Henrik Rene Jensen	
	Environmental Specialist	Anders Malgrem Hansen	Anders Malgrem Hansen	
B. International	Quantity Surveyor - 2	Andrew Cook	Andrew Cook	
	Sociologist/Resettlement Specialist	Roy Timmer	Dr. Salim Zaman	

Bangladesh Water Development Board (BWDB)
Coastal Embankment Improvement Project, Phase-1 (CEIP-1)

Description of Staffs	Position	Original Staff	Current Staff	Remarks
Non-Key Staff	Geo-Technical Engineer	Joost van der Schrier	Joost van der Schrier	
	Estuary and River Morphology Modeler	Bo Brahtz Christensen	Bo Brahtz Christensen	
	River and Coastal Expert	Ranjit Galappatti	Ranjit Galappatti	
A. National Key Staff	Deputy Team Leader	Md. Habibur Rahman	Md. Habibur Rahman	
	Deputy Resident Engineer - 1	Mazibur Rahman Khan	Mr. A.K.M. Sayeed Uddin	
	Deputy Resident Engineer - 2	Md. Gulzer Hossain	Mr. Mohammad Ali	
	Re-settlement Specialist/Sociologist	Kh. Khairul Matin	Md. Zainal Abedin	
	Design Engineer	Md. Anwar Hossain Bhuiyan	Md. Anwar Hossain Bhuiyan	
A. National Non-Key Staff	Geo-Technical Engineer	Md. Nurul Islam	Md. Nurul Islam	
	Design Engineer	Mr. Mahbubur Rahman	Mr. Mahbubur Rahman	
	Environmentalist	Sheikh Muhammad Abdur Rashid	Sheikh Muhammad Abdur Rashid	
	Sociologist/Resettlement Specialist	Md. Ferdous Rahman	Md. Ferdous Rahman	
	Geographical Information System Expert	Md. Monirul Haque	Md. Monirul Haque	
	Procurement Specialist	Md. Humayun Kabir	Md. Humayun Kabir	
	Senior Estimator - 1	Md. Ansar Ali Mia	Md. Ansar Ali Mia	
	Senior Estimator - 2	Md. Nazrul Islam	Md. Nazrul Islam	
	Survey Engineer - 1	Pankaj Kumar Moitra	Pankaj Kumar Moitra	
	Survey Engineer - 2	Md. Amirul Islam	Md. Amirul Islam	
	Survey Engineer - 3	ABM Anwar Haidar	Abu Taiub Mia	
	Junior Design Engineer - 1	Ms. Selina Akhter	Ms. Selina Akhter	
	Junior Design Engineer - 2	Ms. Shaikh Naureen Laila	Ms. Selina Akhter	N/A
	Auto CAD Specialist - 1	Ms. Marjan Mallik	Md. Asadujjaman	
	Auto CAD Specialist - 2	Biprojit Paul	Ms. Nahid Farjana	
	River and Coastal Expert	Md.Zahirul Haque Khan	Md.Zahirul Haque Khan	
	Construction Supervision Engineer -1	Md. Mukhlesur Rahman	S.M. Saiful Islam	
	Construction Supervision Engineer - 2	Shyamal Kumar Dutta	Shyamal Kumar Dutta	
	Construction Supervision Engineer - 3	SK Golam Quader	Md. Mainul Islam	N/A
	Construction Supervision Engineer - 4	Abdul Jailil	AKM Mazibur Rahman	
	Quality Control Specialist - 1	Md. Abdur Razzaque Khan	Md. Delowar Hossain	
	Quality Control Specialist - 2	Md. Sekendar Ali	Md. Rafiqul Alam	
	Procurement / Contract Management Specialist	Md. Tafazzal Ali	Md. Aminur Rahman	
	Environmental Specialist	Dr. Quazi Alamgir Kabir	Abu Bakr Siddique	
	Resettlement Specialist/Sociologist	Md. Mustafizur Rahman	Md. Mustafizur Rahman	N/A
	Land Acquisition Officer	Benu Gopal Dey	Kh. Mahabub Alam	
	Geo-Technical and Foundation Specialist	Mizanur Rahman	Ashraf Ul Abedin	N/A
	Mechanical Engineer - 1	Monojit Kumar Bagchi	Monojit Kumar Bagchi	N/A
	Mechanical Engineer - 2	Md. Rashidul Islam	Md. Rashidul Islam	
	Agronomist	Dr. Santosh Kumer Sarker	Dr. Santosh Kumer Sarker	N/A
Fisheries Expert	Md. Mokammel Hossain	Md. Mokammel Hossain	N/A	
Senior Estimator - 2	Md. Nazrul Islam	Md. Nazrul Islam	N/A	
Economist	Md. Aminul Islam	Md. Aminul Islam		
Construction Supervision Engineer - 5	Md. Sadiqul Islam	Md. Sadiqul Islam		
Construction Supervision Engineer - 6	Md. Ghiasuddin Ahmad	Md. Ghiasuddin Ahmad		
Quality Control Specialist - 3	Md. Ali Jinnah	Md. Ali Jinnah		
Quality Control Specialist - 4	Md. Harun Ur Rashid	Md. Harun Ur Rashid		
A. Others Staffs	Office Manager	Md. Shahadat Hossain	Md. Shahadat Hossain	
	Office Manager (Khulna)	Jakir Hossen	Md. Mizanur Rahman	
	Office Manager (Patuakhali)	Mehede Hasan	Mehede Hasan	
	Accounts Officer	Md. Fazlul Karim Khan	Md. Fazlul Karim Khan	
	Accounts Officer	Md. Badarudduza	Md. Badarudduza	
	Office Secretary	Mahmuda Islam	Mahmuda Islam	
	Field Engineer	Md. Hasibur Rahman	Md. Hasibur Rahman	
	Field Engineer	Md. Lakidul Islam	Md. Lakidul Islam	
	Field Engineer	Md. Samsul Alam -1	Md. Samsul Alam	
	Field Engineer	Md. Jamal Uddin	Md. Jamal Uddin	
	Field Engineer	Khandaker Shamim Ahmed	Khandaker Shamim Ahmed	
	Field Engineer	Md. Monirul Islam	Md. Monirul Islam	
	Field Engineer	Md. Shohel Rana	Md. Shohel Rana	
	Field Engineer	Md. Abdulla Al Mamun	Md. Abdulla Al Mamun	

Bangladesh Water Development Board (BWDB)
Coastal Embankment Improvement Project, Phase-1 (CEIP-1)

Description of Staffs	Position	Original Staff	Current Staff	Remarks
	Field Engineer	Md. Mizanur Rahman	Md. Mizanur Rahman	
	Field Engineer	Joy Prokash Mondal	Joy Prokash Mondal	
	Field Engineer	Md. Rakibul Islam Nahid	Md. Rakibul Islam Nahid	
	Field Engineer	Md. Lutfor Rahman	Md. Lutfor Rahman	
	Field Engineer	Sufia Parvin	Sufia Parvin	
	Field Engineer	Kamrul Hasan	Kamrul Hasan	
	Field Engineer	Goutom Kumar Bosu	Goutom Kumar Bosu	
	Field Engineer	Mst. Mousumi Khatun	Mst. Mousumi Khatun	
	Field Engineer	Noor A Alam	Noor A Alam	
	Lab Technician	Md. Aminur Rahman	Md. Aminur Rahman	
	Lab Technician	Md. Rubayat Hossain	Md. Rubayat Hossain	
	Computer Operator	Md. Abdulla Al Mamun	Md. Abdulla Al Mamun	
	Computer Operator	Md. Delowar Hossain	Md. Delowar Hossain	
	Computer Operator (Khulna)	Hosnewara Khatun	Hosnewara Khatun	
	Computer Operator	Md. Bellal Hossain	Md. Bellal Hossain	
	Computer Operator	Md. Jakaria Islam	Md. Jakaria Islam	
	Office Peon	Md. Jahangir Alam	Md. Jahangir Alam	
	Office Peon	Md. Gaffar Sarker	Md. Gaffar Sarker	
	Office Peon (Khulna)	Md. Sojib Hossen	Md. Sojib Hossen	
	Office Peon (Patuakhali)	Md. Rownaquul Islam	Md. Rownaquul Islam	
	Office Peon (Patuakhali)	Md. Babul Akhther	Md. Babul Akhther	
	Messenger	Sheikh Rabiul Islam	Sheikh Rabiul Islam	
	Cleaner/ Chowkidar	Md. Shohidul Islam	Md. Shohidul Islam	
	Cleaner/ Chowkidar	Nargis Begum	Nargis Begum	
	Chowkidar (Khulna)	Ariful Islam	Ariful Islam	

3.7.2 Monthly Tentative Forecast of Payment for DDCS & PMS Consultants:

Table 3-58: Tentative forecast of payment for DDCS & PMS Consultants for FY 2020-2021

Invoice No.	Invoice Month	Submission Month	Projected Value of Invoice (BDT)/(EURO)	Actual Value of Invoice (BDT)/(EURO)	Remarks
Local Currency					
LC-34	July-August, 20	September, 20	20,250,000.00	46,473.40 (Euro)	
LC-35	September- October,20	November, 20	25,000,000.00		
LC-36	Nov-Dec, 20	January, 21	25,000,000.00		
LC-37	January - February 21	March, 21	25,000,000.00		
LC-38	March-April 21	May, 21	22,000,000.00		
LC-39	May-June 21	June, 21	21,500,000.00		
Total			138,750,000.00		
Foreign Currency					
LC-34	July-August, 20	September, 20	85,000.00		
LC-35	September- October,20	November, 20	91,700.00		
LC-36	Nov-Dec, 20	January, 21	118,000.00		
LC-37	January - February 21	March, 21	91,700.00		
LC-38	March-April 21	May, 21	118,000.00		
LC-39	May-June 21	June, 21	91,700.00		
Total			596,100.00		

3.7.3 Finance (Invoices) RHDHV/DDCS & PMS Consultants

Table 3-59: Overview of Consultants Invoices since Project Inception

SI No. of Invoices	Payment in EURO			Payment in BDT		
	Amount invoiced	Date submitted	Date paid	Amount invoiced	Date submitted	Date paid
Advance Payment	481,134.90	30-Dec-14	1-Apr-15	59,249,809.60	30-Dec-14	1-Apr-15
Invoice No 1	50,908.14	25-May-15	11-Jun-15	1,119,426.94	15-June-15	16-Jun-15
Invoice No 2	129,241.61	25-May-15	11-Jun-15	5,952,195.13	17-June-15	16-Jun-15
Invoice No 3 (Part)	60,000.00	21-June-15	22-Jun-15	7,967,524.20	30-Jun-15	30-Jun-15
Invoice No 3 (Part)	70,282.49	21-June-15	06-Oct-15	33,150,070.88	30-Jun-15	27-Sep-15
Invoice No 4	206,972.03	27-Sep-15	02-Dec-15	14,332,732.78	27-Sep-15	29-Nov-15
Invoice No 5	169,555.53	15-Nov-15	10-Dec-15	25,991,948.77	30-Nov-15	10-Jan-16
Invoice No 6	74,062.24	17-Jan-16	04-Feb-16	14,590,698.64	03-Jan-16	27-Jun-16
Invoice No 7	201,749.51	01-June-16	30-Jun-16	15,016,503.44	19-June-16	30-Jun-16
Invoice No 8	140,967.65	01-June-16	30-Jun-16	692,718.66	19-June-16	30-Jun-16
	0.00			36,351,389.86	19-June-16	10-Nov-16 (Partly Paid)
Invoice No 9	153,881.30	30-June-16	30-Jun-16	19,138,626.07	27-Nov-16	02-Mar-17
Invoice No 10	243,824.28 ¹	23-Oct-16	09-Nov-16	15,095,311.81	27-Nov-16	02-Mar-17
Invoice No 11	224,255.11	06-Nov-16	1-Jun-17	15,623,144.38	07-Dec-16	18-May-17
Invoice No 12	211,748.62	15-Jan-17	1-Jun-17	51,335,041.98	15-Jan-17	18-May-17
Invoice No 13	149,954.66	10-Apr-17	1-Jun-17	25,796,446.77	16-Mar-17	18-May-17
Invoice No 14	51,073.50	3-May-17	18-06-17	9,847,754.23	1 Jun-17	29-Jun-17
Invoice No 15	359,744.20	16-Oct-17	10-Dec-17	18,863,496.23	29-Jun-17	29-Jun-17 (Partly Payment)
	0.00	16-Oct-17	10-Dec-17	3,123,876.54	10-Dec-17	10-Dec-17 (Partly Payment)
Invoice No. 16	82,732.65	26-Oct-17	10-Dec-17	28,318,643.89	10-Dec-17	29-Jan-18
Invoice No. 17	129,562.33	22-Nov-17	03-Dec-17	1,597,5427.00	10-Dec-17	29-Jan-18
Invoice No. 18	216,541.94	25-Feb-18	30-Apr-18	18284749.64	19-Apr-18	30-Apr-18
Invoice No. 19	126,541.94	15-Apr-18	30-Apr-18	25067376.46	19-Apr-18	30-Apr-18
Invoice No. 20	90,204.56	4-Jun-18	9-Jun-18	36,031,005.53	27-May-18	9-Jun-18
Invoice No. 21	85,705.24	21-June-18	30-Jun-18	18,677,806.77	30-June-18	30-June-18
Invoice No. 22	135,163.94	10-Sep-18	23-Dec-18	20,437,707.45	10-Oct-18	09-Dec-18
Invoice No. 23	122,330.66	01-Jan-19	30-Mar-19	127,219,58.17	20-Dec-18	20-Feb-19
Invoice No. 24	94,865.43	01-Jan-19	25-Mar-19	12,123,246.79	11-Feb-19	25-Mar-19
Invoice No. 25	101,908.93	14-Mar-19	25-Mar-19	28,104,552.17	21-May-19	30-May-19
Invoice No. 26	102,016.32	26-Jun-19	27-Jun-19	14,008,004.31	27-Jun-19	27-Jun-19
Invoice No. 27	88,698.49	30-Jun-19	30-Jun-19	14,240,648.43	30-Jun-19	30-Jun-19
Invoice No. 28	24,002.59	19-Dec-19	20-Jan-20	37,413,649.93	19-Dec-19	20-Jan-20
Invoice No. 29	60,375.90	19-Dec-19	20-Jan-20	21,506,237.37	19-Dec-19	20-Jan-20
Invoice No. 30	199,141.45	24-Feb-20	25-Feb-20	19,736,470.06	27-Feb-20	25-Feb-20
Invoice No. 31	97400.49	18 Mar-20	30-Jun-20	28,623,021.06	08-May-20	17-May-20
Invoice No. 32	82,884.43	8-May-20	30-Jun-20	18,373,088.31	08-May-20	17-May-20
Invoice No. 33	67,391.39	30-Jun-20	30-Jun-20	18,132,800.03	30-Jun-20	30-Jun-20
Invoice No. 34	46,473.40	30-Nov-20				
Total Amount Invoiced =	2,950,718.17			748,420,429.28		

¹ Invoice no. 10 (Not full payment)

Annex 1: Updated Physical Site Works: Package-1& 2 Package-1 (weightage basis)

BoQ Item	Activity Name	Unit	Weightage	Weight (Partial)	Name of Work	Quantity as per VO No. 4	Actual Quantity	Percentage Completed	Weighted Percentage	Achieved Weightage	Status as of Nov 2020	Contract Value as per Variation No. 4 (BDT)	Cumulative Value of Work Executed (BDT)	Cumulative Expenditure (BDT)	Projection (BDT) during FY 2020-21
Item No. 1	General Mobilisation		7.52%					90.00%	6.772%	6.7723%	90.00%	496,465,529.00	446,818,976.10	460,322,085	36,143,444
Item No. 2	Embankment Construction/ Re-sectioning	Cum	21.96%			5,877,718	5,510,011	93.74%	20.586%	20.5857%	93.74%	1,448,823,605.00	1,358,185,949.14	1,290,473,034	217,738,554
Item No. 3	Drainage Channel Excavation/ Re-excavation	Cum	2.18%			1,517,116.65	1,260,988.65	83.12%	1.815%	1.8148%	83.12%	144,057,665.00	119,737,055.49	135,278,828	28,380,876
Item No. 4	Drainage Sluice Construction	No	9.89%							9.7288%	98.35%	668,068,356.80	657,192,621.45	695,748,862.99	77,171,378
				0.47%	Casting Block size 40cm x 40cm x 20cm.	106,373	99,268	93.32%	0.434%			30,694,992.88	28,644,798.13		
				0.34%	Casting Block size 30cm x 30cm x 30cm.	90,898	70,210	77.24%	0.259%			22,142,752.80	17,103,246.73		
				9.09%	Other Drainage Sluices Construction Works	615,230,611.12	611,444,577	99.38%	9.035%			615,230,611.12	611,444,576.59		
Item No. 5	Drainage Sluice Repair	No	0.13%							0.1221%	95.90%	8,401,731.00	8,057,240.44	7,287,711.03	2,589,063
				0.02%	Casting Block size 40cm x 40cm x 20cm.	3,747	3,497	93.32%	0.015%			1,081,234.32	1,009,016.00		
				0.02%	Casting Block size 30cm x 30cm x 30cm.	4,911	3,793	77.24%	0.014%			1,196,319.00	924,046.76		
				0.09%	Other Drainage Sluices Repair Works	6,124,178	6,124,178	100.00%	0.093%			6,124,177.68	6,124,177.68		
Item No. 6	Flushing Inlet Construction	No	5.70%							5.5979%	98.27%	378,908,707.59	372,382,572.76	308,535,583.78	31,563,300
				0.25%	Casting Block size 40cm x 40cm x 20cm.	56,323	52,561	93.32%	0.230%			16,252,564.00	15,167,014.92		
				0.28%	Casting Block size 30cm x 30cm x 30cm.	76,019	58,718	77.24%	0.217%			18,518,228.00	14,303,633.58		
				5.17%	Other Flushing Inlets Construction Works	344,137,916	342,911,924	99.64%	5.151%			344,137,915.59	342,911,924.27		
Item No. 7	Flushing Inlet Repair	No	1.25%							1.2025%	96.33%	82,361,662.08	79,337,005.98	24,398,080.38	32,915,000
				0.08%	Casting Block size 40cm x 40cm x 20cm.	17,425	16,261	93.32%	0.071%			5,028,158.00	4,692,314.85		
				0.13%	Casting Block size 30cm x 30cm x 30cm.	33,966	26,236	77.24%	0.097%			8,274,117.00	6,390,996.90		
				1.05%	Other Flushing Inlets Repair Works	69,059,387	68,253,694	98.83%	1.035%			69,059,387.08	68,253,694.23		
Item No. 8	Embankment Slope Protection Work	Km	21.68%							17.8613%	82.38%	1,430,472,110.00	1,178,435,703.41	1,332,743,539.47	386,431,539
				6.08%	Casting Block size 40cm x 40cm x 40cm.	729,950	615,248	84.29%	5.121%			400,844,743.00	337,857,527.01		
				9.61%	Casting Block size 40cm x 40cm x 20cm.	2,310,203	1,751,597	75.82%	7.289%			634,312,437.71	480,935,959.13		
				1.52%	Casting Block size 40cm x 40cm x 30cm.	222,844	160,947	72.22%	1.101%			100,560,583.44	72,629,051.35		
				4.47%	Other Embankment Slope Works	294,754,345.85	287,013,165.92	97.37%	4.350%			294,754,345.85	287,013,165.92		
Item No. 9	River Bank Protection Work	Km	22.72%							20.4430%	89.98%	1,498,882,474.37	1,348,768,570.78	1,408,814,494.91	181,592,001
				11.12%	Casting Block size 40cm x 40cm x 40cm.	1,335,844	1,125,935	84.29%	9.371%			733,565,236.88	618,295,589.90		
				1.17%	Casting Block size 40cm x 40cm x 20cm.	282,163	213,936	75.82%	0.890%			77,473,494.91	58,740,436.68		
				8.27%	Casting Block size 30cm x 30cm x 30cm.	2,110,963	2,110,807	99.99%	8.266%			545,430,610.37	545,390,303.09		
				0.03%	Casting Block size 40cm x 40cm x 30cm.	4,800	3,467	72.22%	0.024%			2,166,048.00	1,564,410.29		
				2.13%	Other Bank Protection Works	140,247,084.22	124,777,830.83	88.97%	1.891%			140,247,084.22	124,777,830.83		
Item No. 10	Dismantling Work	Km	2.03%			133,991,406	73,695,273.30	55.00%	1.117%	1.1170%	55.00%	133,991,406.00	73,695,273.30	21,629,597.30	24,375,000
Item No. 11	Closure Dam Construction	Km	2.77%							2.7421%	98.90%	182,925,081.00	180,912,905.10	66,543,311.66	116,381,769
				0.69%	Foundation Construction of the Closure	45,731,270	45,731,270.00	100.00%	0.693%			45,731,270.00	45,731,270.00		
				0.55%	Closing of the closure	36,585,016	36,585,016.00	100.00%	0.555%			36,585,016.00	36,585,016.00		
				1.52%	Final Protection Work of the Closure	100,608,795	98,596,619.10	98.00%	1.494%			100,608,795.00	98,596,619.10		
	Schedule of Day work		0.36%			23,712,392	18,993,034	80.10%	0.288%	0.2879%	80.10%	23,712,392.00	18,993,033.50	3,231,892	20,480,500
	Environmental Mitigation Works		0.91%			60,200,000	56,491,360	93.84%	0.856%	0.8562%	93.84%	60,200,000.00	56,491,359.67	55,791,359.67	4,408,640
	Emergency Works		0.89%			58,913,141	58,913,141	100.00%	0.893%	0.8929%	100.00%	58,913,141	58,913,141.00	51,931,697.94	95,990,510
	Physical and Price Contingencies		0.00%			241,086,859	304,075,783	126.13%	0.000%			241,086,859	304,075,783.40	21,800,153.14	
	Temporary Savings		0.00%			111,842,485	-	0.00%	0.000%			111,842,485	0.00		
	Estimated Adjustment in VAT (BDT)											85,164,872			
	Estimated Adjustment in IT (BDT)											189,384,811			
			100.00%							90.02%	90.02%	7,243,662,887.41	6,261,997,191.53	5,884,530,230.36	1,256,161,575

Bangladesh Water Development Board (BWDB)
Coastal Embankment Improvement Project, Phase-1 (CEIP-1)

Package-2

BoQ Item	Activity Name	Unit	Weightage	Weight (Partial)	Name of Work	Quantity as per VO No. 01	Actual Quantity of work executed	Percentage Completed	Weighted Percentage	Achieved Weightage	Status on Nov 2020	Value (BDT) as per VO No. 01	Cumulative Value of Work Executed (BDT)	Cumulative Expenditure (BDT)	Projection (BDT) during FY 2020-21
Item No. 1	General Mobilization		1.17%					55.73%	0.65%	0.651%	55.73%	114,147,100.00	63,611,301.59	61,447,088.05	15,000,000.00
Item No. 2	Embankment Construction/ Re-sectioning	Cum	17.98%			7,028,144	1,627,385	23.16%	4.16%	4.162%	23.16%	1,757,533,176.00	406,961,372.39	299,947,547.02	548,869,671.77
Item No. 3	Drainage Channel Excavation/ Re-excavation	Cum	1.96%			1,196,248.73	349,860.58	29.25%	0.57%	0.574%	29.25%	191,966,386.45	56,143,400.53	36,046,602.59	47,929,846.32
Item No. 4	Drainage Sluice Construction	No	16.00%							9.479%	59.25%	1,564,264,329.54	926,816,792.61	942,623,176.79	505,830,933.27
				0.93%	Casting Block size 40cm x 40cm x 40cm.	90,872	44,236	48.68%	0.45%			90,450,353.92	44,030,944.80		
				0.44%	Casting Block size 30cm x 30cm x 30cm.	177,079	66,149	37.36%	0.16%			43,030,197.00	16,074,266.07		
				14.63%	Other Drainage Sluices Construction Works	1,430,783,778	866,711,581	60.58%	8.86%			1,430,783,778.62	866,711,581.74		
Item No. 5	Drainage Sluice Repair	No	0.19%							0.066%	35.25%	18,234,536.00	6,427,272.59	607,065.34	7,628,722.55
				0.03%	Casting Block size 40cm x 40cm x 20cm.	12,365	7,731	62.52%	0.02%			3,326,185.00	2,079,597.19		
				0.05%	Casting Block size 30cm x 30cm x 30cm.	20,000	7,471	37.36%	0.02%			4,860,000.00	1,815,490.95		
				0.10%	Other Drainage Sluices Repair Works	10,048,351	2,532,184	25.20%	0.03%			10,048,351.00	2,532,184.45		
Item No. 6	Flushing Inlet Construction	No	8.97%							3.422%	38.14%	877,089,164.92	334,561,790.22	231,158,149.63	213,143,463.72
				0.68%	Casting Block size 40cm x 40cm x 40cm.	67,196	32,711	48.68%	0.33%			66,884,210.56	32,559,021.12		
				0.29%	Casting Block size 30cm x 30cm x 30cm.	118,648	44,322	37.36%	0.11%			28,831,464.00	10,770,218.49		
				7.99%	Other Flushing Inlets Construction Works	781,373,490	291,232,551	37.27%	2.98%			781,373,490.36	291,232,550.61		
Item No. 7	Flushing Inlet Repair	No	0.17%							0.054%	31.91%	16,495,126.00	5,263,992.42	3,765,458.55	48,323,905.91
				0.02%	Casting Block size 40cm x 40cm x 20cm.	6,390	3,995	62.52%	0.01%			1,718,910.00	1,074,696.81		
				0.05%	Casting Block size 30cm x 30cm x 30cm.	21,000	7,845	37.36%	0.02%			5,103,000.00	1,906,265.49		
				0.10%	Other Flushing Inlets Repair Works	9,673,216	2,283,030	23.60%	0.02%			9,673,216.00	2,283,030.12		
Item No. 8	Embankment Slope Protection Work	Km	13.49%							5.682%	42.12%	1,318,889,277.05	555,512,251.47	446,909,489.83	731,727,253.94
				3.67%	i) CC Block: 40cm x 40cm x 30cm.	862,037	290,957	33.75%	1.24%			358,607,392.00	121,037,997.75		
				1.83%	ii) CC Block: 40cm x 40cm x 40cm.	321,340	246,920	76.84%	1.40%			178,665,040.00	137,287,413.72		
				1.75%	iv) CC Block: 60cm x 60cm x 40cm.	85,910	39,332	45.78%	0.80%			171,283,062.50	78,418,175.00		
				3.16%	v) CC Block: 60cm x 60cm x 60cm.	101,059	42,743	42.30%	1.34%			309,207,190.53	130,779,474.81		
				3.08%	Other Embankment Slope Works	301,126,592.02	87,989,190.19	29.22%	0.90%			301,126,592.02	87,989,190.19		
Item No. 9	River Bank Protection Work	Km	37.18%							28.467%	76.57%	4,050,125,322.64	3,101,702,366.40	2,993,804,320.55	479,294,923.59
				32.78%	Casting Block size 40cm x 40cm x 40cm.	5,763,564	4,428,761	76.84%	25.19%			3,560,345,080.96	2,735,793,013.09		
				0.67%	Casting Block size 40cm x 40cm x 30cm.	158,497	53,496	33.75%	0.23%			73,242,624.00	24,721,020.14		
				3.73%	Other Bank Protection Works	364,564,708.15	298,617,027.21	81.91%	3.05%			416,537,617.67	341,188,333.18		
Item No. 10	Dismantling Work of sluices and road	Km	0.59%							0.087%	14.76%	57,489,951.02	8,487,726.05	9,660,706.33	1,920,000.00
				0.385%	Dismantling Works of existing roads	37,628,302	4,515,396	12.00%	0.05%			37,628,301.90	4,515,396.23		
				0.203%	Dismantling Works of existing Sluices	19,861,649	3,972,330	20.00%	0.04063%			19,861,649.12	3,972,329.82		
Item No. 11	Construction of Khal Crossing Closures	Km	1.03%			8	-	0.00%	0.00%	0.000%	0.00%	101,123,200.00	0.00		63,202,000.00
Item No. 12	Construction of Road Pavement over Embankment	Km	0.00%			-	-	0.00%	0.00%	0.000%	0	0.00	0.00		0.00
Item No. 13	Construction of RCC Flood Wall	Km	0.00%			-	-	0.00%	0.00%	0.000%		0.00	0.00		0.00
	Schedule of Day work		0.52%			51,240,887	-	0.00%	0.00%	0.000%	0.00%	51,240,887.20	0.00		4,050,000.00
	Environmental Mitigation Works		0.66%			64,354,491	14,651,755	22.77%	0.15%	0.150%	22.77%	64,364,491.00	14,654,031.73	2,219,773.03	1,500,000.00
	Emergency Works (Charge to Physical Contingencies)		0.09%			9,212,768	9,212,768	100.00%	0.09%	0.094%	100.00%	9,212,767.58	9,212,767.58	24,535,573.39	
	Physical and Price Contingencies					490,787,232	-	0.00%	0.00%	0.000%		490,787,232.42	0.00	0.00	5,000,000.00
	Temporary Savings											216,601,686.83			
	Estimated Adjustment in VAT (BDT)											243,531,659.13			
	Estimated Adjustment in IT (BDT)											344,772,983.21			
Total			100.00%							52.89%	52.89%	11,487,869,276.99	5,489,355,065.58	5,052,724,951.10	2,673,420,721.06

Annex 3: Labour Influx Report

Initial information on labour influx risks, requirements and implication for work package W-01 under CEIP-1

1. PROJECT DATA		
1.1	Name of Project	Coastal Embankment Improvement Project - Phase I (P128276)
1.2	Contract Package	Package-1
1.3	Date of Commencement	January 2016
1.4	Date of Completion	June 2021
1.5	Location	Polder-32 and Polder-33 under Khulna district; & Polder-35/1; Polder-35/3 under Bagerhat District
1.6	Name and Contact Information (email/phone) of Contractor	CHWE, mainland China
1.7	Name and Contact Information (email/phone) of all sub-Contractors	Project Manager Mr. Sun Huaxin; No sub-contractors; about 56 Chinese and skilled workers influx; 01 Indian worker; local labour and foremen about 610 persons;
1.8	Type of Works (single site, linear, clustered and construction duration)	Civil engineering/hydraulic works: earthen embankment; water control sluices; river bank protection works; embankment slope protection works; closure dam; offices and site buildings; excavation of sediment internal channels (khals); social re-afforestation; single and localized sites, stand-alone site for construction of one structure or one stretch of embankment etc; These are the standard engineering interventions in a typical coastal polder in Bangladesh, since 'time immemorial'; no rocket science; a lot of manual labour work activities, for men and women both;

2. INITIAL SCREENING LABOR INFLUX REQUIREMENTS AND IMPLICATIONS		
2.1	Will the project potentially involve an influx of migrant workers? If yes, are there also foreign labourers mobilized on site?	Yes, there are Migrant workers' influx at Project area, relatively small numbers and scattered all over the many construction sites; foreign labourers yes, Chinese & Indian, around 56 persons including middle technicians and Master of Science level engineers; The mobilization of foreign worker started in November 2015 and on ward.
2.2	Is the influx of non-local workforce significant for the local community?	Not significant because there are many stand-alone construction sites and the number of Chinese/foreign workers per stand-alone site is about 3 to 5 Chinese men; this is not disruptive for the social cohesion of the local site; local stand-alone construction sites are mostly far away from community centres (rural setting, remote sites; sluices are not located inside a community); In the camp site, there have a separate place for their living, dining. Also police from local Thana/authority provide the security for the safety of Chinese workers. There have two or three local translator; if any problem arises they will arrange communication with local people. Even now there is no complain from local people, mentioned that in camp site also have a register to note down to take proper action within appropriate time.

2. INITIAL SCREENING LABOR INFLUX REQUIREMENTS AND IMPLICATIONS		
		At least certain percentage of local people would have been mobilized in civil work that would be beneficial for the local people.
2.3	What are the opportunities for local laborers?	Of course there were opportunities for local worker in civil work. Local residents are poor people with virtually no mobility or transport facilities and are employed in agriculture, aquaculture and civil construction works such as road, buildings etc. in 'urban' areas, mostly intermittent job contracts. There is some small business such as small shops, chicken and duck breeding/farm, aquaculture, and motorbike repair workshops etc which do not employ many people; e.g. Polder-35/1 is located 100 km away from the city of Khulna, hence not much influx from Khulna to Polder-35/1; due to few numbers of small rudimentary road tracks, there is hardly any economic traffic to the 4 Polders; one needs to cross many rivers with (small) ferries; labour market is non-existent for local laborers; Recently for polder-32, 206 local workers engaged for construction workers; P-33, 80 local workers; P-35/1, 207 local workers; P-35/3. 70 local workers. There are no women because, for heavy civil work women are not suitable. By negotiating we fixed the salary, so there is no unsatisfactory and no complain.
2.4	Frequency of outsider's visit	Chinese labourers are generally permanently stationed and working; they live together inside a fenced compound, with professional security guards; Non-local labours are regular, but they have the seasonal vacation during rainy season.
2.5	Environmental sensitivity of the project site	Refer to the four approved EIA Reports of the 4 Polders; in general, the close location of the border lines of the Sundarbans mangrove forest prompt the Chinese Contractor to take care/be alerted of the possible negative impacts on the water, noise, environment, biodiversity of the Sundarbans;
2.6	Community experience with similar projects?	Much community experience yes as all 139 coastal polders were built back in the 1970s and 1980s and had undergone many subsequent small and big interventions, emergency works, repair and recovery after huge flood disaster events etc.; local labourers are fully familiar with similar types of civil engineering works; And also familiar with the similar movement of non-local labour because in coast region in different time different improvement work have done throughout the specific period.

3. SOCIO-ECONOMIC CONSIDERATIONS		
3.1	How similar are local and migrant labour backgrounds? (cultural, religious and demographic considerations)	The background particularly cultural, religious and demographic point of view is dissimilar in many ways and similar in some ways. They have different language, ethnicity, belief system even political system but it does not create any problem to perform the job or pose any risk for the project. The migrant is few in number that does not make any imbalance in local social coherence. The main similarities imply that both groups come from same profession; There is no issue at all, because the non-local workers are busy in day time for work. Also the work site is located in different place from their residence. No negative impact on job market because this project makes the more opportunity of job for local people.

		Group means not like two separate parts. Both local and non-local workers are working as a part of the project as like a team work.
3.2	Are there increased competitions for resources (e.g. accommodation, water, food, fuel) with the local community?	Absolutely not;
3.3	Given local community characteristics any specific adverse impacts anticipated?	No adverse impact is anticipated at the moment;

4. LOCAL COMMUNITY (Please provide Polder wise description of Facilities)			
4.1	Size of Local Population	Bangladesh is highly densely populated country but the project area has lesser density. It is found from the RAP document that inside the Polder-32, 33, 35/1 and 35/3 the total population amounts to 38397, 62305, 99182 and 33075 respectively.	
4.2	Working age population and capacity (education, skills, experience)	The labour force (age between 15 and 59 year), the actual number of people available for work is 61%. The labour force includes both the employed and the unemployed. According to BBS, 30% of the people fall in the age group 1-15 year. The literacy rate in the project area roams around 58% whereas the national figure is 51.8%. The livelihood of 66.1% of people depends on agriculture activities;	
4.3	Working age population capacity	<i>Education</i>	<i>Skill</i>
		No information is available	No information
4.4	Local capacity for infrastructure, services, utilities, health (please provide a short brief)	Inside the 4 Polders, both earthen and pucca roads are available and there are waterways also. There are academic institution, market, religious institution, local government offices, providing necessary public services to the local people. Motor bikes play important role to communicate in project areas. Auto rickshaw is main transportation vehicle;	
		No there is no impact of these facility due to the inflow of chines people.	
4.5	Availability of accommodation, food, water (please provide a short brief)	Contractor provides adequate accommodation, water and food, protective sheds etc to their workers; Yes these facilities are easily available for rent and consumption	
4.6	Are there any security considerations?	Not from the local governments; Contractor is now paying for the security force mainly in work site cum residential sites.	
4.7	Are there any marginalized, vulnerable, ethnic, indigenous- communities?	Some marginalized and vulnerable people are in the project side like other places of the country but there are no ethnic and indigenous groups.	

5. MAINTENANCE OF OTHER LABOR RECORDS		
5.1	Is a copy of photo ID of each labourer kept with the Contractor/ Sub-contractor?	Yes. NID for local workers and visa copy for chinese workers; no sub-contractors;
5.2	Is contact information of labour's next-of-kin kept for each labourer?	Yes. Family members are mostly close-by. Chinese contractor recruits mainly from the locality;

6. LABOR PROFILE (Please provide Polder wise information)						
<i>This data is to be collected for each Polder where civil works has commenced, and cover the regular labour, temporary labour, labour hired through sub-contractors or labour contractors / groups.</i>						
6.1	Number of laborers by sex	<i>Male</i>		<i>Female</i>	<i>Total</i>	
		182		3	185	
6.2	Number of laborers by skill	<i>Skilled</i>	<i>Semi-skilled</i>	<i>Unskilled</i>	<i>Total</i>	
		113	58	14	185	
6.3	Number of laborers by origin	<i>Local (same or adjoining district)</i>	<i>Other districts</i>	<i>Other Country</i>	<i>Total</i>	
		119	48	18	185	
6.4	Number of laborers by age	<i>18-25</i>		<i>25-50</i>	<i>Above 50</i>	<i>Total</i>
		87		56	42	185
6.5	Source of labour	<i>Contractor</i>	<i>Subcontractor</i>	<i>Independent</i>	<i>Other</i>	<i>Total</i>
		185	0	0	0	185

7. FACILITIES (Please provide Polder wise description of Facilities)					
7.1	Details of labour camps	Number	Permanent/Temp.	Location	Distance from nearest village/habitation
		2	<i>Permanent</i>	Every CC blocks yard and every work site	Almost within 100m
		4	<i>Temporary</i>		
7.2	Type of housing in labour camp on leased land (temporary shelters / kuchha /pukka)	Work site have temporary shelter but cc block yard has pukka house			
7.3	Is there any housing on public land like roadsides, open fields and other spaces?	No. Only housing exist inside the constructional premises.			
7.4	Is there any housing in rented accommodation in residential areas? If so, who is it rented by?	Yes, for the Chinese and Bangladeshi senior staff. Contractor rents the buildings themselves			
7.5	How many laborers have families on/near worksite?	The migrant workers do not live with their family. Sometime their family member visit here for very short time. The local worker mostly live with their family			
7.6	Likelihood of family members accompanying (visiting)	They hardly visit the project side. Labourers have family homes close by; daily transport is done by motorbikes or by vehicles of Contractor			
7.7	Is drinking water available on site and at the campsite?	Yes			
7.8	Are latrines and urinals provided on site and at the campsite?	Yes			
7.9	Are First Aid facilities provided on site?	Yes			

7.10	Does a doctor visit the worksite / campsite regularly?	Yes
7.11	Is there a tie-up with a hospital or dispensary near the worksite / campsite	Yes
7.12	Is there a facility for cooking / canteen facility for all labour?	Yes
7.13	Are leisure activities / facilities available for all labour	Yes
7.14	Is transport to and from the worksite provided to labour?	Yes, for migrant labourer but no provision for unskilled local labourer.

8. SUPERVISION BY LABOR OFFICIALS		
8.1	Has the worksite / campsite been inspected by a labour official?	In 20-22 November, 2017 and 04-06 February, 2018 WB team visited the work area of CEIP-1,
8.2	How many times has the worksite / campsite been inspected by a labour official since commencement of work?	Six times since commencement from WB. From the part of PMU and BEDB, visited the worksite frequently, as per the need basis.
8.3	What documents were inspected by labour officials?	Accident /injury register, salary sheet/record
8.4	What documents were maintained and which ones were not?	Safety training record, accident register, safety guideline document, compliance register, GRM system notice. Nothing missing, if anything required please give us the valuable suggestion. We will ensure it in work site.
8.5	What directions were given by labour officials?	About personal health and safety
8.6	What is the mode of compliance with such directions?	Action taken in field level as soon as possible
8.7	Are you facing any legal proceedings on labour issues in Labour Court/ Other?	None;

9. ACCIDENTS, EMERGENCIES AND INCIDENTS (Please provide Polder wise description of Facilities)		
9.1	What is the nature of accidents / emergencies usually occurring at a worksite like yours?	No accident so far has been taken place
9.2	Is a functioning First Aid available at the campsite / worksite?	Yes
9.3	Is functioning fire-fighting equipment available at the campsite / worksite?	Yes
9.4	Which is the nearest doctor / clinic / dispensary?	Within some kilometres, alert by mobile phone of which the number is known to all Chinese people (Chinese medical doctor available); doctor covers the four Polders

9. ACCIDENTS, EMERGENCIES AND INCIDENTS (Please provide Polder wise description of Facilities)		
9.5	Which is the nearest hospital?	The nearest hospital is situated at Upazila head quarter. But there some clinic or satellite clinic inside the polder. If any worker required critical services then he/she refer to Khulna or Dhaka. The contractor have own car for every camp site and CC block manufacturing site to transport he/she to Khulna or Dhaka.
9.6	Which is the nearest Police Station?	In any Polder, there is Police office close-by, within 10 km range. On the other hand, a team of 2-3 nos. police available in work camp site and cc block manufacturing site cum residential site. If required they will help us. But even no situations arise to do this.
9.7	Are details of nearest doctor / clinic / dispensary / hospital / Police station available and prominently displayed at worksite / campsite?	Yes
9.8	What is the system of informing next of kin?	For the migrant worker, there is focal person to deal with the issue. The contact numbers of all workers are well documented. For the local worker, the system is same. Bengali senior staff employed by the Chinese contractor.
9.9	What is your familiarity with accident reporting procedures?	Chinese Contractor holds regular drills on procedures and protocols to enact in case of accidents
9.10	What is your familiarity with police reporting procedures?	We are well familiar to local police reporting system and we have their contact number and relation. So far, no such incident whereby Police is to be called upon. It is worthy to mention that Contractor site camps are secured by police protection permanently.
9.11	Is there any mechanism to address the work place Sexual Harassment of Women at the project sites?	Yes (sanctions are known to Chinese workers and their bosses). Mechanism is there. We have gender policy. There is complaint system to mitigate sexual harassment. Finally, legal step can be applied where necessary;

Initial information on labour influx risks, requirements and implication for work package W-02 under CEIP-1

10. PROJECT DATA		
1.1	Name of Project	Coastal Embankment Improvement Project - Phase I (CEIP-1)
1.2	Contract Package	Package-2
1.3	Date of Commencement	12 th July, 2017
1.4	Date of Completion	30 th June, 2022
1.5	Location	Polder-39/2C, Polder-40/2, Polder-41/1, Polder-43/2C, Polder-47/2 & Polder-48
1.6	Name and Contact Information (email/phone) of Contractor	Chongqing International Construction Corporation cicobangladesh@gmail.com/+8801917264485
1.7	Name and Contact Information (email/phone) of all sub-Contractors	None
1.8	Type of Works (single site, linear, clustered and construction duration)	<ol style="list-style-type: none"> 1. Upgrading via new construction and re-sectioning of embankments with a length of about 209km; 2. Excavation and re-excavation of drainage channels in the Polders with a total length of about 188km; 3. Construction of 50 drainage sluices; 4. Repairing of 6 drainage sluices; 5. Construction of 73 flushing sluices; 6. Repairing of 8 flushing sluices; 7. Construction of embankment slope protection works with a total length of some 9.5km; 8. Construction of river bank protection works with a total length of 5.40 km; 9. Construction of 8 Khal Closing Closures with varying widths between 35m to 60m; 10. Dismantling of 36 drainage sluices, 70 flushing sluices and road pavement for about 50 km; 11. Construction of RCC Flood wall with a length of about 17km; 12. Construction of Road Pavement with a length of about 51km. <p>Construction duration: 42 months</p>

11. INITIAL SCREENING LABOR INFLUX REQUIREMENTS AND IMPLICATIONS		
2.1	Will the project potentially involves an influx of migrant workers? If yes, are there also foreign laborers mobilized on site?	Yes, scattering all over the construction sites. There are no foreign labours mobilized onsite.
2.2	Is the influx of non-local workforce significant for the local community?	Yes, these benefits are typically related to economic opportunities through employment and/or training by the project, or through selling goods and services. Other benefits include the provision of local infrastructure (e.g., access roads, power or water connection) which is developed for the project and which serves the community beyond the project duration.
2.3	What are the opportunities for local laborers?	It will bring more employment opportunities to the local labours. It will improve the education status because of workers' training.
2.4	Frequency of outsider's visit	Normal
2.5	Environmental sensitivity of the project site	Fuel supply for cooking and heating, fuel storage area, by-pass road construction, sanitation, water supply and construction work.
2.6	Community experience with similar projects?	Embankment construction, Bridge construction and road pavement construction

12. SOCIO-ECONOMIC CONSIDERATIONS		
3.1	How similar are local and migrant labour backgrounds? (cultural, religious and demographic considerations)	The labour no matter where they from are Bangladesh citizen. They almost have the same cultural and religious background. The demographics are shifted just from one region to another and there is no change on total demographics of Bangladesh.
3.2	Are there increased competitions for resources (e.g. accommodation, water, food, fuel) with the local community?	More water, electricity, medical services, transport, education and social services will be required with the execution of works.
3.3	Given local community characteristics any specific adverse impacts anticipated?	It will bring more influx of additional population and Increased pressure on accommodations and rents, Increase in traffic and related accidents

13. LOCAL COMMUNITY (Please provide Polder wise description of Facilities)			
4.1	Size of Local Population	Polder-39/2C: 84853, Polder-40/2: 41317, Polder 41/1: 41051, Polder-43/2C: 14851, Polder-47/2: 5411, Polder-48: 26260	
4.2	Working age population and capacity (education, skills, experience)	No information	
4.3	Working age population capacity	<i>Education</i>	<i>Skill</i>
		No information	No information
4.3	Working age population capacity	<i>Experience</i>	No information
		No information	No information
4.4	Local capacity for infrastructure, services, utilities, health (please provide a short brief)	The health centre and hospital are available in local place.	
4.5	Availability of accommodation, food, water (please provide a short brief)	Accommodation, water and food is available to the local community.	
4.6	Are there any security considerations?	Yes	
4.7	Are there any marginalized, vulnerable, ethnic, indigenous- communities?	No	

14. MAINTENANCE OF OTHER LABOR RECORDS		
5.1	Is a copy of photo ID of each labourer kept with the Contractor/ Sub-contractor?	Yes
5.2	Is contact information of labour's next-of-kin kept for each labourer?	No

15. LABOR PROFILE (Please provide Polder wise information)				
<i>This data is to be collected for each Polder where civil works has commenced, and cover the regular labour, temporary labour, labour hired through sub-contractors or labour contractors / groups.</i>				
6.1	Number of laborers by sex	<i>Male</i> 248	<i>Female</i> 1	<i>Total</i> 249
6.2	Number of laborers by skill	<i>Skilled</i> 69	<i>Semi-skilled</i> 55	<i>Unskilled</i> 125
6.3	Number of laborers by origin	<i>Local (same or adjoining district)</i> 209	<i>Other districts</i> 5	<i>Other Country</i> 35
6.4	Number of laborers by age	<i>18-25</i> 75	<i>25-50</i> 169	<i>Above 50</i> 5
6.5	Source of labour	<i>Contractor</i> 249	<i>Subcontractor</i>	<i>Independent</i> 0
				<i>Total</i> 249

16. FACILITIES (Please provide Polder wise description of Facilities)				
7.1	Details of labour camps	Number 6	Permanent/Temp. <i>Temporary</i>	Location Near the project site
				Distance from nearest village/habitation Within 1 km
7.2	Type of housing in labour camp on leased land (temporary shelters / kuchha / pukka)	Temporary shelter		
7.3	Is there any housing on public land like roadsides, open fields and other spaces?	Yes, there are housings on open field.		
7.4	Is there any housing in rented accommodation in residential areas? If so, who is it rented by?	Yes, it is rented by the Chinese Contractor as temporary shelter.		
7.5	How many laborers have families on/near worksite?	No information		
7.6	Likelihood of family members accompanying (visiting)	Not allowed		
7.7	Is drinking water available on site and at the campsite?	Yes		
7.8	Are latrines and urinals provided on site and at the campsite?	Yes		
7.9	Are First Aid facilities provided on site?	Yes		
7.10	Does a doctor visit the worksite / campsite regularly?	No, sometimes.		
7.11	Is there a tie-up with a hospital or dispensary near the worksite / campsite	Yes		
7.12	Is there a facility for cooking / canteen facility for all	No		

	labour?	
7.13	Are leisure activities / facilities available for all labour	Yes
7.14	Is transport to and from the worksite provided to labour?	Yes

17. SUPERVISION BY LABOR OFFICIALS		
8.1	Has the worksite / campsite been inspected by a labour official?	No
8.2	How many times has the worksite / campsite been inspected by a labour official since commencement of work?	None
8.3	What documents were inspected by labour officials?	None
8.4	What documents were maintained and which ones were not?	None
8.5	What directions were given by labour officials?	None
8.6	What is the mode of compliance with such directions?	None
8.7	Are you facing any legal proceedings on labour issues in Labour Court/ Other?	No

18. ACCIDENTS, EMERGENCIES AND INCIDENTS (Please provide Polder wise description of Facilities)		
9.1	What is the nature of accidents / emergencies usually occurring at a worksite like yours?	Drowning, Injury from machine
9.2	Is a functioning First Aid available at the campsite / worksite?	Yes
9.3	Is functioning fire-fighting equipment available at the campsite / worksite?	Yes
9.4	Which is the nearest doctor / clinic / dispensary?	Polder-39/2C: Digital X-ray Clinic, 5 minutes by car away from the campsite, 01717-997-914, Kamrunnasar Polder-41/1: DR.Abudus salam M.B.B.S Ex-medical officer of Barguna general hospital, clinic-sharif x-ray clinic, Dispensary mouir medical hall. Polder-47/2: 1 km from our working site to the nearest dispensary Polder-48: 100 m from our temporary camps to the nearest dispensary but the doctor and clinic are 1 km away.
9.5	Which is the nearest hospital?	Polder-39/2C: Upazila Health Complex, 5 minutes by car away from the campsite, 01735-950-462, Fakrel Islam. Polder-41/1: Barguna sader hospital Polder-47/2: 10 km from our working site to the nearest hospital. Polder-48: the nearest hospital is 3 km towards the seaside.
9.6	Which is the nearest Police Station?	Polder-39/2C: Bandarie Police station, 5 minutes by car away from the campsite, 01713-374-337, Kamruzzaman. Polder-41/1: Barguna sader police station. Polder-47/2: 8 km from our working site to the nearest police station. Polder-48: the nearest police station is 3 km approximately around the third bridge.
9.7	Are details of nearest doctor / clinic / dispensary / hospital / Police station available and prominently displayed at worksite / campsite?	Polder-39/2C: Yes, such information shall be printed on paper and displayed at the site office. Polder-41/1: DR.Abudus salam M.B.B.S Ex-medical officer of Barguna general hospital, clinic-sharif x-ray clinic, Dispensary mouir medical hall, Barguna sader hospital, Barguna sader police station, above mentioned details

		information is true and they are able to respond within short period and mentioned location is very nearest to our worksite. Polder-47/2: Yes. Such, information shall be printed on paper and displayed at the site office. Polder-48: Yes, such information shall be printed on paper and displayed at the site office.
9.8	What is the system of informing next of kin?	A phone number chat including all the Chinese people has been distributed to all working site/ campsite, anything happening at site will be reported immediately to the person who is in charge of corresponding issue.
9.9	What is your familiarity with accident reporting procedures?	For any accident happened at site, the foreman shall report to the site office and site manager immediately, and site office shall write on the accident log book for records. Then site office shall report to the corresponded local government office.
9.10	What is your familiarity with police reporting procedures?	So far, no such incident whereby Police is to be called upon. The Contractor camps are secured by police.
9.11	Is there any mechanism to address the work place Sexual Harassment of Women at the project sites?	No, because all male workers at the project working at sites and the working place for female staff are limited in the camp and office.

Annex 3: Key Performance Indicators and Targets per PAD/DPP

Results Framework and Monitoring

Project Development Objectives															
Indicator Name	Core	Unit of Measure	Base line	Cumulative Target Values								Data Source/		Responsible for	Remarks
				YR1 14/15	YR2 15/16	YR3 16/17	YR4 17/18	YR5 18/19	YR6 19/20	YR7 20/21	End Target	Frequency	Meth.		
Gross area protected		1000 x ha	-	-	-	-	36.5	67.7	77.9	100.8	100.8	Annual	BWDB	M&E	
<i>Achievement</i>				-	-	-									
Direct project beneficiaries from increased resilience to climate change (number) of which female (percentage) %	X	1000 person x	0	0	0	0	230	480	530	760	760 (50%)	Annual	BWDB	M&E	
<i>Achievement</i>				0	0	0									
Increase cropping intensity		(%)	140	-	-	-	155	167	171	180	180	Annual	BWDB	M&E	
<i>Achievement</i>				-	-	-									
Contingent Emergency Appropriation		Triggered, if requested [Y/N]	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	BWDB	NA	
<i>Achievement</i>				NA	NA	NA									

Intermediate Results Indicators															
Indicator Name	Core	Unit of Measure	Base line	Cumulative Target Values								Frequency	Data Source / Meth.	Responsible for Data Collection	Remarks
				YR1 14/15	YR2 15/16	YR3 16/17	YR4 17/18	YR5 18/19	YR6 19/20	YR7 20/21	End Target				
Length of upgraded embankment		km	0	-	20	121	309	452	551	623	623	Annual	BWDB	M&E	
<i>Achievement</i>				-	0.8	27.9	63.55	164.98	197.114	197.114					40.641 km are in progress
Drainage structures replaced and upgraded		No.	-	-	3	23	59	89	113	129	129	Annual	BWDB	M&E	
<i>Achievement</i>				-	0		20	34	38	38					35 nos. are in progress
Regulators upgraded		No.	-	-	4	28	73	106	123	134	134	Annual	BWDB	M&E	
<i>Achievement</i>				-	0	0									
Flushing inlets upgraded		No.	0	-	9	52	127	178	214	244	244	Annual	BWDB	M&E	
<i>Achievement</i>				-	0		15	23	29	29					21 nos. are in progress.
Length of Drainage Channels upgraded		Km	0	-	27	157	381	540	681	794	794	Annual	BWDB	M&E	
<i>Achievement</i>				-	0	11	28.80	134.84	157.80	157.80					
Area restored re/afforested	X	ha	-	-	-	-	-	100	200	300	300	Annual	BWDB	M&E	
<i>Achievement</i>				-	-	-				340.60					Seedlings as of 30 th November, 2020 is 331,500 nos.

Indicator Name	Core	Unit of Measure	Base line	Cumulative Target Values								Frequency	Data Source/ Meth.	Responsible for Data Collection	Remarks
				YR1 14/15	YR2 15/16	YR3 16/17	YR4 17/18	YR5 18/19	YR6 19/20	YR7 20/21	End Target				
Water Management Organization (WMO)		No.	0	-	-	-	1	2	3	4	4	Annual	BWDB	M&E/NGO	
<i>Achievement</i>				-	-	-									
Improved coastal monitoring		Studies	Limited data					1			2	Annual	BWDB	M&E	
<i>Achievement</i>		-	-												
BWDB days of training provided	X	No.	0	20	40	60	80	100	120	140	160	Annual	BWDB		Project total needs to be 140 (or PY7 should be 160).
<i>Achievement</i>				33 (341)	33 (341)	33 (341)									Reported duration in days (plus per-day)
Client days of training provided - Female	X	No.	0								60	Annual	BWDB		
<i>Achievement</i>				33 (66)	33 (66)	33 (66)									Reported duration in days (plus per-day)
Grievance Redress Committee (GRC)		No.	0		4		10 (36)	13	17			Annual	BWDB	M&E/NGO	GRC have been formed in all 10 Polders under Package 1& 2
<i>Achievement</i>					4 (15 GRC)	4 (15 GRC)	10 (36 GRC)	10 (36 GRC)	10 (36 GRC)		10(36 GRC)				GRC formation undertaken for all polders of Package 01. Total 170 complaints / grievances have received by GRC up to November, 2020. Out of 170 complaints /grievances 42 complaints have been resolved at the entry level and 114 cases have resolved through investigations and formal hearing by GRC) and the rest 14 cases have been trying to resolve in the entry level by the GRC. A total number of 45 grievances have been received at package-2 up to November, 2020 by GRC. 30 cases of them have been resolved in the entry level by the field investigation and 15 cases are under process for investigation and formal hearing by GRC.