

STATUS OF DESIGN FOR PACKAGE 03

Sl No.	Polder	Embankment (Km)			Drainage Channel (Km)			Drainage Sluice (No.)			Flushing Sluice (No.)		
		Target	Achievement		Target	Achievement		Target	Achievement		Target	Achievement	
			Design Prepared	Design Approved		Design Prepared	Design Approved		Design Prepared	Design Approved		Design Prepared	Design Approved
1	14/1	31.25	31.25	31.25	13.23	13.23	13.23	4	4	0	1	1	0
2	15	30.78	30.78	30.78	15.44	15.44	15.44	4	4	2	0	0	0
3	16	44.75	44.75	44.75	47.90	47.90	47.90	17	17	4	0	0	0
4	17/1	38.50	38.50	38.50	35.80	35.80	35.80	10	10	4	0	0	0
5	17/2	11.00	11.00	11.00	12.40	12.40	12.40	3	3	4	0	0	0
6	23	36.70	36.70	36.70	31.50	31.50	31.50	12	12	10	12	12	0
7	34/3	17.00	17.00	17.00	11.10	11.10	11.10	3	3	1	6	6	0
Total 30 Jun 21		209.98	209.98	209.98	167.37	167.37	167.37	53	53	52	19	19	19
Total 31 Mar 21		209.98	209.98	209.98	167.37	167.37	167.37	53	53	52	19	19	19
Total 31 Dec 20		209.98	209.98	209.98	167.37	167.37	0	53	53	52	19	19	19
Total 30 Sep 20		209.98	209.98	209.98	167.37	167.37	0	53	53	52	19	19	0
Total 30 Jun 20		209.98	209.98	209.98	167.37	167.37	0	53	53	25	19	19	0
Total 31 Mar 20		209.98	209.98	209.98	167.37	167.37	0	53	53	5	19	19	0
Total 30 Jun 19		209.98	209.98	209.98	167.37	167.37	0	57	41	4	19	19	0

SL. No.	Polder	River Bank Protection Works (Km)			Embankment Slope Protection (Km)			Gates & Hoists						
		Target	Achievement		Target	Achievement		Drainage Sluice (No.)			Flushing Sluice (No.)			
			Design Prepared	Design Approved		Design Prepared	Design Approved	Target	Design Prepared	Design Approved	Target	Design Prepared	Design Approved	
1	14/1	0	0	0	4.78	4.78	0							
2	15	1.60	1.60	0	0	0	0							
3	16	0	0	0	0	0	0							
4	17/1	0	0	0	0	0	0							
5	17/2	0	0	0	0	0	0							
6	23	0	0	0	0	0	0							
7	34/3	0	0	0	0	0	0							
Total 30 Jun 21		1.60	1.60	1.60	4.78	4.78	4.78	1	1	1	1	1	1	1
Total 31 Mar 21		1.60	1.60	1.60	4.78	4.78	4.78	1	1	1	1	1	1	1
Total 31 Dec 20		1.60	1.60	0.00	4.78	4.78	0	1	1	1	1	1	0	0
Total 30 Sep 20		1.60	1.60	0.00	4.78	4.78	0	1	1	1	1	1	0	0
Total 30 Jun 20		1.60	1.60	0	4.78	4.78	0	1	1	1	1	1	0	0
Total 31 Mar 20		1.60	1.60	0	4.78	4.78	0	1	1	0	1	1	0	0
Total 30 Jun 19		3.15	1.60	0	15.30	0	0	7	7	0	5	0	0	0