			Wor	k Prog	gramn	ne for a	all the	tem of	Works	unde	r Packa	age-2	2, CEIP-	1						On 09-	04-2017	(Confid	ential)													
ID	Task Name	Start	Finish		2017									201	Q								20	10								202	20			
						eb Ma	r Apr	May Ju	ın Jul	Aug	Sep	Oct 10	Nov De			Mar A	pr M	lay Ju	n Jul	Aug	Sep Oc	t Nov			Mar A	pr Ma	y Jun	Jul A	ug Sej	Oct I	Nov De			Mar Ap	or Ma	y Jun Ju
1	Preparation	Mon 17/5/1	Wed 17/8/30	12	-				,			10									J 10		12 1			7 3				10						
2			Wed 17/8/30																															$\perp \perp$		$\perp \perp$
3	• •		Wed 17/8/30												1																			$\vdash$		++
	·		Wed 17/8/30									_			$\perp$													$\perp$						$\vdash$		+
		Sun 17/10/1											-		1 1		_	-	-						-		+ +	=			$\pm$		+		4	++
		Mon 18/10/1	Mon 18/4/30								1						_	_								_		+	_					$\vdash$	+	+-+
		Tue 19/10/1															+				_							+		_						+
	, , ,		Mon 18/7/30																									$\rightarrow$							_	+++
		Sat 19/6/1																									<u> </u>									+
		Mon 20/6/1																																		
		Mon 18/10/1	Thu 20/4/30																																	
13	Earth Work of Re-excavation (1 st working season : 30 km)	Sun 17/10/1	Mon 18/4/30																																	
	, , ,	Mon 18/10/1																																$\vdash$		$\perp$
	, ,	Tue 19/10/1							_																										4	+
			Mon 20/3/30	$\vdash \vdash$		-		-	-								i										1	=				i			+	++
		Fri 17/9/1 Sat 18/9/1	Sat 18/6/30			-									+ +					<b>.</b>							<del>     </del>	+			+		+	$\vdash$	+	++
	,		Mon 20/3/30	$\vdash \vdash \vdash$	-	+			+					+	++	+	+	+							-		1	+							+	++
		Fri 17/12/1		$\vdash \vdash \vdash$	-	+			+								$\perp$											_							_	++
_	Placing and dumping of CC Block (1 st working season : 5.4 km ) (P)					+																													7	+++
	Placing and dumping of CC Block(2nd working season : 5.4 km) (P)																								_			-							+	+
		Sun 19/12/1																																		
24	Embankment Slope Protection Works (9.5 km)	Sun 17/10/1	Sat 20/5/30																									_								
25	Placing of CC Block (1st working season : 4.028 km)	Sun 17/10/1	Wed 18/5/30																																	
	, , ,	Mon 18/10/1																			<u> </u>				_		1							$\sqcup \bot$	$\perp$	$\perp \perp \perp$
	, , ,	Tue 19/10/1													$\perp$		_											$\rightarrow$								4
28	Construction of Drainage Sluices (50 nos): 1st Working Season: 20	Sun 17/10/1	Tue 20/6/30																																	
	nos., 2nd Working Seasong: 12 nos. and 3rd working season: 18 nos.: (Duration 14 months for each sluice)																																	1		
29	•	Sun 17/10/1	Mon 17/10/30																																	
30		Mon 18/10/1	Tue 18/10/30																		<u> </u>	3													1	
31	- : -	Tue 19/10/1	Wed 19/10/30																																	
32	Execution of Sand Pile and Driving of Sheet Pile (1st working season).	Wed 17/11/1	Sat 17/12/30																									+						$\vdash$	+	+
			Sun 18/12/30																									+						$\Box$	+	+
	season)																																	1		
34	Execution of Sand Pile and Driving of Sheet Pile( 3rd working season	Fri 19/11/1	Mon 19/12/30																																	
35	Up- stream, Down-stream and Barrel Box floor casting including M.S Work (1 st working season)	Mon 18/1/1	Wed 18/2/28																																	
36	Up- stream, Down-stream and Barrel Box floor casting including M.S Work ( 1 st working season)	Tue 19/1/1	Thu 19/2/28																				<u> </u>													
37	Up- stream, Down-stream and Barrel Box floor casting including M.S Work ( 3rd working season)	Wed 20/1/1	Thu 20/1/30																																	
38	Wing Wall, Return Wall. Barrel Wall, Abutment Wall Casting (1 st lift, 2nd lift, 3rd lift) including M.S Work and Frame Work etc (1 st working season)	Thu 18/3/1	Wed 18/5/30																																	
39	Wing Wall, Return Wall. Barrel Wall, Abutment Wall Casting (1 st lift, 2nd lift, 3rd lift) including M.S Work and Frame Work etc (2 nd working season)	Fri 19/3/1	Thu 19/5/30																								_									
40	Wing Wall, Return Wall. Barrel Wall, Abutment Wall Casting (1 st lift, 2nd lift, 3rd lift) including M.S Work and Frame Work etc (3rd working season)	Sat 20/2/1	Mon 20/3/30																																	
41	Box Slab, Head Wall, Railing Casting including M.S Work and Frame Work etc (1 st working season)	Mon 18/10/1	Tue 18/10/30																																	
42	Box Slab, Head Wall, Railing Casting including M.S Work and Frame Work etc (2 nd working season)	Tue 19/10/1	Wed 19/10/30																											<b>E</b> 3						
43	Box Slab, Head Wall, Railing Casting including M.S Work and Frame Work etc (1 st lift, 2nd lift, 3rd lift) including M.S Work and Frame Work etc (3rd working season)	Wed 20/4/1	Thu 20/4/30																																	

Project: Project 1 Date: Fri 17/4/28 1st Working Season: 1-10-2017 to 30-05-2018 2nd Working Season: 1-10-2018 to 30-05-2019 3rd Working Season: 1-10-2019 to 30-05-2020 Page 1

		Work	k Prograi	mme f	or all th	ne Item o	f Works	under Pa	ckage-	-2, CEIP-	1					On 09-0	4-2017	(Confi	dential	l)													
ID Task Name St.	tart	Finish	201	7							201	0								2019								20	020				
					Mar A	pr May	Jun Jul	Aug Se	p Oct	Nov De			Mar	Apr May Ju	ın Jul	Aug S	ep Oc	t Nov			Feb Ma	r Apr	May J	un Jul	Aug S	ep Oct	Nov			Mar	Apr N	May Ju	un Jul
44 Block Placing/ Laying forbUp-stream and Down-stream loose apron Th	hu 18/11/1	Sun 18/12/30	12 1		3 '	4 5	6 /	0 3	9 10	11 1	2 1		3	4 5	0 /	0	9 1		12		2 3	4	3	6 /		9 10	11	12	1 2		4	3	6 /
with earth work for excavation of diversion (1 st working season )  45 Block Placing/ Laying forbUp-stream and Down-stream loose apron Fr	ri 19/11/1	Mon 19/12/30																									Е			+++			
with earth work for excavation of diversion ( 2nd working season )  46 Block Placing/ Laying forbUp-stream and Down-stream loose apron Fr	ri 20/5/1	Sat 20/5/30																												+-+			-
with earth work for excavation of diversion ( 3rd working season)																														1			_
Back filling in hydraulic structure block placing on the top portion of Tu the structure including fitting-fixing of vertical lift gate and flap gate	ue 19/1/1	Sat 19/3/30																															
and excavation of diversion channel (1 st working season)  48 Back filling in hydraulic structure block placing on the top portion of W	Ved 20/1/1	Mon 20/3/30															+											E					+
the structure including fitting-fixing of vertical lift gate and flap gate and excavation of diversion channel ( 2 nd working season )																																	
49 Back filling in hydraulic structure block placing on the top portion of M	1on 20/6/1	Tue 20/6/30																															=
the structure including fitting-fixing of vertical lift gate and flap gate and excavation of diversion channel ( 3rd working season)																																	
50 Repairing of Drainage Sluices ( 6 no ) (2nd Working Season: 3 nos M and 3rd Working Season: 3nos.)	10n 18/10/1	Mon 20/3/30																															
51 Construction of Coffer Dam ( 2 nd working season : 3 nos ) M		Tue 18/10/30															E	3												##			
52 Construction of Coffer Dam 3 rd working season : 3 no ) Tu 53 Placing andf dumping of CC Block at loose apron including filtering Th	, -,	Wed 19/10/30 Sun 18/12/30										++	$\dashv$				+	<b>E</b>	ļ.,										+	+-			+
work ( 2 nd working season )  54 Placing and dumping of CC Block at loose apron including filtering Fr	ri 19/11/1	Mon 19/12/30		+							+	++	+				+		+	$\vdash$			_						+	+-		+	+
work ( 3 rd working season )																																	_
		Wed 19/1/30 Thu 20/1/30																												+++			
57 Supplying and installation of Vertical lift gate and Flap gate ( 2 nd working season )	ri 19/2/1	Sat 19/3/30																				<u> </u>											
	at 20/2/1	Mon 20/3/30																															
59 Construction of Flushing Sluices ( 73 nos ): (1st working season: 20 Sunos., 2nd working season: 32 nos. and 3rd working season: 22	un 17/10/1	Tue 20/6/30																															
nos.) (Duration 9.5 months for each sluice):	17/10/1	Man 17/10/20											_																	1			_
Dam and installation of dewatering set ( 1 st working season : 20)		Mon 17/10/30																												$\perp \perp \perp$			
61 Excavation of Foundation Trence including contruction of Coffer Dam and installation of dewatering set( 2 nd working season : 32)	1on 18/10/1	Tue 18/10/30																]															
62 Excavation of foundation trence including construction of Coffer Dam and installation of dewatering set ( 3rd working season : 22)	ue 19/10/1	Wed 19/10/30																															
63 Execution of Sand Pile and Driving of Sheet Pile (1 st working seasor W																																	
64 Execution of Sand Pile and Driving of Sheet Pile 2nd working season Th 65 Execution of sand pile and driving of sheet pile (3rd working season Fr																	+	_												+			+
66 Up- stream, Down-stream and Barrel Box floor casting including M.S Work (1st working season)	10n 18/1/1	Tue 18/1/30																															
67 Up- stream, Down-stream and Barrel Box floor casting including Tu	ue 19/1/1	Wed 19/1/30																															
	Ved 20/1/1	Thu 20/1/30		+								++	$\dashv$				+		+											+++			+
M.S Work (3 rd working season)  69 Wing Wall, Return Wall. Barrel Wall, Abutment Wall Casting (1 st Th	hu 18/2/1	Fri 18/3/30		+													+		-										+	+-+			+
lift, 2nd lift, 3rd lift) including M.S Work and Frame Work etc (1 st working season)	-,-,-	_,,,,,,																															
70 Wing Wall, Return Wall. Barrel Wall, Abutment Wall Casting (1 st lift, 2nd lift, 3rd lift) including M.S Work and Frame Work etc (2 nd	ri 19/2/1	Sat 19/3/30																				<u> </u>											
working season ) 71 Wing Wall, Return Wall, Barrel Wall, Abutment Wall casting (1st Sa	at 20/2/1	Mon 20/3/30										++	$\dashv$				+		+														+
lift, 2nd lift, 3rd lift) including M.S work and Frame Work ( 3rd working season )	. 21-1-																																
72 Box Slab, Head Wall, Railing Casting including M.S Work and Frame Su Work etc (1 st working season)	un 18/4/1	Mon 18/4/30									$\top$	$\dagger \dagger$																					
73 Box Slab, Head Wall, Railing Casting including M.S Work and Frame M Work etc ( 2 nd working season )	19/4/1	Tue 19/4/30										$\dagger \dagger$	+									<b>E</b> 3			$\dagger \dagger$								$\top$
74 Box slab, Head wall, Railing casting including M.S work and Frame W work ( 3 rd working season)	Ved 20/4/1	Thu 20/4/30																															
75 Block Placing/ Laying for Up-stream and Down-stream loose apron with earth work for excavation of diversion (1st working season)	10n 18/4/16	Wed 18/5/30																															
Project: Project1 1st Working Season: 1-10-2017 to 30-05-2018		7 m d 14/	king Seaso	on: 1 1	) 2010 *	0.20.05.20	210		2	1 \\/o=l=:==	Coasa	1 10 2	010 +	o 30-05-2020	-			'	_		<u>'</u>			1	,								

			Wo	rk Pro	gramr	ne for	all the	e Item o	of Wor	ks und	er Pack	(age-2	2, CEIP-1						On 09-04-	-2017 (C	onfide	ntial)													
	Task Name	Start	Finish	1.	2017									2018								24	019								21	020			
						eb M	ar Ap	r May	Jun J	Jul Au	g Sep	Oct	Nov Dec	2018 Jan	Feb N	Mar A	Apr May Jun 4 5 6	Jul	Aug Sei	Oct	Nov I			b Mar	Apr	May	Jun Jul	Aug S	Sep Oct	Nov [	Dec Ja	n Feb	Mar	Apr N	May J
7.0		0/./	-1 10/-100	12	1	2	3 4	5	6	7 8	9	10	11 12	1	2	3	4 5 6	7	8 9	10	11	12	1 2	. 3	4	5	6 7	8	9 10	11	12	1 2	3	4	_5
	Block Placing/ Laying for Up-stream and Down-stream loose apron with earth work for excavation of diversion ( 2 nd working season )	Tue 19/4/16	Thu 19/5/30																							_									
7	Block placing/ Laying for up-srteam and down- stream loose apron with earth work for excavation of diversion (3 rd working season)	Thu 20/4/16	Sat 20/5/30																																
	Back filling in hydraulic structure block placing on the top portion of the structure including fitting-fixing of vertical lift gate and flap gate and excavation of diversion channel (1 st working season)		Sat 18/6/30																																
	Back filling in hydraulic structure block placing on the top portion of the structure including fitting-fixing of vertical lift gate and flap gate and excavation of diversion channel ( 2 nd workinr season )		Sun 19/6/30																																
	Back filling in hydraulic structure block placing on the top position of the structure including fitting - fixing of vertical lift bgate and flaf gate and excavation of diversion channel (3 rd working season)		Tue 20/6/30																																
31	Repairing of Flushing Sluices ( 6 no ) (2nd Dry Season: 4 nos and 3rd Dry Season: 4 nos.)	Mon 18/10/1	Mon 20/3/30																																
2	Construction of Coffer Dam ( 2nd working season : 4 nos )	Mon 18/10/1	Tue 18/10/30																																
	Construction of Coffer Dam (3 rd working season 4 nos )		Wed 19/10/30	-																										$\Box$					
1	Placing and dumping of CC Block at loose apron including filtering work ( 2 nd working season )	Thu 18/11/1	Sun 18/12/30																																
5	, , ,	Fri 19/11/1	Mon 19/12/30																																
6		Tue 19/1/1	Wed 19/1/30																																-
	i i i i i i i i i i i i i i i i i i i	Wed 20/1/1																																	$\overline{}$
		Fri 19/2/1																					E		•										
39		Sat 20/2/1	Mon 20/3/30																																
90		Tue 19/10/1	Thu 20/4/30																												+			3	
	•	Mon 18/10/1	Thu 20/4/30																	C			$\overline{}$								+				
	2 nd working season : 15 km	Mon 18/10/1	Thu 19/5/30																	_															
	-	Tue 19/10/1																																	
	-	Mon 18/10/1																													+				$\top$
5	2 nd working season : 15 km	Mon 18/10/1	Thu 19/5/30																	<b>E</b>		<del>-</del>	<del>-</del>	<del> </del>									$\uparrow$		
		Tue 19/10/1																													_		+		$\neg$
	Construction of RCC Flood Wall ( 17 km )		Thu 20/4/30																												<del>-</del>				
	2 nd working season ( 5 km )		Thu 19/5/30																	E		_	<del>-</del>	<u> </u>	<del>                                     </del>										
			Thu 20/4/30																												_				$\Box$
			Thu 20/4/30													_																			$\neg$

Project: Project1 Date: Fri 17/4/28

1st Working Season: 1-10-2017 to 30-05-2018 2nd Working Season: 1-10-2018 to 30-05-2019

3rd Working Season: 1-10-2019 to 30-05-2020