



*Bangladesh Water Development Board  
Coastal Embankment Improvement Project, Phase-1 (CEIP-1)*

**Consultancy Services to Implement, a) Social Mobilization with Social Action Plan (incl. setting up WMOs) b) Social Afforestation and c) Integrated Pest Management (IPM) Plan for Polder 39/2C in Pirojpur District**

**Contract Package # CEIP-1/A2 and B1/S1-C**

# **MONTHLY PROGRESS REPORT**

## **(October 2020)**



**Submitted To:**

Project Director  
Coastal Embankment Improvement Project, Phase-1 (CEIP-1)  
Bangladesh Water Development Board (BWDB)  
House # 15, Road # 24 Gulsan-2, Dhaka- 1212

**Submitted by:**

**JV of Resources Integration Centre (RIC) and  
Swabalambi Samaj Unnayan Sangstha (SSUS)**

November 2020

## Table of Content

S. L	Content	Page #
	Acronym	3
<b>1.0</b>	Introduction	4
<b>1.1</b>	Objectives of the project	5
<b>1.2</b>	Duration of the project	5
<b>1.3</b>	Expected outcomes	5
<b>1.4</b>	Resource Management	5-6
<b>2.0</b>	Activities wise progress and achievement of October 2020	7-34
<b>2.1</b>	Field level progress review monitoring	34-38
<b>3.0</b>	Work plan for next month	39
	<b>Annexure:</b>	
	<b>Annex-1</b> Map of Polder 39/2C	40
	<b>Annex-2</b> Revised plan up to November 2020	41-46
	<b>Annex -3</b> Training progress report	47-71

## Acronyms and Abbreviations

BFD	Bangladesh Forest Department
BWDB	Bangladesh Water Development Board
CEIP	Coastal Embankment Improvement Project
CO	Community Organizer
CST	Construction Supervision Team
DAE	Department of Agricultural Extension
DOE	Department of Environment
DOF	Department of Fisheries
DOL	Department of Livestock
FFS	Farmer Field Schools
FGD	Focus Group Discussions
GoB	Government of Bangladesh
ICM	Integrated Crop Management
IPM	Integrated Pest Management
IWRM	Integrated Water Resources Management
LCS	Landless Contracting Societies
MoU	Memorandum of Understanding
MOWR	Ministry of Water Resources
O&M	Operation and Management
PAP	Project Affected Persons
PMU	Project Management Unit
PRA	Participatory Rural Appraisal
PSM	participatory scheme cycle management
RIC	Resource Integration Centre
SSUS	Swabalambi Samaj Unnayan Sangstha
TL	Team Leader
ToT	Training of Trainers
WMA	Water Management Association
WMC	Water Management Committee
WMF	Water Management Federation
WMG	Water Management Group
WMIP	Water Management Improvement Project
WMO	Water Management Organization
WMU	Water Management Unit

**Coastal Embankment Improvement Project, Phase-1 (CEIP-1)**  
**BANGLADESH WATER DEVELOPMENT BOARD (BWDB)**  
**Polder # 39/2C, Pirojpur District, Package- S1-C**

**MONTHLY PROGRESS REPORT**  
**(OCTOBER 2020)**


**Name of the Assignment:** Social Mobilization with Social Action plan (Including setting up WMOs); Social Afforestation and Implementation of Integrated Pest Management (IPM) plan in Polder No. 39/2C, Pirojpur District. **(Contract # CEIP-1/A2 & B1/S1-C)**

**1.0 INTRODUCTION**

Considering the ToR of CEIP- 1 (Contract package no CEIP-1/A2 & B1/S1-C), RIC-SSUS.JV will implement the project in polder P39/2C, Bhandaria and Mathbaria Upazila of Pirojpur District in the South Coastal Region of Bangladesh. Originally, the polders were not designed to protect the areas against storm surges. Recent cyclones and storm surges, however, have significantly damaged the embankments in many locations leading to breaches and problem of flooding. This, in turn, has resulted in reduced agricultural productivity and widespread environmental degradation, and served to undermine efforts at poverty reduction in the coastal areas. In addition, a poor track record of maintenance has contributed to increased internal drainage congestion and heavy external siltation, which has led to salinity intrusion and reduced agricultural productivity. Finally, the weakened embankment systems will be less resilient to future cyclones and storm surges, leaving millions of coastal residents at risk.

The following are the brief description of proposed polder:

- Polder Name: P39/2C
- Upazilla and District: Mathbaria and Bhandaria  
Upazilla under Pirojpur District
- Gross Area: 10748 ha
- Population: 84853
- Construction Start Date: June, 2017 (Contract #2)
- Major Intervention: Embankment: 60.03 Km,  
Drainage Channel:26.9154 Km, Drainage Sluice:13  
Nos, Flushing Sluice: 22 Nos.



## 1.1 The Objectives of the Project

According to ToR the RIC-SSUS.JV has scope to accomplish three operational aspects such as: (1) Social Mobilization, Establishment of Institutions/WMOs and IWRM, (2) Implementation of Social Afforestation, (3) Implementation of IPM and ICM and in addition, Alternative Livelihood Development for achieving the project objectives and outputs. In addition, the polder team will also work for alternative livelihood development and the inclusion of gender as the cross-cutting issue.

## 1.2 Duration of the Assignment

The duration of the assignment is 16 March 2019 to 30 November 2020 (Time extended by PMU BWDB vide office order no: CEIP-1/S1-C/866 dated 14.09.2020).

## 1.3 Expected Outputs

The expected outputs include one Inception Workshop at district level, two household census surveys, regular motivation campaign, group formation modalities and stakeholders list, formation of catchment based about 13 WMGs, need-based participatory scheme assessment, review the policies/guidelines and relevant materials for development of modalities on capacity building, awareness, development/revised of training modules and capacity building training, picture drama shows, regular bi-monthly courtyard meeting / coaching / discussion, regular meeting coaching / meeting/learning by doing/troubleshooting with WMGs and WMA, yearly days observation for mass awareness and campaign, regular need-based operation and discussion of schemes, selection of the beneficiaries for IGAs/Livelihood/social afforestation, advocacy and meetings with stakeholders including forest department, field demonstration and trails on IMP/ICM, registration of about 50% of WMOs, participatory regular social monitoring and reports (quarterly, monthly, annual and event reports). Final workshop will be organized and presenting overall outputs of the assignment at District Level.

## 1.4 Resource Management

RIC-SSUS.JV deployed and mobilized a seventeen (17) members key and non-key project staff team for smooth implementation of the activities and achieving the outcome. The team consists of 1 Team Leader, 1 Institutional Specialist, 1 Social Forestry Specialist, 1 IPM Specialist, 1 Agronomist, and 8 Community Organizers. Moreover, RIC-SSUS.JV team has been taken need-based necessary support from the program head/unit/cells of JV. The head office of JV also involved project management include regular communication with PMU CEIP-1 and the project office (P39/2C) Bhandaria, Pirojpur for smooth implementation of the project activities. The mobilization of our key, non-key and support staff is shown in **Table 1**.

**Table-1: List of Key, Non-key and Support Staffs**

Name	Position	Joining Date	Contact
<b>Key Staffs</b>			
Nil Ratan Das	Social Mobilization Expert/Team Leader	15.10.2019	01712716276 chiefagro@yahoo.com
Md.Abdus Sobhan	Participation Specialist/ Institutional Specialist/DTL	15.03.2020	01713923310 sobhan.amj@gmail.com
Md. Rafiqul Islam	Social Forestry Specialist	16.03.2019	0155247173 <a href="mailto:rafikulmd@gmail.com">rafikulmd@gmail.com</a>
Dr. Santosh Kumer Sarker	Integrated Pest Management Specialist	16.03.2019	01714222157 Santoshsarkar10@gmail.com
Manik Chandra Roy	Agronomist	16.03.2019	01720204099, <a href="mailto:manik@ric-bd.org">manik@ric-bd.org</a>
<b>Non-key Staffs</b>			
Lutfun Nahar	Community Organizer	16.03.2019	01720389705
SK. Nurul Islam	Community Organizer	16.03.2019	01794592425 sunyric171@gmail.com
Aritra Biswas	Community Organizer	16.03.2019	01868001272
Md. Imran Sikder	Community Organizer	16.03.2019	01711146791 <a href="mailto:Imran.shikder52247@gmail.com">Imran.shikder52247@gmail.com</a>
Md. Shafiar Rahman	Community Organizer	16.03.2019	01936801125
Debobroto Paul	Community Organizer	20.06.2019	01746940036
A.K.M Matiur Rahman Chowdhury	Community Organizer	20.06.2019	01741515548
<b>Support Staffs</b>			
Sankor Howlader	Office Manager-cum account	16.03.2019	01779665408 <a href="mailto:howladersankor@gmail.com">howladersankor@gmail.com</a>
Md.Saidur Rahman Akando	Office Astdt.-cum Computer operator	01.03.2020	01728005384 <a href="mailto:saidurakando.77@gmail.com">saidurakando.77@gmail.com</a>
Md. Masud Hawlader	Night Guard	16.03.2019	01734989543
Hajera Begum	Cleaner	16.03.2019	01305770558
Md. Raju Sheikh	Peon	16.03.2019	01845722989

*Note: 1 Non-key staff Md Ramzan Ali resigned on 01.03.2020, as replacement proposal with necessary documents for a Community Organizer (CO) submitted to PMU for approval.*

The purpose of this report is to explore the achievement against monthly work plan of October, 2020. The objective of the monthly report is to document the achievements which will help for managing next plan activities. It is mandatory from the client to prepare, document the monthly report and submit to the PMU.



## 2.0 PROGRESS AND ACHIEVEMENTS

### Target Activities: D1. Initial Planning and Survey/Scheme Assessment

#### Target Activities-1. Team Mobilization and Orientation

##### Progress and Achievements

A preliminary orientation program has conducted in the field office at Bhandaria on 19 March, 2019. The participants of the meeting introduced themselves at the starting of the meeting. TL has given speech on the project overview and activities of the first month to the audience.



#### Target Activities -2. Set up Office and Purchase Equipment

##### Progress and Achievements;

The JV of RIC & SSUS established a fully-furnished office with adequate size (2400 sft) in the first floor of a two storied building at Bhanadaria Upazila Sadar. Initially the location of the office was at the south side of Sub-Register Office in Purba Bhandaria. For better communication and office facilities new CEIP-1 office shifted to 1<sup>st</sup> floor of a three storied building of Mujib Mansion, Kathalia road, very near to Bhandaria Bus Station. The surrounding environment of office is work-friendly and out of noise and public gathering. All the office equipment defined in our contract shown in **Table-2** has been rented and installed. Office transport has been organized with renting 4nos motorbikes for community organizers and need based transport service for key staffs.



*CEIP-1 Project Office at Bhandaria, Pirojpur*

**Table-2: The Equipment and Furniture Rented for Office**

#	Particulars	Quantity
<b>Name of Equipment</b>		
1	Desktop Computer (Intel core I3-7100 with 18.5 LED DELL monitor)	02
2	Laser Printer (HP LASERJET PRO M-402DN)	01
3	UPS (KSSTAR PRO 1250VA)	02
4	Laptop (DELL INSPIRON N3576 FOG GREY CORE- I5 8250U)	01
5	Color Inkjet Printer (HP DESK GT 5810)	01
6	Scanner (EPSON PERFECTION V19)	01
<b>Furniture</b>		
1	Secretariat Table (Big)	01
2	Secretariat Table (medium)	01
3	Computer Table	02
4	Chair (Armed, Normal Chair & Revolving)	23
5	Steel Almirah	01
6	File Cabinet	04
7	Wooden self	04
8	Conference Table (12' x 8')	01
9	Ceiling Fan	06

▪ **Target Activities-3. Collection and Analysis of Project Map and Infrastructure List**

**Progress and Achievements**

The RIC-SSUS.JV has collected Maps and infrastructures list from Website. Infrastructure list in table-4 and Maps are enclosed in **Annexure-1**.

▪ **Target Activities-4. Define Water Management Units**

**Progress and Achievements**

**Draft Approach of Forming WMO in Different Tiers in Polder 39/2C**

After transact walk throughout the polder area and based on (proposed) drainage sluice-gate, the team has prepared 13 WMU (draft). The controlled area of flashing sluice has included on the basis of linkage in-between nearest drainage sluice-gate. According to that ground a total 13 WMUs are defined in the polder. The polder team has been followed PRA to define WMUs. The team moved to each branch canals of drainage sluice gate and flashing sluice gate canals using transact walk techniques of PRA. They have drawn a primary map of each WMU showing controlled area of each WMU including canals, habitat and crop field with help of project map, Google earth website and consultation with members and secretary of union Council. The polder team has been conducted Participatory mapping for defining WMU. In this session, placed the primary map and the participants has provided their opinion on the map. The polder team understood the gaps of their primary map. Further the polder team visited area which indicated by the participants of Mapping session and finally, the polder team has been drawing a final WMU map with the legends and information of population and administrative unit. In this process, we found initial number of households and administrative unit which is important for the next activities. The **Table-3** shows the primary data of 13 WMUs.



**Table-3: Distribution of Union with Village Wise Information in Proposed WMG (Initial)**

SL #	Proposed WMG	Village	Union	# of Household	Concerned BWDB Infrastructure (DS/FS/Embankment/Canal)	Approximate Catchment Area (ha)
1	WMG-1	Rajpasha (part) Dhawa (part)	Dhawa	2062	DS-1, FS-2, 2/1 Embt.0- 2.05 km Khal: 4.20 km	995
2	WMG-2	Rajpasha (part) Dhawa (part)	Dhawa	922	DS-2, FS-3, 4, Embt: 2.26-5.05km, Khal :5.50 km	450
3	WMG-3	Shingkhali	Ikri	2892	DS-3, FS-5, Embt.5.06-12.75 km, Khal :3.20 km	1398
4	WMG-4	Atorkhali Singkhali (part)	Ikri	1318	DS-4 Embt.12.76-15.05 Km, Khal: 3.80 Km	640
5	WMG-5	BoroShaula ChotoShaula (part)	Mirukhali	578	DS/5 Embt. 15.06-18.25 Km, Khal: 3.40 Km	280
6	WMG-6	Golbunia	Telikhali	1801	DS/6, Embt. 18.26-24.05 Km, Khal: 5.50 Km	870
		TetulBaria Shafa	Dhanishafa			
7	WMG-7	Juniua	Telikhali	2710	DS-7, FS-6,6/1,6/2,7,8,9,10,11 Embt. 24.06-38.05 Km, Khal: 3.50 Km	1295
8	WMG-8	Telikhali (part)	Telikhali	1671	FS-12, DS-8 Embt.38.06-43.05 Km, Khal: 4.80 Km	800
		Ikri (part)	Ikri			
09	WMG-9	Botla, Chorbotla	Ikri	1108	DS-9, FS-13,14 Embt. 43.06-45.40 Km, Khal: 3.10 Km	550
		Pasharibunia (part)	Dhawa			
10	WMG-10	Darulhuda Hetalia (part)	Nadmula	1295	DS-10, FS-14/1 Embt. 45.41-48.25 Km, Khal: 4.50 Km	620
		Pasharibunia (part)	Dhawa			
11	WMG-11	Charkhali Hetalia (part)	Nadmula	2261	DS-11, FS- Embt. 48.26-50.40 Km, Khal: 4.10 Km	990
12	WMG-12	Nadmula	Nadmula	2092	DS-12, FS Embt. 50.41-54.25 km, Khal: 6.20 km	1000
13	WMG-13	DakshinShialkh ati Chinguria (part)	Nodmula	1781	DS-13, FS-15,16,17,17/1,1, Embt.54.26-57.75 km, Khal :2.50 km	860
<b>Total:</b>				<b>22491</b>		<b>10748 ha</b>



Participatory Mapping of WMU



Participatory Mapping of WMU



Participatory Mapping of WMU



Transac walk to defined WMU



Participatory Mapping of WMU



Consultation for defining WMU


***Picture Shows process of WMO formation***

After reviewing documents, the polder team has initially designed to form WMO on the basis of following important principles.

- The unit of organization for the WMG is Water Management Unit based on mainly **Drainage Sluice-gate** according to participatory water management rules-2014.
- At least 1 WMA will be formed as all the proposed WMG's are in a single polder / scheme.

It is rationale, as because the main work of WMG and WMA is water resources management including drainage and flashing sluice-gate management. All WMG and WMA of the polder 39 / 2C will be registered under the participatory water management rules-2014 from BWDB for O & M of the embankment, drainage and flashing sluice gates. Organogram of proposed structure of WMO is shown below in flow chart.

## Organogram of WMO



### Modification of WMO Organogram

Deputy Chief Extension Officer, Barishal visited the polder 39/2C from 3rd November to 6th November 2019. During DCEO's tour, on 04-11-2019, he and polder team members visited DS-1,2, 3, 4, 6, 7, 8, 10, 11&12. Three tea-stall meeting was conducted & view exchange with polder local people in presence of CO's and makes satisfaction of the general people for their query about polder construction & WMG formation. After field visit full team with CO's sited for finalization of proposed WMG boundary. In meeting DCEO, Barishal opined that gross polder area with 10,748 ha, including 22,491 household is a huge number of populations. Proposed 13 WMG is such a big population may be insufficient to manage water management activities of the project. Further he notices that, in DS-1, 3, 7 & 12 member of households are 2062, 2892, 2710 & 2092 respectively. Accommodation of such member of households in single group may create management problem. To solve the problem, he suggested splitting these 4 WMGs areas into 8 WMG's. Accordingly, TL communicated with RIC and Project Director, PMU regarding re-fixation of number of WMG from 13 to 17. Revised 17 no WMG wise infrastructure information (Polder: 39/2C) has shown in **Table-4**.

As per decision of the meeting, DCEO with the help of Mr. Iqbal Extension Overseer, Barisal & CO's identified the area of WMG-1, 3, 7, 12 and newly created WMG- 14,15,16,17 in project map.


A meeting was facilitated in 9<sup>th</sup> February,2020 at Project Director (PD) office, PMU, Dhaka about total CEIP-1 project update work & it left off. PD CEIP-1 addressed all the project team & NGO's, an updated information & decision was taken under consideration "Water Management Group (WMG) is formed for each hydraulic boundary known as Water Management Unit (WMU) within a polder / scheme". So, the WMG should be formed within the control of Drainage Sluice hydraulic boundary basis.

**Table-4: Revised 17 no WMG Wise Infrastructure Information (Polder: 39/2C)**

Sl.	Proposed WMG	Village	Union	Concerned BWDB infrastructures (DS/FS/ Embankment/Canal)	Approximate Catchment Area (ha)	House Holder
1	WMG-1	Rajpasha (part) Dhawa (part)	Dhawa	DS-1, FS-2/1 Embt.2.7- 5.00=2.3km, Khal: 2.1km	513	1064
2	WMG-2	Rajpasha (part) Dhawa (part)	Dhawa	DS-2, FS-3, Embt: 5.00-8.5=3.5km, Khal :5.50km	450	922
3	WMG-3	Shingkhali	Ikri	DS-3 Embt.11.2-13.5=2.3km, Khal :1.63km	722	1494
4	WMG-4	Atorkhali Singkhali (part)	Ikri	DS-4 Embt.13.5-16.7=3.2 Km, Khal: 3.80Km	640	1318
5	WMG-5	BoroShaula ChotoShaula (part)	Mirukhali	DS-5 Embt: 16.7-20.5=3.8 Km, Khal: 3.40Km	480	990
6	WMG-6	Golbunia	Telikhali	DS-6 Embt. 20.5-26.3=5.8 Km, Khal :5.50 Km	670	1389
		TetulBaria Shafa	Dhanishafa			
7	WMG-7	Juniua	Telikhali	DS-7, FS-11,6/1 Embt. 38.0-42.0=4 Km, Khal: 1.8Km	676	1415
8	WMG-8	Telikhali (part)	Telikhali	DS-8, FS-12 Embt.42.0-44.0=2 Km, Khal :4.80 Km	800	1671
		Ikri (part)	Ikri			
9	WMG-9	Botla, Chorbotla	Ikri	DS-9, FS-13,14 Embt: 44.0-47.0=3 Km, Khal: 3.10 Km	550	1108
		Pasharibunia (part)	Dhawa			
10	WMG-10	Darulhuda Hetalia (part)	Nadmula	DS-10, FS-14/1 Embt. 47.0-49.0=2Km, Khal: 4.50 Km	770	1638
		Pasharibunia (part)	Dhawa			
11	WMG-11	Charkhali Hetalia (part)	Nadmula	DS-11, Embt. 49.0-52.8=3.8 Km, Khal: 4.10 Km	840	1918
12	WMG-12	Nadmula	Nadmula	DS-12 FS-12 Embt. 52.8-55.5=2.7 km, Khal: 3.00 km	522	1092
13	WMG-13	DakshinShialkhati Chinguria (part)	Nodmula	DS-13, FS-16,17,17/1 Embt.57.7-60.03=2.33 km, Khal :2.50 km	860	1781
14	WMG-14	Rajpasha (part) Dhawa (part)	Dhawa	FS-1,2 Embt.0- 2.7=2.7km, Khal: 2.1km	482	998
15	WMG-15	Banai (part) Kalishankor Bhailabunia	Chesri Rampur	FS-4, FS-5, Embt.8.5-11.2=2.7 km, Khal :1.5 km	676	1398
16	WMG-16	Horinpala	Telikhali	FS-6/2,7,8,9,10 Embt. 26.3-38.0=11.7 Km, Khal: 1.7 Km	619	1295
17	WMG-17	Nadmula (part) Chinguria (part)	Nadmula	FS-15 Embt. 55.5-57.7=2.2km, Khal: 3.20km	478	1000
<b>Total=</b>					<b>10748</b>	<b>22491</b>

Revised Organogram of WMO is shown in Chart

*Revised Organogram*



▪ Targeted Activities-5: Identify Key Problems and Improvements Option of Scheme

**Progress and Achievements**

Embankment and Hydrological Structures of polder is under construction. Local roads are also not in good condition resulting social mobilization and other motivation works more time consuming. Implementation of physical works facilitated movement and other social mobilization activities. Team leader (TL) met with Executive Engineer, Pirojpur, BWDB and discussed about the activities of assigned team of JV. He welcomes to work in the field. TL and DTL and Community Organizers visited field and introduced themselves with local people of visiting area. Due to rainy session and high tidal action & COVID - 19 pandemic, door to door enrolment task hampered.



*Figure 1: Visit at Nadmulla Khal area.*

▪ Targeted Activities-6. Conduct Baseline Survey (Household Census)

**Progress and Achievements**

As per the work schedule the household census conducted in the polder 39/2C with the close supervision of CMO's of RIC & frequent vigilance by key team members. Field level data collection of household census survey completed; The Baseline survey (HH Census) report submitted and accepted by PMU.





*HH Census Data Collection by the Appointed Data Collector*

▪ **Targeted Activities-7. Conduct Inception Workshop at District Level.**

**Progress and Achievements**  
**Inception workshop**

The drainage and Flashing sluice, Drainage channel and the embankment are to be managed by the household of the polder according to Govt. Rules & Regulation i.e. Participatory Water Management Rules-2014. A Water Management Organization (WMO) to be formed with the people participation. For this purpose, BWDB contracted with JV. RIC & BSSUS for WMO formation in the polder 39/2C and the task is executed: (1) Social mobilization with Social Action plan station including setting up Water Management Organizations (WMOs); (2) Implementation of Afforestation Program especially in the fore-shore areas with ecologically appropriate species by adopting social afforestation approach and (3) Implementation of the Integrated Pest Management (IPM) practices.

An **inception workshop** was conducted on **5th August 2019** at Bhandaria Upazila Auditorium for disseminated about the polder facilities, WMO activity, polder effect, afforestation in embankment& benefits, IPM practice and participation of polder people by a presentation to the stakeholder (District level officials – Deputy commissioner, Deputy Director DAE, District Agriculture training Officer, Divisional Forest Officer, Upazila Nirbahi Officer, Bhandaria & Motbaria, Upazila Agriculture Officer (Bhandaria & Mothbaria), Upazila Fishery Officer, Upazila Chairman, All UP Chairman, Members and elite farmers of the polder. Every one interacts about the subject of the project inception workshop and contributed their knowledge (grass root level farmers, Chairman, Member)



given attention to the workshop participants for mitigation and land acquisition and its valuation fixing. All the participants opined that the construction of embankment and hydrological structure need to be completed as soon as possible for early betterment of polder people.



*Participants of district level CEIP-1 Project inception workshop*

## D-2. Social Mobilization and Formation of WMO

### Targeted Activities-8. Awareness & Motivation Campaign

#### **Progress and Achievements**

The Polder team has been consulted with local people organized several group meetings, tea stall meeting, courtyard meeting in different location up to last December 2019. Ten tea stall meeting, forty courtyard meeting and twenty polder meeting was conducted in different location of polder area. In the above three types of meetings were identified boundary of WMG sharing maps with local participants. Boundary of WMGs were finalised after consent of participants. In January, February & March, 2020 the polder team frequently visited all WMU area for Motivation of people to get enrolled as member of respective WMG, mitigate conflicts of local people about distribution of population in different unit and quick formation of WMG for harvesting benefits of social, afforestation and IPM activities of the Project. March 26, 2020 to May 30, 2020 all activity suspended by govt. Due to pandemic COVID-19, only social media, mobile phone and video conference maintaining for awareness of polder people. Awareness and Motivation Campaigning continues through individual contact by mobile phone and video conference up to 30<sup>th</sup> May 2020.



The entire team member again involved with awareness & motivation campaign from 31<sup>st</sup> May, 2020 for targeted people enrolment & submission of papers for WMG registration to Barisal DCEO within August, 2020. Achievement up to this month 15 WMG sent to DCEO Barisal for registration, five WMG registration given by DCEO Barisal.



*Awareness Meeting*



*Courtyard Meetings*



*Polder Team Meetings*





*Posting and Miking in different location or formation Ad-hoc Committee Formation*


## Targeted Activities-9. Prepare Group Formation Modalities

### Progress and Achievements

Modalities of group formation progress & achievement are-

- Initial House hold census, defining MOU for O & M plan and allied activities near to finish.
- For motivational campaigning – final script of making, leaflet, project brief, poster, banner used up in motivational camping; folk song and drama prepared and approved by PMU, office, Dhaka the show of awareness by folk song and drama exhibited the polder people at various 7 places of the polder were 16 - 20 August 2020.
- After prior approval of PMU 6 type of poster were printed and distributed in different important locations like meeting place, market, Union Parishad, Upazilla level offices compounds. Posturing activities are going on.
- DCEO Barisal Published 18 separate public notice to form 17 Ad-hoc committee of WMG and one Ad-hoc committee WMA, all Ad-hoc committee has formed up to 18<sup>th</sup> August 2020.
- For smooth and smart identification of WMG's member 23,000 enrollment/admission form and 23,000 duplicate money receipts form were developed, printed and distributed to 17 Ad-hoc Committee.
- 17 (Seventeen) Ad-hoc committee was formed successfully, the committee achieved their enrollment target by August 2020 and formation process of all these 17 WMG completed by formation Executive committee of WMGs. On the other hand, 17 WMGs member enrollment process up to 75% completed. 17 Election committee has been formed and WMG's enrollments have been proceeding as per needs of the Executive committee formation, finally 17 WMGs Executive Committee formed. One Ad-hoc committee of WMA formed in August 2020 & Executive WMA formed in October 2020.

**Modalities flow chart is shown below**



▪ **Targeted Activities- 10. Prepare Stakeholder List**

**Progress and Achievements**

The gross stakeholder of 39/2C are-

- Household members- Census of the households completed, report compiled & submitted.
- Deputy Commissioner & District level officials- (DFO, Pirojpur, DD-DAE, DTO, DCO)
- Upazila Chairman
- UNO & Upazila level officials
- UP Chairman's
- UP Members
- Local NGO's
- Local institution heads.

**Different categories of stake holder list of polders 39/2c are presented below.**

### **Category A**

#### **Government and Autonomous Agencies**

1. Chairman, Upazilla Parishad, Bhandaria, Mathbaria, Dist: Pirojpur
2. Chairman, Upazilla Parishad, Kathalia, Dist: Jhalokathi
3. Upazila Nirbahi Officer, Mathbaria & Bhandaria, Dist: Pirojpur
4. Upazila Nirbahi Officer, Kathalia, Dist: Jhalokathi
5. Union Council, Nadmula, Telikhali, Ikri, Dhawa & DhaniSafa, Bhandaria, Dist: Pirojpur
6. Union Council, Mirukhali, Upazilla: Mothbaria, Dist: Pirojpur
7. Union Council, Chesri Rampur, Upazilla: Kathalia, Dist: Jhalokathi
8. LGED, (Bhandaria, Mothbaria, Dist: Pirojpur & Kathalia, Dist: Jhalokathi)
9. BADC, Pirojpur & Jhalokathi
10. BWBD, Pirojpur, Jhalokathi & Barishal
11. Fishery, (Bhandaria, Mothbaria, Dist: Pirojpur & Kathalia, Dist: Jhalokathi)
12. DAE (Bhandaria, Mothbaria, Dist: Pirojpur & Kathalia, Dist: Jhalokathi)
13. BRDB (Bhandaria, Mothbaria, Dist: Pirojpur & Kathalia, Dist: Jhalokathi)
14. BIWTA, Bhandaria
15. BFD Office (Bhandaria, Mothbaria, Dist: Pirojpur & Kathalia, Dist: Jhalokathi)
16. Upazilla Co-operative Office (Bhandaria, Mothbaria, Dist: Pirojpur & Kathalia, Dist: Jhalokathi)
17. Upazilla Livestock Office (Bhandaria, Mothbaria, Dist: Pirojpur & Kathalia, Dist: Jhalokathi)
18. UWCA Office (Bhandaria, Mothbaria, Dist: Pirojpur & Kathalia, Dist: Jhalokathi)
19. Upazilla Land Office (Bhandaria, Mothbaria, Dist: Pirojpur & Kathalia, Dist: Jhalokathi)

### **Category B**



#### **NGO, Social Organization and Bank**

- |                                 |                            |
|---------------------------------|----------------------------|
| 1. Uddipon                      | 2. Grameen                 |
| 3. Islamia                      | 4. Awami Motshojibi somiti |
| 5. Akti bari akti khamar        | 6. Motshojibi songhoton    |
| 7. Vandaria nirman sromik union | 8. BRAC somiti             |
| 09. ASA                         | 10. Sundorban Somiti       |
| 11. RDF                         | 12. Agroni Bank            |
| 13. RIC                         | 14. Sonali Bank            |
| 15. Notun Jibon                 | 16. Krishi Bank            |
| 17. NATP                        | 18. Daridra Bimochon       |
| 19. Nongram                     | 20. Shukh                  |
| 21. Muslim Aid                  | 22. Buro Bangladesh        |
| 23. Polli daridro songstha      | 24. World Vision           |
| 25. Sonkolpo                    | 26. Dakdiye jai            |
| 27. PDBF                        | 28. Muktijudda Somiti      |

Targeted Activities-11. Define WMG's Task & Disseminate Group Formation Activity

Progress and Achievements

On principle that 1 WMG in each drainage channel, 13 WMGs are designed in 13 drainage channels of the polder. Considering population & area of each DS, DCEO, Barishal opined that DS no- 1, 3, 7 & 14 to be split for interest of better management. To disseminate the new WMG concept, prepared split maps of DS-1 (WMG-1&14), DS-3(WMG-3&15), DS-7(WMG-7&16) and DS-12(WMG-12&17). For Validation of four new such as WMG-14, 15, 16 &17 were organized by twenty polder team meetings. After discussion with the people of the respective WMG's, participants anonymously finally agreed to split these four WMU areas for better management. All CO's of the polder 39/2c are strongly instructed after formation of Ad-hoc committee- all of the stakeholder's enrollment to be completed quickly of the respective WMG's for group formation. Accordingly, the CO's are worked.



Targeted Activities-12. Formation of WMGs

Progress and Achievements

Primary step to form WMG's is Ad-hoc committee formation. Ad-hoc committee formation starts in November 2019. First Ad-hoc committee was formed on 6-12-2019 in Charkhali, Nadmula. In that general meeting Chief Water Management Mr. Mafuz Ahmed, Chief Extension Officer, Dhaka Mr. Masud Karim and Deputy Chief Extension Officer Mr. Monirul Alam Sarker was present as guest. The process of 17 Nos. Ad-hoc committee formation continues up to 9<sup>th</sup> March 2020, the last Ad-hoc committee was formed at Podder Khal of Dhawa Union. In different Ad-hoc committee formation meeting Chairman and Members of Union Council, local important political persons, PMU Consultants, and project Consultants attended as guest and observer. The formation of 17 Nos. WMG's has been completed in reporting period October 2020. Among them 16 WMG's applied to DCEO Barishal for registration. 10 WMG's get registration and rest 6 WMG's will get registration very soon. Remaining one (1) WMG's applied for registration is under process and will be submit shortly. Enrollment Progress of 17 Nos. WMGs are shown details in following **table 5**.



**Table-5: Formation of 17 no's Ad-hoc Committee & Member Enrollment Details up to October 2020.**

SI No	Name of WMG	WMG no	Date of Ad-hoc formation	Address				Gross area (ha)	No of Household	75% of HH no	Enrollment Completed up to 31.10.2020	Remarks
				Village	Union	Upozilla	Zilla					
1	Charkhali Hetalia WMG	11	6/12/2019	1111Charkhali Hetalia (part)	Nadmula	Bhandaria	Pirojpur	840	1918	1438	<b>1438</b>	Govt. Lock down i.e. Social interaction stopped and continuing up to 30 <sup>th</sup> May. All activity suspended only social media and mobile phone activity are running for communication due to pandemic COVID -19. Work again resume on 31st May,2020 and continued.
2	Nadmula Khal WMG	12	7/12/2019	Nadmula	Nadmula	Bhandaria	Pirojpur	522	1092	819	<b>865</b>	
3	Chinguria Khal WMG	17	7/12/2019	Nadmula (part) Chinguria (part)	Nadmula	Bhandaria	Pirojpur	478	1000	750	<b>750</b>	
4	Darulhuda Khal WMG	10	8/12/2019	Darulhuda Hetalia (part)	Nadmula	Bhandaria	Pirojpur	770	1638	1228	<b>1231</b>	
				Pasharibunia (part)	Dhawa							
5	DGT PonaKhal WMG	06	8/12/2019	Golbunia	Telikhali	Bhandaria	Pirojpur	670	1389	1042	<b>1042</b>	
				TetulBaria, Shafa	Dhanishafa	Mothbaria						
6	Degree Khal WMG	13	18/12/2019	DaskhinShialkhati Chinguria (part)	Nodmula	Bhandaria	Pirojpur	860	1781	1336	<b>1336</b>	
7	Dhawa Rajpasha WMG	02	18/12/2019	Rajpasha (part) Dhawa (part)	Dhawa	Bhandaria	Pirojpur	450	922	691	<b>709</b>	
8	Telikhali Khal WMG	08	19/12/2019	Telikhali (part)	Telikhali	Bhandaria	Pirojpur	800	1671	1253	<b>1266</b>	
				Ikri (part)	Ikri							
9	ZuniaKhal WMG	07	19/12/2019	Junia	Telikhali	Bhandaria	Pirojpur	676	1415	1061	<b>1062</b>	
10	Banai Bhalaibunia WMG	15	29/12/2019	Banai (part) Kalishankor Bhailabunia	Chesri Rampur	Kathalia	Jhalokathi	676	1398	1048	<b>1051</b>	
11	Chan Mia Khal WMG	03	29/12/2019	Shingkhali	Ikri	Bhandaria	Pirojpur	722	1494	1120	<b>1140</b>	
12	Shingkhali WMG	04	30/12/2019	Atorkhali Singkhali (part)	Ikri	Bhandaria	Pirojpur	640	1318	988	<b>1036</b>	
13	Shaola WMG	05	30/12/2019	BoroShaula ChotoShaula (part)	Mirukhali	Mothbaria	Pirojpur	480	990	743	<b>765</b>	
14	Harinpala	16	08/03/2020	Horinpala	Telikhali	Bhandaria	Pirojpur	619	1295	972	<b>972</b>	
15	Subhanallah Chattar	14	08/03/2020	Rajpasha (part), Dhawa (part)	Dhawa	Bhandaria	Pirojpur	482	998	749	<b>750</b>	
16	Botla Bamoner Khal	9	09/03/2020	Botla, Chorbotla	Ikri	Bhandaria	Pirojpur	550	1108	831	<b>837</b>	
				Pasharibunia (part)	Dhawa	Bhandaria						
17	Poddar Khal	1	09/03/2020	Rajpasha (part)	Dhawa	Bhandaria	Pirojpur	513	1064	798	<b>836</b>	
				Dhawa (part)								
<b>Total</b>								<b>10748</b>	<b>22491</b>	<b>16867</b>	<b>17086</b>	

### Targeted Activities-13. Formation of WMA

#### Progress and Achievements

As per ToR of the project WMA formation activity started after completion of WMG. Each WMG nominated 4 representatives as general member to form WMA. Ad hoc committee of WMA was formed on 20<sup>th</sup> August, 2020 as per PWMR-2014 in presence of CEO Dhaka & DCEO Barisal. After discussion in general meeting WMA was named “**Kocha Nadi Water Management Association**”. Ad hoc committee formed an Election Committee for conducting election of WMA EC. Finally, Executive Committee of WMA was formed on 16 October 2020.



Snap shot of WMA formation in polder 39/2C Pirojpur

### D-3. Knowledge Development

### Targeted Activities-14. Carry out Participatory Training Needs

#### Progress and Achievements

After completion of 55% enrolment all WMG were formed, WMG’s EC training needs assessed, all the training program conducted with consultation WMGs and finalized the group for training, 2 Nos (two) training in July & 11 Nos. (Eleven) in August, and 2 Nos in September, 2 Nos. in October 2020 total 17 Nos. (Seventeen) WMGs EC training completed up to 31 October 2020.

### Targeted Activities-15. Prepare Curriculum of Training

#### Progress and Achievements

Selected Training Curriculum and module provided by PMU are 1) Social Forestry Beneficiary Training Manual 2) Integrated Pest Management & Integrated Crop Management Manual 3) Accounts & Audit Management of WMG Manual 4) Responsibility, Duty & Constitution of WMG manual 5) Alternative income generation of WMG Manual 6) TOT Training Manual. Preparation of training schedule and Lecture sheets of designed training courses completed. 7) Training manual of Infrastructure O & M developed and trained to the eight (8) batch participant with the help of manual.

▪ **Targeted Activities-16. Conduct Training to the Field Staff, BWDB, EC, WMGS /WMA.**

**Progress and Achievements:**

After concurrence of local administration (DC Pirojpur), training of WMG members and other related stakeholder was started from 3<sup>rd</sup> week of July 2020 with maintaining social distancing and restrictions imposed by Govt. Formation process of WMA EC and Training of stakeholders running simultaneously. Training completed up to October, 2020 is as follows.

**Training Code 20.1:**

Training on **“Orientation of polder team (2 batch) including BWDB staffs”** was organized on 24<sup>th</sup> February, 2020 at Upazila Auditorium Bhandaria. Upazilla Chairman was Chief Guest & Chaired by Executive Engineer, O & M, BWDB Pirojpur.

**Training Code 20.2:**

Training on **“Joint Orientation of FFS, SFG, other local bodies”** was conducted to 10 batches up to reporting month October 2020. Total 154 participants were participated in the training session.

**Training Code 20.4:**

Training on **“WMGs, ECs on (a) organization and water management (b) Accounts keeping and audit system and (c) Gender and leader development of WMGs”** was conducted to 17 batches up to reporting month October 2020. Total 540 participants were participated in the training session.

**Training Code 20.5:**

Training on **“WMO, WMA, WMG, on resource Mobilization, M&E, O&M, Participatory water management, organizational development”** was conducted to 19 batches up to reporting month October 2020. Total 500 participants were participated in the training session.

**Training Code 20.6:**

Training on **“Training Infrastructure O & M hands on”** was conducted to 8 batches up to reporting month October 2020. Total 188 participants were participated in the training session.

**Training Code 20.7:**

A two days Training on **“Training of BWDB Staff & Community Organizer”** was organized on 25<sup>th</sup> February & 26<sup>th</sup> February, 2020 at Bhandaria Upazila auditorium. Total 32 participants were participated in the training session.

**Training Code 20.8:**

Training on **“participatory monitoring to WMG ECs and member of WMGs”** was conducted to 1 batch up to reporting month October 2020. Total 26 participants were participated in the training session.

**Training Code 20.9:**

Training on “**Monitoring to Monitoring Committee WMA (EC)**” was conducted to 5 batches up to reporting month October 2020. Total 130 participants were participated in the training session.

**Training Code 20.10:**

Training on “**Collective action Leaders and Key informants about the program**” was conducted to 6 batches up to reporting month October 2020. Total 147 participants were participated in the training session.

**Training Code 20.11:**

A one-day training on “**Value chain, Producer group/cooperative, market linkage, Supply and demand system**” was conducted to 6 batches up to reporting month October 2020. Total 147 participants were participated in the training session.

**Training Code 20.12:**

A one-day training on “**Capacity building of Afforestation**” was conducted to 6 batches up to reporting month October 2020. Total 120 participants were participated in the training session.

Under the Training, Capacity building and skill development activities a progress report up to 30 October 2020 is given in **Annexure -03**.

**Targeted Activities-17. Facilitate Regular Meeting of WMGS/WMA****Progress and Achievements**

Executive Committees of newly formed Water Management Group starts to sit in meetings. Already every WMG conducted their 8 meetings up to this month. In those meetings they decided to take registration from BWDB, opening Bank Account, participant selection for training, NGO officials was also facilitated to form Executive committees of all WMGs formed working sub-committees and determine their duties and responsibilities. WMA regular meetings of Executive committee conducted in this month.

**Targeted Activities-18: Exchange Visit of WMGs and WMA****Progress and Achievements**

After completion of WMOs formation Exchange Visit of WMGs and WMA tentatively in November 15- 16, 2020 in BIP Barisal, which will have arranged by Project team.

#### D-4. Legislation Process

##### Targeted Activities-19: Create Financial Arrangement of WMGs

###### Progress and Achievements

After formation Ad-hoc committee of WMGs, a financial arrangement already adapted as admission fee 10/-, O & M fee 10/- & other fee 10/- taka which has been collected at the time of enrollment. Arrangement made to open Bank account by all WMGs. 17 nos. WMG's Bank Account was opened by them in the reporting month October 2020 before process of registration. Detail information about bank account presented in **Annexure- 05**.

##### Targeted Activities-20: Registration of WMOs as per PWMR-2014

###### Progress and Achievements

After completion of WMO formation process, 17 Nos. WMG's & one (1) WMA will be applied for registration as per Participatory Water Management Rules (PWMR) 2014 to DCEO Barisal. 16 Nos. WMG's applied to the DCEO Barisal for registration with all relevant documents. 13 Nos. WMG's inspection completed by DCEO Barisal in reporting month October 2020. Sample by-laws and other important modalities for WMG's registration for 17 Nos. WMG's were prepared within August 2020. 5 Nos. WMG's registration given by DCEO Barisal up to this month. Rest of the WMG's registration under process by the DECO Barisal. Draft WMA by-law prepared & given to the Executive committee for further rectification and approval by their body.

#### D-5. Planning and Technical design

##### Targeted Activities-21: Polder Improvement Plan and Signing PDP

###### Progress and Achievements

After completion of hydrological structure and WMO the Polder improvement plan and signing PDP can be executed.

#### D-6. Activities in Implementation Stage

##### Targeted Activities-22: Formation of CS Team Participatory Monitoring Plan for WMA and Procedure for CST.

###### Progress and Achievements

Participatory Monitoring Sub-committee formation in different WMG completed. Sub-committee will form CS Team and modalities.

## Targeted Activities-23: Strengthen Construction Supervision Team

### Progress and Achievements

After formation of WMGs Construction Supervision Team (CST) formation gowing on.,2020 & the team strengthened by O & M training, this was done up to October 2020 by 8 batch training.

## D-7. Operation and Maintenance (O&M) of Scheme

## Targeted Activities-24: Develop MOU and Arrange Signing of O&M Plan

### Progress and Achievements

After completion of hydrological structure and WMO develop MOU and arrange signing of O & M plan.

## Targeted Activities-25: WMO Involvement in Operation and Maintenance of Scheme

### Progress and Achievements

After completion of hydrological structure operation and maintenance of scheme will be started. As per ToR Training on “Training Infrastructure O & M hands on” was conducted to 8 batches where total 188 participants were participated in the training session. Executive Engineer O & M Division BWDB Pirojpur conducted the training.

## D-8. Social Afforestation

## Targeted Activities- 26. Stakeholder Consultation

### Progress and Achievements

The polder team has been consulted with the Officials of Agriculture Extension Office of Bhandaria and Mathbaria Upazila. The officials expressed their cooperation to polder team in future. The polder team also met with Union Chairman’s in the project area. They strongly support afforestation program of the project and expressed their willingness to all effort support to afforestation program. All activities like published Ganobiggapti signed by BWDB official sent to respective chairman & Govt. officials for their information.



Discussion meeting with DAE, Mathbaria



Discussion meeting with DAE, Bhandaria



Discussion meeting with Chairman, Telikhali UP



The field team has been continuing the consultation (formal and informal) with different stakeholders. According to work plan of the first month, the polder team is fully engaged to define water management unit. The field team has been consulted with local government representatives and polder people during defining WMU's. The team has been conducting the participatory mapping sessions for defining WMUs and consults on with target people different issues of the works. As per the work schedule stakeholder consultation continue at field level about social afforestation. Newly formed WMG ECs already informed to establish Social Forestry Group and given direction with consultation for preparation of beneficiary list of Afforestation of the polder.

The polder team consulted with the officials of Kathalia Upazila, Jhalokathi District. View exchange & Linkage development with UNO, Co-operative officer & Assist. Agriculture officer Kathali upazila, Jhalokathi on August,2020.

In September 2020 Social Forestry Specialist consulted with Divisional Forest Officer, Barisal Forest extension division for implementing & linkage development about successful Social Forestry Group establishment at Ballabunia WMG # 15 embankment area of Kathalia Upazila & discussed about all activity of afforestation.



*Stakeholder consultation meeting with UNO Bhandaria and DFO Barisal*

## Targeted Activities-27. Awareness Campaign

### Progress and Achievements

As per work schedule awareness campaign continues at field level. Finally, Folk song, Street Drama script approved by PMU for shown. Street Drama & Folk song shows completed in August, 2020. This show awarded the people about afforestation & its benefits and also by capacity building training program & EC of SFG monthly meeting.



**Snap shot of awareness campaigning meeting**

### Staging Street Drama Show:

JV of RIC-SSUS organized 07 (Seven) live performances title “**PORIBORTONER PALA**” from August 16, 2020 to August 20, 2020 of RIC working area (Polder 39/2C) in Bhandaria and Mathbaria Upazila in Pirojpur District as per following:

S. L	Name of Spot	Upazila	Date of Show	Show time	Total Audiences
1	60 Dankhin Dhawa Govt. Primary School	Bhandaria	16 August 2020	10:30 am	481
2.	Cyclone Center, ABS Bazar	Bhandaria	16 August 2020	4:00 pm	392
3.	Shaula WMG Office	Mathbaria	17 August 2020	4:00 pm	507
4.	M.S. Govt.Primary School	Mathbaria	18 August 2020	4:00 pm	897
5.	Dankhin Golbunia 34 Primary School	Bhandaria	19 August 2020	10:30 am	464
6.	Banai Natun Bazar	Kathalia, Jalokhati	19 August 2020	4:00 pm	572
7.	Alinagar Main Road Math	Bhandaria	20 August 2020	4:00 pm	546

In the live performance show, there are different type of stakeholder i.e. implementing agency member, Representatives from BWDB, Local elites, WMG member, general people were present and enjoy the live shows.

### Expected results/outcomes achieved

- Awareness has been created
- Approximate 500 community people enjoyed every show where 30-40 % were female.
- Community people have learned what will be the benefit of the community if the Embankment is built.

- They have come to know the benefits of cultivating in IPM method.
- They have learned about the benefits of planting trees.
- People in the area know what they have to do for them.
- 10% audience participated directly in the interaction

This assignment for performing Street Drama for awareness creation among the community people of the selected area will create a positive awareness among the project beneficiaries in the livelihood as well as in the participatory water management in the coastal area under the scheme under consideration.



**Snap shot of Street Drama Show**

### **Targeted Activities-28. Selection of Beneficiary**

#### **Progress and Achievements**

After opening of govt. Lock down and favourable environment for public meeting WMG formation, 17 WMG EC completed. All WMG's afforestation sub-committee were formed, Sub-committee selected the beneficiary of Social Forestry group from the targeted people for afforestation program and training program.



## Targeted Activities-29. Capacity Building of Beneficiaries

### Progress and Achievements

Capacity Building activities of Beneficiaries of social forestry group started on 18 August, 2020 after preparation of beneficiary list of SFG by WMGs Afforestation Sub-Committee & EC of SFG. A joint orientation of Social Forestry Group (SFG), FFS & other related person total seven batch trained 154 nos. participants up to October 2020 about Forestry, Environment & IPM topics. Up to October 2020 six batch of 120 nos. SFG beneficiary's capacity building of afforestation was trained for afforestation & Environment related topics.

## Targeted Activities-30. Monitor Technical Delivery on Afforestation

### Progress and Achievements

Pre-plantation, plantation and post plantation period of afforestation activities have to be monitored by project team members & WMG groups if embankment is delivered by BWDB to BFD for afforestation.

## D-9. IMP Plan Implementation

## Targeted Activities-31. Awareness/Information Dissemination

### Progress and Achievements

Awareness/Information Dissemination is continuing by courtyard meetings, tea stall meeting posters leaflets & ad-hoc committee meeting.



*Awareness meeting with target people*

## Targeted Activities-32. Establish Farmers Organization

### Progress and Achievements

Establishment process of Farmers Organization / WMO is going on. EC Committees of all 17 Nos. WMU formed. IPM sub-committee formation process in different WMG completed. They constructed farmer's group.

### Targeted Activities-33. Impart Training (ToT and ToF)

#### Progress and Achievements

**Impart Training** (ToT and ToF) of FFS group are not specified in TOR. Training will not be provided by NGO. Joint orientation FFS, SFG, other local bodies of WMGs were started from 18<sup>th</sup> August,2020. & training conducted 10 batches up to reporting month. Total 154 number of trainees participated in the training. A training progress report Code 20.2 is attached in **Annexure-03**.

### Targeted Activities-34. Practice IPSNM Techniques

#### Progress and Achievements

IPSNM technique adoption task is not specified in TOR. IPSNM technique adoption task will not be taken under consideration by NGO. With a view to dissemination of IPM technology to farmers a total of 200 different IPM demo were established in seventeen (17) WMG`s in polder 39/2C. Five different categories IMP technological demos were implemented in polder 39/2C under CEIP-1 project.

#### 1. Compost preparation demo:

Farmers are depending on chemical fertilizers. To reduce the use of chemical fertilizer compost, need to use for improvement of soil nutrient status. Compost making materials are available in farmer`s house. But most of the farmers did not make compost. Under each WMG areas 2 compost totals of 34 compost preparation demo were established in farmers` yard. After establishment of compost demo respective CO`s once a week visited demo farmers house and has given technical advice. They also explain to farmers about benefit of compost preparation.



*Picture shows compost preparation demo*

## 2. Verme-compost fertilizer producing demo:

Without use of chemical fertilizer farmers can able to produce good quality of different vegetables. Now-a-days many district farmers produced vermin-compost fertilizers and used their vegetables crop fields. Some farmers were producing Verme-compost as commercial basis and sell to other farmers. Under CEIP-1 project each WMG area one vermin-compost demo was established. Respective COs once a week were visited demo farmers house and given them technological advices and benefit of Verme-compost.



*Picture shows Verme-compost fertilizer producing demo*

## 3. Perching Demo in farmer's Rice fields:

Perching is very effective one of the IMP methods for control of rice pests. Farmers do not believe birds can control the pests. To change the farmer's attitude 65 perching demo were established in 17 WMG areas. Respective COs once a week visited perching demo field and explain to farmers about benefit of perching, damage level, harmful and beneficial insects.



*Picture shows Perching Demo in farmer's Rice fields*

## 4. Sex pheromone traps demos in farmer's vegetables fields:

Farmers generally cucumber vegetables pest control by pesticides. Fruit fly damaging the cucumber crops. Sex pheromone traps is an effective tool for control of cucumber vegetable crop pests. No need to use pesticides. Under CEIP-1 project, 54 sex pheromone traps were setup in 17 WMG areas. Respective COs were visited the sex pheromone demo farmers field and shows the pest and explain benefit of sex pheromone traps. Farmers can identify the pest.





*Picture shows Sex pheromone traps demos in farmer's vegetables fields*

### 5. Bio-pesticides demo in farmers' rice fields:

Farmers used synthetic chemical which is harmful to health and environment. But Bio-pesticide are not to harmful to health and environment. For reducing use of harmful pesticides, 30 Bio-pesticides demo were established in farmer's rice field under 17 WMGs areas. Last month respective COs, once week were visited Bio-pesticide demo field and observed the rice field. Cos shows the pest and defenders population and damage level.



*Picture shows Bio-pesticides demo in farmers' rice fields*

Demonstration on Integrated Pest management, /field trial testing of 200 Farmers and plots were selected up to the reporting month. Supporting material, sign board and technical information provided as per need. A summary of IPM demonstration is given below:

SL.	Name of Demonstration	Demonstration Established		# of Demonstration Plot
		# of WMG`s	# of Union	
1	Bio-pesticide in rice field Demonstration	11	5	30
2	Cultural practices and piercing Demonstration	14	7	65
3	Compost Demonstration	12	5	34
4	Vermicompost demonstration in vegetables crops production	10	6	17
5	Pheromone trap for vegetables Demonstration	15	5	54
			<b>Total:</b>	<b>200</b>

## Targeted Activities-35. Monitoring of IPM Plan Implementation

### Progress and Achievements

IPM group monitor the IPM plan & supervision This will be executed by project team members & WMGs.

### 2.1 Field Progress Review Meeting and Monitoring

Preparation of draft bye-laws is an important task of Ad-hoc committees. After formation of EC elected body will approve it after threadbare discussion. We drafted by-laws for 17 WMG & one WMA up to this month. After formation of EC through election the elected body of all WMGs & WMA conducted number of meetings to carry out their activities. First meeting of Elected EC is very important because their term period counted from the date of first meeting. Approving by-laws, Bank Account opening, decision to take registration from BWDB and application preparation, formation of working sub- committees are very important decisions have to take by EC in initial stage of formation of WMG. Another important activity of EC was selection of representative in WMA this was done by WMGs EC committee and ad-hoc committee formed. In the WMA ad-hoc committee formation meeting Chief Water Management Dhaka, Deputy Chief Water Management Barisal were present & as a chief & special guest. All WMG organized several meetings, taken important decisions and started to execute. A short summary of meetings including content and output in different WMG showed in following matrix:

**Meeting Matrix of WMG Executive Committee (EC) till October 2020**

Sl. No	Name of WMG	Meeting No	Content	Output	Date of Meeting
1	Dhawa Rajpasha WMG-2	1	Exchange Greetings & idea of WMG	They exchange greetings& got idea.	18/3/20
		2	WMG registration/AC opening	Bank A/C opened	22/3/20
		3	Coopt Advisors, adopt byelaws, Sub-committee formation	Advisor coopted, Bye-laws adopted and 3 sub-committees formed	2/6/20
		4	WMA Representative Selection	Representatives selected	28.6.20
		5	Selection of trainees for WMG Organizational management Code 20.4	Participants are selected	5/7/20
		6	Selection of beneficiaries and Trainees of social afforestation	Beneficiaries selection started and Trainees of SFG Selected	24/7/20
2.	Shingkhali Khal WMG-4	1	Exchange Greetings & idea of WMG	They exchange greetings & got idea.	18/3/20
		2	WMG registration/A C opening	Bank A/C opened	24/3/20
		3	Coopt Advisors, adopt byelaws, Sub-committee formation	Advisor coopted, Bye-laws adopted and 3 sub-committees formed	31/5/20
		4	WMA Representative Selection	Representatives selected	20/6/20
		5	Selection of trainees for WMG Organizational management Code 20.4	Participants are selected	6/7/20

		6	Selection of beneficiaries' sand Trainees of social afforestation	Beneficiaries selection started Trainees of SFG Selected	26/7/20
3	Shaula WMG-5	1	Exchange Greetings & idea of WMG	They exchange greetings & got idea.	15/3/20
		2	WMG registration/AC opening	Bank A/C opened	21/3/2020
		3	Coopt Advisors, adopt byelaws, Sub-committee formation	Advisor coopted, Bye-laws adopted and 3 sub-committees formed	31/5/20
		4	WMA Representative Selection	Representatives selected	17/6/20
		5	Selection of trainees for WMG Organizational management Code 20.4	Participants are selected	5/7/20
		6	Selection of beneficiaries and Trainees of social afforestation	Beneficiaries selection started Trainees of SFG Selected	20/7/20 DTL
4	DGT Pona Khal WMW-6	1	Exchange Greetings & idea of WMG	They exchange greetings & got idea.	7/3/20
		2	WMG registration/AC opening	Bank A/C opened	8/3/20
		3	Coopt Advisors, adopt byelaws, Sub-committee formation	Advisor coopted, Bye-laws adopted and 3 sub-committees formed	30/5/20
		4	WMA Representative Selection	Representatives selected	15/6/20
		5	Selection of trainees for WMG Organizational management Code 20.4	Participants are selected	1/7/20
		6	Selection of beneficiaries and Trainees of social afforestation	Beneficiaries selection started Trainees of SFG Selected	22/7/20
5	Telikhali Khal WMG-8	1	Exchange Greetings & idea of WMG	They exchange greetings & got idea.	17/3/20
		2	WMG registration/AC opening	Bank A/C opened	20/3/20
		3	Coopt Advisors, adopt byelaws, Sub-committee formation	Advisor coopted, Bye-laws adopted and 3 sub-committees formed	28/3/20
		4	WMA Representative Selection	Representatives selected	16/6/20
		5	Selection of trainees for WMG Organizational management Code 20.4	Participants are selected	2/7/20
		6	Selection of beneficiaries and Trainees of social afforestation	Beneficiaries selection started Trainees of SFG Selected	23/7/20
6	Darulhuda Khal WMG-10	1	Exchange Greetings & idea of WMG	They exchange greetings & got idea.	10/3/20
		2	WMG registration/AC opening	Bank A/C opened	18/3/20
		3	Coopt Advisors, adopt byelaws, Sub-committee formation	Advisor coopted, Bye-laws adopted and 3 sub-committees formed	30/5/20
		4	WMA Representative Selection	Representatives selected	20/6/20
		5	Selection of trainees for WMG Organizational management Code 20.4	Participants are selected	4/7/20
		6	Selection of beneficiaries and Trainees of social afforestation	Beneficiaries selection started Trainees of SFG Selected	15.7.20
7	Charkhali Hetalia WMG-11	1	Exchange Greetings & idea of WMG	They exchange greetings & got idea.	3/3/20
		2	WMG registration/AC opening	Bank A/C opened	8/3/20
		3	Coopt Advisors, adopt byelaws, Sub-committee formation	Advisor coopted, Bye-laws adopted and 3 sub-committees formed	31/5/20
		4	WMA Representative Selection	Representatives selected	21/6/20
		5	Selection of trainees for WMG	Participants are selected	5/7/20

			Organizational management Code 20.4		
		6.	Selection of beneficiaries and Trainees of social afforestation	Beneficiaries selection started Trainees of SFG Selected	19/7/20
8	Nadmula Khal WMG-12	1	Exchange Greetings & idea of WMG	They exchange greetings & got idea.	
		2	WMG registration/A opening	Bank A/C opened	
		3	Coopt Advisors. Sub-committee formation.	Advisor coopted. 3 sub-committees formed.	30/5/20
		4	WMA Representatives Selection. Bye-Laws adoption.	Representatives are selected. Bye-laws adopted.	20/6/20
		5	Selection of trainees for WMG Organizational management Code 20.4	Participants are selected.	4/7/20
		6	Selection of beneficiaries and Trainees of social afforestation	Beneficiaries selection started Trainees of SFG Selected	14.7.20
9	Degree Khal WMG-13	1	Exchange Greetings & idea of WMG	They exchange greetings & got idea.	17/3/20
		2	WMG registration/AC opening	Bank A/C opened	22/3/20
		3	Coopt Advisors, adopt byelaws, Sub-committee formation	Advisor coopted, Bye-laws adopted and 3 sub-committees formed	28/5/20
		4	WMA Representative Selection	Representatives selected	18/6/20
		5	Selection of trainees for WMG Organizational management Code 20.4	Participants are selected	2/7/20
		6	Selection of beneficiaries and Trainees of social afforestation	Beneficiaries selection started Trainees of SFG Selected	23/7/20
10	Banai Bhailabunia khal WMG-15	1	Exchange Greetings & idea of WMG	They exchange greetings & got idea.	16/3/20
		2	WMG registration/AC opening	Bank A/C opened	23/3/20
		3	Coopt Advisors, adopt byelaws, Sub-committee formation	Advisor coopted, Bye-laws adopted and 3 sub-committees formed	30/5/20
		4	WMA Representative Selection	Representatives selected	13/6/20
		5	Selection of trainees for WMG Organizational management Code 20.4	Participants are selected	4/7/20
		6	Selection of beneficiaries and Trainees of social afforestation	Beneficiaries selection started Trainees of SFG Selected	25/7/20
11	Podder khal WMG-1	1	Greetings exchange Getting knowledge of portfolio	They exchange greetings. Get idea about their portfolio	26/6/20
		2	WMG registration Bank account opening	Bank A/C opened	02/07/20
		3	Co-opt Advisors Adopt bye-Laws Sub-committee formation	Advisor co-opted Bye-laws adopted 3 sub-committees formed	09/07/20
		4	WMA Representative Selection	Representatives selected	18.7.20
		5	Selection of trainees for WMG Organizational management training, CODE 20.4	Participants are selected	4/8/20
		6	Selection of Social afforestation beneficiaries.	Beneficiaries selection started Trainees of social afforestation are	12/8/20



			Select Trainees of social afforestation	Selected	
12	Chan Miar Khal WMG-3	1	Greetings exchange Getting knowledge of portfolio	They Exchange greetings. Get idea about their portfolio	17/3/20
		2	WMG registration Bank account opening	Bank A/C opened	28/5/20
		3	Co-opt Advisors Adopt bye-Laws Sub-committee formation	Advisor co-opted Bye-laws adopted 3 sub-committees formed	14/6/20
		4	WMA Representative Selection	Representatives are selected	28/6/20
		5	Selection of trainees for WMG Organizational management training, CODE 20.4	Participants are selected	11/7/20
		6	Selection of Social afforestation beneficiaries. Select Trainees of social afforestation	Beneficiaries selection started Trainees of social afforestation are Selected	21/7/20
13	Junia khal WMG-7	1	Greetings exchange Getting knowledge of portfolio	They exchange greetings. Get idea about their portfolio	18/3/20
		2	WMG registration Bank account opening	Bank A/C opened	22/3/20
		3	Co-opt Advisors Adopt bye-Laws Sub-committee formation	Advisor co-opted Bye-laws adopted 3 sub-committees formed	1/6/20
		4	WMA Representative Selection	Representatives selected	28.6.20
		5	Selection of trainees for WMG Organizational management training, CODE 20.4	Participants are selected	5/7/20
		6	Selection of Social afforestation beneficiaries. Select Trainees of social afforestation	Beneficiaries selection started Trainees of social afforestation are Selected	24/7/20 M.A.Sobhan.
14	Botla Bamoner Khal WMG-9	1	Greetings exchange Getting knowledge of portfolio	They Exchange greetings. Get idea about their portfolio	27/6/20
		2	WMG registration Bank account opening	Bank A/C opened	4/7/20
		3	Co-opted Advisor Adopt bye-Laws Sub-committee formation	Advisor co-opted Bye-laws adopted sub-committees formed	11.7.20
		4	WMA Representative Selection	Representatives are selected	25.7.20
		5	Selection of trainees for WMG Organizational management training, CODE 20.4	Participants are selected	4/8/20
		6	Selection of Social afforestation beneficiaries. Select Trainees of social afforestation	Beneficiaries selection started Trainees of social afforestation are Selected	12.8.20

15	Sobhanallah chattr WMG-14	1	Greetings exchange Getting knowledge of portfolio	They exchange greetings. Get idea about their portfolio	26/6/20
		2	WMG registration Bank account opening	Bank A/C opened	4/7/20
		3	Co-opt Advisors Adopt bye-Laws Sub-committee formation	Advisor co-opted Bye-laws adopted 3 sub-committees formed	11/7/20
		4	WMA Representative Selection	Representatives selected	25/7/20
		5	Selection of trainees for WMG Organizational management training, CODE 20.4	Participants are selected	4/8/20
		6	Selection of Social afforestation beneficiaries. Select Trainees of social afforestation	Beneficiaries selection started Trainees of social afforestation are Selected	12/8/20
16	Harinpala WMG-16	1	Greetings exchange Getting knowledge of portfolio	They Exchange greetings. Get idea about their portfolio	26/6/20
		2	WMG registration Bank account opening	Bank A/C opened	2/7/20
		3	Co-opted Advisors Adopt bye-Laws Sub-committee formation	Advisor co-opted Bye-laws adopted 3 sub- committees formed	16/7/20
		4	WMA Representative Selection	Representatives are selected	27/7/20
		5	Selection of trainees for WMG Organizational management training, CODE 20.4	Participants are selected	4/8/20
		6	Selection of Social afforestation beneficiaries. Select Trainees of social afforestation	Beneficiaries selection started Trainees of social afforestation are Selected	13/8/20
17	Chinguria khal WMG-17	1	Greetings exchange Getting knowledge of portfolio	They exchange greetings.  Get idea about their portfolio	24/3/20
		2	WMG registration Bank account opening	Bank A/C opened	30/5/20
		3	Co-opt Advisors Adopt bye-Laws Sub-committee formation	Advisor co-opted Bye-laws adopted 3 sub-committees formed	15/6/20
		4	WMA Representative Selection	Representatives are selected	28/6/20
		5	Selection of trainees for WMG Organizational management training, CODE 20.4	Participants are selected	11/7/20
		6	Selection of Social afforestation beneficiaries. Select Trainees of social afforestation	Beneficiaries selection started Trainees of social afforestation are Selected	20/7/20


**Note:** In Polder 39/2C total number of WMG 17, EC organized 136 meetings to perform their activities, each EC of WMG organized 8 functional meeting.

### 3.0 Work Plan for Next Month

November is the closing month for completion of task. Covid-19 Virus pandemic consideration, after withdraw lock-down from 31<sup>st</sup> May with some conditions. Govt. allowed to work in office with maintaining social distance and using mask during working hour. Accordingly, we made our work plan for the month of November 2020 as follows which attached in **Annexure-2**.

- Strengthening awareness campaigning and motivational activities with maintaining social distance.
- Paper works for registration of rest 2 nos. WMGs will be completed within 10<sup>th</sup> November, 2020.
- Executive committee of WMA Formation already completed 1<sup>st</sup> meeting conducted. It's continuing process for registration.
- Working sub-committee's formation in 17 WMG with determining modalities of these committees were functioned. Respective sub-committees; a) participatory monitoring team (CST) b) sluice operation will be formed in November 2020.
- Remaining Training and meetings of WMGs members will continue up to 30<sup>th</sup> November -2020 as per schedule.
- Cross visit will be conducted in November,2020.

Polder Map 39/2C Piorjpur



<p>Projection: BTM Source: NWRD, WARPO</p>	<p><b>Drainage Congestion</b> Polder 39/2C Coastal Embankment Improvement Project</p>	<p>0 0.8 1.6 Km</p>												
<p>Index Map Bangladesh</p> <p>Bay of Bengal Coastal Area</p>	<p style="text-align: center;">Legend</p> <table border="0"> <tr> <td> Upazila HQ</td> <td> District Boundary</td> <td> Khal</td> </tr> <tr> <td> Union HQ</td> <td> Upazila Boundary</td> <td> Embankment</td> </tr> <tr> <td> Drainage Sluice</td> <td> Union Boundary</td> <td> Settlement</td> </tr> <tr> <td> Flushing Sluice</td> <td> Drainage Congested Khal</td> <td> River</td> </tr> </table> <p style="text-align: center;">  Center for Environmental and Geographic Information Services                  House 6, Road 23/C, Gulshan-1, Dhaka-1212, Bangladesh. Tel: 8817010-52, Fax: 880-2-8855935             </p>	Upazila HQ	District Boundary	Khal	Union HQ	Upazila Boundary	Embankment	Drainage Sluice	Union Boundary	Settlement	Flushing Sluice	Drainage Congested Khal	River	<p>Index Map Coastal Area</p> <p>Polder 39/2C</p>
Upazila HQ	District Boundary	Khal												
Union HQ	Upazila Boundary	Embankment												
Drainage Sluice	Union Boundary	Settlement												
Flushing Sluice	Drainage Congested Khal	River												





SL #	Deliverables	Previous Time Line		New Time Plan		Months (or Duration/phasing and interrelation by months)																		Total	Remark	
						2019 (phase-1)												2020 (phase 2)								
						Mar	APR	May	JUN	July	Aug	SEP	Oct	Nov	Dec	Jan	Feb	Mar	APR	May	June	July	Aug			Sept
8	Conduct awareness and motivation campaign and opinion poll (court yard meeting)			1st April 2019	31st July 2020																				50 Court yard	(40 Court yard completed) Continuing
9	Prepare group formation modalities (Consultation meeting)			1st April 2019	31st July 2020																				10 Tea stalls 20 Polder Team. 9 Core group meeting	(10 Tea stalls Completed) 9 Core group meeting Continuing
10	Prepare stakeholder lists			1st April 2019	31st July 2020																				1	Continuing
11	Define WMG's tasks & disseminate group formation activity			15 Oct 2019	31st Aug 2020																				17	Continuing
12	Formation of WMGs			15 Oct 2019	31st Aug 2020																				17 (17)	17 WMG EC formed
13	Formation of WMAs			1st June 2020	30 Nov 2020																				1	To be Done
<b>D3</b>	<b>Knowledge Development</b>																									
14	Carry out participatory training needs and prepare program for capacity building			15th June 2020	30 Nov 2020																				540+ 500+ 200 = 1240	Continuing
15	Prepare curriculum of Training			1st Jan 2020	June 2020																				9	Completed









SL #	Deliverables	Previous Time Line		New Time Plan		Months (or Duration/phasing and interrelation by months)																		Total	Remark
						2019 (phase-1)									2020 (phase 2)										
						Mar	APR	May	JUN	July	Aug	SEP	Oct	Nov	Dec	Jan	Feb	Mar	APR	May	June	July	Aug		
39	Information, education and Communication Materials	18 Dec 2019	29 Feb 2020																					1 item	Completed
40	Report of Stakeholder analysis and list			1st June 2020	30 Nov 2020																			1	To be Done
41	Household census survey questionnaire	1st April 2019	30 April 2019																					1	Completed
42	Documents on Water Management Unit			1st Sept 2020	30 Nov 2020																		17	To be Done	
43	Benchmark Report			1st June 2020	30 Nov 2020																			Completed	
44	Formation of WMGs			15th May 2020	30 Nov 2020																		17	Continuing	
45	Formation of WMA			1st July 2020	30 Nov 2020																		1	Continuing	
46	Sample by-laws for WMGs/WMO			15th May 2020	30 Nov 2020																		17+1=18	Continuing	
47	Training Curriculum			1st Feb 2020	30 Nov 2020																			Mentioned in Item no. 15	
48	Manual for Organization Management and O&M of Scheme			1st August 2020	30 Nov 2020																		1	To be Done	
49	Manual for WMO Management by BWDB			1st July 2020	30 Nov 2020																		1	To be Done	
50	Manual for IWRM practice			1st July 2020	30 Nov 2020																		1	To be Done	
51	Open Bank Account of WMGs			1st June 2020	30 Nov 2020																		17+1=18	16 WMG A/C opened rest	


SL #	Deliverables	Previous Time Line	New Time Plan	Months (or Duration/phasing and interrelation by months)																								Total	Remark
				2019 (phase-1)												2020 (phase 2)													
				Mar	APR	May	JUN	July	Aug	SEP	Oct	Nov	Dec	Jan	Feb	Mar	APR	May	June	July	Aug	Sept	Oct	Nov					
52	Registration of WMOs Status		1st July 2020 30 Nov 2020																								17+1=18	13 WMGs application sent to DCEO	
53	MOU documents for PDP		1st July 2020 30 Nov 2020																							1	To be Done		
54	Monitoring and Evaluation Framework		1st July 2020 30 Nov 2020																							1	To be Done		

Annexure -03



**JV of RIC-SSUS**  
**Coastal Embankment Improvement Project-1 BWDB**  
**Polder 39/2C Bhandaria, Pirojpur. Package #S1-C**  
**TRAINING PROGRESS REPORT**

Name of Training: Code # 20.1 Orientation of polder Team (2 team) including BWDB Staffs





SL.	Name Of Union	Date	Name Of WMG	Venue	Target Participants	Nos. of Trainees Participated	Male	Female	Picture of the Training Program




1	-	24-February-2020	Polder Team And BWDB Staffs	Bhandaria Upazila Auditorium, Bhandaria	38	38	36	2	
---	---	------------------	-----------------------------	---	----	----	----	---	---

Name of Training: Code 20.2 Joint orientation of FFS, SFG, other local bodies WMG's

SL.	Name Of Union	Date	Name Of WMG	Venue	Target Participants	Nos. of Trainees Participated	Male	Female	Picture of the Training Program
1 & 2	Nadmula	18- August 2020	WMG-11 & 17	2 No Nadmula UP office	36	32	21	11	
3	Ikri & Chechri Rampur	1st September 2020	WMG-3,4 & 15	117 no. East Atarkhali Govt. Primary School	17	17	16	1	









4	Ikri & Chechri Rampur	1 <sup>st</sup> September 2020	WMG-4 & 15	117 no. East Atarkhali Govt. Primary School	17	16	12	4	
5	Nadmula	12 September 2020	WMG-10 & 13	Darulhuda Algajjali Islamic Kamil Madrasha	18	17	12	5	
6	Telikhali	13 September 2020	WMG- 16	Mahiuddin Maharaj Pre Cadet School & Cyclon Centre- Harinpala	16	11	11	-	
7	Dhanishafa	15- September 2020	WMG- 6	Goal Bunia Bazar	15	15	9	6	

8	Ikri-Telikhali	4/10/20	Telikhai WMG-8 Botla-Bamoner khal WMG-9	Telikhali School and College	18	17	17	-	
9	Dhawa	5/10/20	Podder khal WMG-1, Dhawa WMG-2, Sobhanalla chatter WMG-14	60 ,Dhankhin Dhawa Govt.Primary School.	16	12	7	5	
10	Dhawa	5/10/20	Podder khal WMG-1, Dhawa WMG-2, Sobhanalla chatter WMG-14	60 ,Dhankhin Dhawa Govt.Primary School	17	17	11	6	
<b>Total</b>					<b>170</b>	<b>154</b>	<b>81</b>	<b>27</b>	




Name of Training: Code 20.4 Capacity Building and skill development: (a) Organizational and water management, Accounts keeping and audit system, Gender and Leadership development.




SL.	Name Of Union	Date	Name Of WMG	Venue	Target Participants	Nos. of Trainees	Male	Female	Picture of the Training Program
-----	---------------	------	-------------	-------	---------------------	------------------	------	--------	---------------------------------




1	Dhanishafa	19-July 2020	D.G.T. Pona Khal WMG-6	Goal Bunia Bazar	30	30	22	8	
2	Telikhali	20 -July 2020	Telikhali Khal WMG-8	Telikhali Bazaar	30	30	23	7	
3	Chechri Ramppur	9 -August 2020	BanaiVaylabunia WMG-15	Banai-12no Primary School	30	30	20	10	



4	Nadmula	9-August 2020	CharkhaliHetal ia WMG-11	Charkhali Cyclone Shelter, charkhali	30	30	23	7	
5	Ikri	10-August 2020	Shingkhali WMG-4	ABS Bazar	30	30	21	9	
6	Nadmula	12-August 2020	Darulhuda Khal WMG-10	Al-Gazzali Kamil Madrasa	30	30	21	9	



7	Dhawa	13- August- 2020	DawaRajpasha WMG-2	Dankhin Dawa Govt. Primary School and Cyclone center.	30	30	23	7	
8	Mirukhali	13 - August 2020	Shaula WMG-5	Shaula Adarsho High School.	30	30	22	8	
9	Nadmula	16 - August 2020	Degree Khal WMG-13	Nadmula Union Parishad Shialkathi	30	30	18	12	

10	Ikri	26 - August 2020	Chan Miar Khal WMG-3	38, Middle Singkhali Primary school	30	30	19	11	
11	Ikri	26 - August 2020	BotlaBamoner khal WMG-9	Madrsee Bazaar	30	30	20	10	
12	Dhawa	27 - August 2020	SobhanallahChattor WMG-14	Mojida Begum Sritee Gono Pathager	30	30	19	11	




13	Dhawa	28-August 2020	Podder Khal WMG-1	62 -No Govt. Primary School	30	30	20	10	
14	Nadmula	15 Sept 2020	Nadmula Khal WMG -12	Nadmula Cyclone Centre	40	40	27	13	
15	Nadmula	15 Sept 2020	Chinguria Khal WMG -17	Nadmula Cyclone Centre	30	30	20	10	





16	Telikhali	17/10/20	Harinpala WMG-16	Mohiuddin Pre cadet School Harinpala	50	35	15	50	
17	Telikhali	17/10/20	Juniakhal WJMG-7	Uttar Junia 160 Govt.Primary School	30	21	9	30	
<b>Total</b>					<b>540</b>	<b>374</b>	<b>166</b>	<b>540</b>	





Name of Training: Code -20.5 Training WMO, WMA, WMG, WMF on Resource Mobilization, M&E, O&M, participatory Water Management development.





SL.	Name Of Union	Date	Name Of WMG	Venue	Target Participants	Nos. of Trainees Present	Male	Female	Picture of the Training Program
-----	---------------	------	-------------	-------	---------------------	--------------------------	------	--------	---------------------------------






1	39/2C Polder Area	13 Sept 2020	WMA	Telikhali Union Complex	32	27	19	8	
2	39/2C Polder Area	13 Sept 2020	WMA	Telikhali Union Complex	36	23	15	8	
3	Dhawa	14 Sept 2020	WMG-1	62 No Primary School-Dhawa	30	30	19	11	


4	Dhawa	14 Sept 2020	WMG-14	62 No Primary School-Dhawa	30	30	22	8	
5	Ikri	14 Sept 2020	WMG-3	ABS Bazar Cyclone Centre	30	30	20	10	
6	Ikri	16 Sept 2020	WMG-4	ABS Bazar Cyclone Centre	30	30	17	13	
7	Ikri	24 Sept 2020	WMG-8	Ikri board Govt.ptimary school	25	25	18	7	

8	Ikri	26 Sept 2020	WMG-9	Ikri board Govt.ptimary school	25	25	15	10	
9	Nadmula	26 Sept 2020	WMG-13	Madhu Mian Govt.primary school Ikri	25	25	16	9	
10	Dhawa	27 Sept 2020	WMG-2	Madhu Mian Govt.primary school Ikri	26	26	18	8	
11	Nadmua	30 Sept 2020	Darulhuda khal WMG-10	Darulhuda Al Gazzali kamil Maadrasha	26	26	17	9	



12	Mirukhali	30 Sept 2020	Shaula WMG-5	Shaula WMG Office	25	25	15	10	
13	Chechr Rampur	3/10/20	Banai Bhailabuniia WMG-15	Banai Govt.Primary School	26	26	16	10	
14	Nadmula	5/10/20	Charkhali Hetalia WMG-11	Bangla Bazar Hetalia	25	24	14	10	
15	Telikhali	18/10/20	DGT Ponakhal WMG-6	Safa Bazar Golbunia WGM Office	26	26	19	7	





16	Telikhali	19/10/20	Juniakhal WMG-7	Uttor Junia 160 Govt.Primary school	25	25	16	9	
17	Telikhali	27/10/20	Harpala WMG-16	Mohiuddin Pre cadet School Harinpala	25	25	16	9	
18	Nadmula	27/10/20	Nadmula WMG-12	16 Nadmula Govt.Primary School	26	26	19	7	

19	Nadmula	27/10/20	Chinguria WMG-17	16 Nadmula Govt.Primary School	26	26	15	11	
<b>Total</b>					<b>340</b>	<b>322</b>	<b>211</b>	<b>111</b>	


**Training Code 20.6: Training on Infrastructure O&M hands on (before completion of rehabilitation work)**

SL.	Name Of Union	Date	Name Of WMG	Venue	Target Participants	Nos. of Trainees Present	Male	Female	Picture of the Training Program
1	Telkhali, Shafa	29/10/20	DGT Ponakhal WMG & Telikhali khal WMG	Darulhuda Al-Gazzali Islamia Kamil Madrasha	21	20	14	6	
2	Telikhali Nadmula	29/10/20	Juniakhal WMG-7 and Darulhuda khal WMG-10	Darulhuda Al-Gazzali Islamia Kamil Madrasha	21	20	12	8	


3	Ikri, Nadmula	29/10/20	Botla Bamoner khalWMG-9,Charkhali Hetalia khal WMG- 11,Nadmula khal-12	Darulhuda Al- Gazzali Islamia Kamil Madrasha	31	31	22	9	
4	Telikhalii	29/10/20	Harinpala WMG-16, KachanadiWMA	Darulhuda Al- Gazzali Islamia Kamil Madrasha	27	20	15	5	
5	Dhawa	30/10/20	Podder khal WMG-1 Dhawa Rajpasha WMG-2,	Dankhin Dhawa Secondary High School	23	23	16	7	
6	Nadmula, Ikri,Mirukhali	30/10/20	Chanmiar khal WMG No-3, Singkhali WMG- 4, ShaulaWMG No- 5,	Dankhin Dhawa Secondary High School	33	32	23	9	

7	Nadmula and Dhawa	30/10/20	Degree khal WMG-13, Sobhanalla Chatter WMG-14	Dankhin Dhawa Secondary High School	22	21	15	6	
8	Nadmula and Chechri Rampur	30/10/20	Banai Bhailabunia WMG-15, Chinguria khal WMG-17	Dankhin Dhawa Secondary High School	22	21	14	7	
<b>Total</b>					<b>200</b>	<b>188</b>	<b>131</b>	<b>57</b>	



**Name of Training: Code # 20.7 Training of BWDB Staff, Community Organizer**

SL.	Name Of Union	Date	Name Of WMG	Venue	Target Participants	Nos. of Trainees Present	Male	Female	Picture of the Training Program
1		25-26 February -2020	Polder Team And BWDB Staffs	Bhandaria Upazila Auditorium, Bhandaria	32	32	29	3	




**Training code 20.8: Training on participatory monitoring to WMG EC's and member of WMG's.**

SL.	Name Of Union	Date	Name Of WMG	Venue	Target Participants	Nos. of Trainees Present	Male	Female	Picture of the Training Program
1	Telikhali and Ikri	31/10/20	Junia khal WMG-7, Telikhali khal WMG-8 and Botla Bamoner khal WMG-9	Telikhali School and College	26	26	20	6	




**Training Code 20.9: Training on Monitoring to Monitoring Committee WMA (EC)**




SL	Name Of Union	Date	Name Of WMG	Venue	Target Participants	Nos. of Trainees Present	Male	Female	Picture of the Training Program
1	Telikhali	27/10/20	Juniakhal WMG-7	160, Uttar Junia Govt. Primary School.	19	19	12	7	
2		28/10/20	Kachanadi WMA	Telikhali UP Complex	27	27	20	7	






3	Telikhali	28/10/20	Kachanadi WMA	Telikhali UP Comlex	27	27	19	8	
4	Nadmula	31/10/20	Charkhali Hetalia WMG-11	Banglabazar Charkhali	19	19	13	6	
5	Nadmula	31/10/20	Nadmula khal WMG-12, Chinguria khal WMG-17	16Nadmula Govt.Primary School.	38	38	25	13	
<b>Total:</b>					<b>130</b>	<b>130</b>	<b>89</b>	<b>41</b>	

**Training Code 20.10: Capacity Collective Action Leaders and key Informant about the program for One day**

SL.	Name Of Union	Date	Name Of WMG	Venue	Target Participants	Nos. of Trainees Present	Male	Female	Picture of the Training Program
1	Dhawa	28.9.20	Podder khal WMG-1	60 Dakhin Dhawa Govt. Primary School	25	25	19	6	
2	Dhawa	28.9.20	Dhawa Rajasha-2	60 Dakhin Dhawa Govt. Primary School	25	25	19	6	
3	Ikri	1.10.20	Chanmiar khal WMG-3	ABS Bazar Cyclne Center	25	25	20	5	

4	Ikri	2/10/20	Singkhal WMG-4	ABS Bazar Cyclne Center	25	25	17	8	
5	Nadmullla	3/10/20	Degree khal WMG-13	66,East Dhawa Board Govt..Primary School	25	22	18	4	
6	Dhawa	4/10/20	Sobhanalla Chatter WMG-14	66 East Dhawa Board Govt..Primary School	25	25	17	8	
<b>Total</b>					<b>150</b>	<b>147</b>	<b>110</b>	<b>37</b>	

**Training Code: 20.11 Value chain, Producer group/cooperative, market linkage, Supply and demand system for One day**




SL.	Name Of Union	Date	Name Of WMG	Venue	Target Participants	Nos. of Trainees Present	Male	Female	Picture of the Training Program
1	Telikhai	1/10/20	Telikhali WMG-8	43 Govt. Primary School, Ikri	25	25	16	9	
2	Ikri	2/10/20	Botla Bamoner khal WMG-9	43 Govt. Primary School, Ikri	25	25	14	11	
3	Nadmulla	5/10/20	Darulhuda khal WMG-10	Darulhuda Al Gazzali Isllamia kamiil Madrasa	25	25	18	7	






4	Telikhali	15/10/20	DGT Ponakhal WMG-6	Safa Bazar Golbunia WMG office	25	24	18	6	
5	Chechri Rampur	15/10/20	Banai Bhailabunia WMG-15		25	25	15	10	
6	Telikhali	19/10/20	Horiinpala WMG-16	Mohiuddin Pre cadet school Horinpala	25	23	13	10	
<b>Total:</b>					<b>150</b>	<b>147</b>	<b>94</b>	<b>53</b>	



Name of Training Code 20.12: Capacity building of Afforestation for One day

SL.	Name Of Union	Date	Name Of WMG	Venue	Target Participants	Nos. of Trainees Present	Male	Female	Picture of the Training Program
1	Ikri & Chechri Rampur	01.09.20	WMG-3,4 & 15	117 no. East Anarkali Govt. Primary School	22	22	14	8	
2	Nadmula	12.09.20	WMG-10 & 13	Darulhuda Algajjali Islamic Kamil Madrasha	17	16	9	7	
3	Telikhali	13.09.20	WMG- 16	Mahiuddin Maharaj Pre Cadet School & Cyclon Centre- Harinpala	38	32	21	11	

4	Dhanishafa	15.09.20	WMG- 6	Goal Bunia Bazar	14	14	9	5	
5	Ikri, Telikhali	4/10/20	Telikhai WMG-8 Btla-Bamoner khal WMG-9	Telikhali School and College	17	17	7	10	
6	Dhawa	5/10/20	Podder khal WMG-1, Dhawa WMG-2, Sobhanalla chatter WMG-14	60 ,Dhankhin Dhawa Govt.Primary School	20	19	11	8	
<b>Total</b>					<b>128</b>	<b>120</b>	<b>71</b>	<b>49</b>	